

AGRA-LUCKNOW EXPRESSWAY

PACKAGE I :-- MAIN CARRIAGEWAY



Sr. no	Items	Scope	Status as on 01-06-2017	Status as on 7-06-2017	Incremental Progress from 01/6/2017 to 07/6/2017 June 2017	Remarks
1	Road works, Bridges and Interchange		All completed.	All Completed	NIL	Work Completed
2	Row Fencing (3-Lane)	114.19 km	90.47 km completed. Rest in progress. About 1 Km of Fencing at different Locations is held-up due to encumbrances and resistant by local Villagers	90.47 Km	NIL	About 1 Km of Row Fencing at different Locations is Held -Up due to Encumbrances.
3	Median Fencing	54.17 km	54.17 km completed.(all completed)	54.17 Km	NIL	Work Completed
4	W-Beam Crash Barrier (3-Lane)	115.77 km	115.77 km completed. (all completed)	115.77 Km	NIL	Work Completed
5	K.C. Drain (3-Lane)	90.14 km	90.14 km completed. (all completed)	90.14 Km	NIL	Work Completed
6	Chutes(3-lane)	108.33 km	108.33 km completed.	108.33 Km	NIL	Work Completed
7	Road Marking (3-lane)	112.27 km	112.27 km completed. (all completed)			
8	Median Plantation	54.17 km	54.17 completed. (all completed)	54.17 Km	NIL	Work Completed

9	Toll Plaza(1 nos)	1 nos	Toll Building will be completed by 30.6.2017.	Structure Work Completed.		Finishing Work in Progress.
10 A	Ramp Plaza (8 nos)	8 Nos	Work not started contractor has reported that concept design submitted along with GAD. It will take 4 months for completion after approval of design & drawings.	Approval of Drawing awaited.	NIL	Approval of Drawing Submitted on 23/5/2017 is awaited.
11	Median Drain (6 lane)	16.30 km	Completed.	16.30 Km	NIL	Work completed.
12	Strom water drain (3-lane)	111.99 km	Not started ,Revised drawing and will design submitted by 10.5.2017. It will take 6 month to completed the drain Including Rainwater Harvesting.	Not Started Approval of Drawing is awaited	NIL	Drawing Submitted on 25/5/2017. Work will completed in Six months (i.e upto .Nov2017)
13	Road Signage (3-lane)	889.00 km	562 km completed total work will completed in June 2017.	564 Km Completed	2 Km	
14. A	Solar Power Farms (no of location)	5 nos	Revised Proposed Drawing Submitted For approval. work will take 3 months time after technical approval.	Approval is awaited	NIL	Approval awaited.

15	Electric poles (no of location/total no of poles)	5/758 nos	(1/350) completed. Total work will take 3 month time i.e. up to 31/07/2017.	1/350 Completed	NIL	A proposal for replacement of Decorative Poles in line with Arga Ring Raod Submitted for Approval.
16	High Mast light (no of location/ Total no of high mast)	5/20 nos	Completed.	Completed (5/20)	NIL	Work Completed
17	Turfing/stone boulder pitching (3-lane)	111.99 km	Completed.(111.99 km)	Completed	NIL	Work Completed
18	Avenue Plantation (3-Lane)	111.99 km	12.87 km done. Rest in Progress.	12.87 Km done	NIL (No Work Done)	99.11 Km left. as on 07/06/2017.
19	Land scaping (no of location)	3 nos	Not started. work will be Completed in 2 month. i.e. up to July 2017.	Work not Started	NIL	Drawing for Land scaping Submitted For Approval.
20	Boundary Stone (3- lane)	555 km	545 km completed Total work will completed by the end of May 2017.	555 Km done	01 Km done.	Work Completed.
21	Road Studs (3-lane)	4673 m	3613m completed. with backlog of 1060 .	3613 Km Completed	No Work Done From 01/6 to 07/6/2017	Work at Ramp Location is Left.
22	Delineators (nos)	2230 nos	All completed (2230 nos)	Completed	NIL	Work Completed.
23	Blinker Lights (nos)	10 nos	Work not started.	Work Not Started	NIL	Work at Ramp Location is Left.
24	Rainwater Harvesting (Nos)	220	62 nos Completed work in Progress.	76 Nos Completed.	14 Nos Completed.	Work in Progress

PACKAGE -I :--- SERVICES ROAD



SR. NO.	ITEMS	SCOPE	Status as on 01-06-2017	Status as on 07-06-2017	Incremental Progress from 01/6/2017 to 07/6/2017 June 2017	Remarks
1	Embankment, Sub-Grade Top , Granular Sub base,	ROAD WORK (52.98Km)	51.66 km completed.	51.70 Km done	0.04 Km done	1.319 Km Plan Profile Submitted For review. About 300 Mts of Services Road is held-up due to Certain Encumbrances including electric Pole at one Location and religious structure at 2 Places.
2	Wet Mix Macadam (km)		51.35 km completed. with backlog of 1.63 Km.	51.35 Km Done	NIL	
3	Dense Bituminous Macadam (km)		50.96 km Completed with backlog of 2.02 Km.	51.35 Km Done	0.39 Km Done.	
4	Bituminous concrete(km)		50.92 km completed. with backlog of 2.06 Km.	51.35 Km Done	43 Km. Done	
5	Culverts & Minor Bridges	103 nos , 3 nos	All completed.	All Completed.	NIL	Work Completed.
6	Turfing on side slope & Bolder Pitching	47.72 km	Work not started as per report work will be completed by 31/08/2017.	Work not started.	NIL	Work not started
7	Road marking	9.06 km	Not started .with backlog of 9.06 Km.	Work not started.	NIL	Work not started
8	Road Signage and Road Furniture	52.98 km	Revised drawing/ design will be submitted, Work will be completed in 2 months after Approval.	Work not started.	NIL	Revised Drawing Submitted for Approval.




Work Completed



Approval of Drawing Required.




Progress From 01/06/2017 to 07/06/2017



Work not done





Land Aquisition required. Work in Progress



Package – II :-- MAIN CARRIAGEWAY



Sr. No.	ITEMS	SCOPE	Status as on 01-06-2017	Status as on 07-06-2017	Incremental Progress from 01/6/2017 to 07/6/2017 June 2017	Remark
1	a).Road works up to DBM b).Bituminous Concrete (3- Lane)	124 km 124 km	124 km (All Completed)	Work Completed	NIL	Work Completed
2	ROB	2 Nos	Complete	Work Completed	NIL	Work Completed
3	Expansion Joints	136 Nos	124 Nos completed. with Backlog of 12 Nos .	124 No Completed.	NIL	
4	Interchange 	4 Nos	Work not started and will be completed with in 30 days after available of land .Backlog of 4 Nos is there .	Work not Started.	NIL	No Work done From 01/06/2017 To 07/06/2017.
5	Ramp Plaza 	28 Nos	Will be completed with in 50 days from the date of land availability.	Not started	NIL	Land Problem.
6	Way Side Amenities	2 Nos	Not started will be completed by 30.6.2017.	Work not started	NIL Land Issue.	Work Will be Completed by 306.2017.
7	Water cooler at way side amenities (No of Location)	2 Nos	Not started. Backlog of 2 Nos is there.	Not started	NIL	Work not Started.

8 A	Wash room in way side amenities	2 Nos	Building ready, Tile and Sanitary work hold due to Pending approval.	Building ready,	Tile and Sanitary work in Progress.	Approval Done Tile and Sanitary work in Progress.
9	Direction Sign Board	8 Nos	Not started and with backlog 8 Nos.	Work not Started.	No Work done. Backlog of 8 nos is there.	Work Not Started Backlog of 8 nos.
10 L	Row Fencing (3- lane)	120 km	43.67 km completed .With Backlog of 67.33 Km. Land Problem is there.	54.24 Kms Completed.	10.59 km done.	Work in Progress With 56.76 km as backlog
11	Median Fencing (6-lane)	59 km	Completed. (59) Km	59.4 kms done.	0.40 Km done	Work Completed
12	W-Beam Crash Barrier	124 km	122.40 km completed. with backlog of 1.6 Km.	122.60 Km Done.	0.20 Km Done.	Work in Progress
13	Chutes (3-lane)	104 km	99.85 km completed work in progress. Backlog of 4.15 Km is there.	104 Km Done.	4.15 Km Done.	Work completed.
14	Storm Water Drain (3-lane)	124 km	Work not Started .with backlog of 35 kms.	Work not Started.	NIL	Work Not started.
15	Rain water harvesting	248 Nos	Work not Started with backlog of 32 nos is there.	Work not Started	NIL	Backlog of 32 Nos is there.
16	Road Marking (3-lane)	124 km	120.8 3 km completed with backlog of 3.17 Km.	123.77 km.81.67 Km Done.	2.94 km Done.	Work in progress.
17	Road signage (3-lane)	124 km	63.50 km completed Backlog of 60.50 kms .	81.67 km Done	18.17 km done.	Work in progress
18	Solar Power Farms	6 Nos	Work not Started. With Backlog of 2 Nos.	Work not Started	NIL	Work not started with backlog of 2 nos

19	Electric Poles	6/1643	Work not Started. With Backlog of 4 location.	Work not Started	NIL	Land problem at Interchanges.
20	High Mast Light	6 Nos	Work not Started	Work not Started	NIL	Backlog 4 Nos
21	Turfing (3-lane)	97 Km	76.52 km completed. Backlog of 21 Km.is there.	86.09 Km Completed .with Backlog of 10.91 Km.	9.57 Km	Work in progress. With Backlog 10.9 Km.
22	Stone Boulder Pitching (3-lane)	18.90 km	8.67 km completed Backlog of 4.83 Kms.	9.51 Km done.	0.84 Km Done	Work in progress With Backlog of 3.99 Km.
23	Median Plantation	59.40 km	Completed.(59.40 Km.)	59.40 km Completed.	NIL	Work Completed.
24	Avenue Plantation	120 km	Work not started.	Work not Started	NIL	Work not Started
25	Land Scalping	2 no of location	Work not started.	Work not Started	NIL	Work not Started
26	Boundary Stones	62 kms	Work not started, With Backlog of 62 Nos.	Casting Completed. (62 Nos)	Casting Stones Completed (62 Nos)	Casting completed Fixing is left.
27	Road Studs	16 km	Not Started .	Not Started	NIL	Backlog of 16 Km Done.
28	Delineators	124 km	84.50 km complete and Backlog of 39.50km.	88 Km Done	3.50 Km Done	Work in Progress with Backlog of 36 Km.
29	Blinker Lights	6 Nos	Not started and Backlog of 6 Nos is there.	Not Started	NIL	Work Not Started. With Backlog of 6 Nos.

PACKAGE -II:-- Service Road



Sr. No.	ITEMS	SCOPE	STATUS AS ON 01/6/2017	STATUS AS ON 07/06/2017	Incremental Progress from 01/6/2017 to 7/6/2017 June 2017	Remarks
1 	Road Work	60.06 km	14.39 km BC Completed Land issue of 4.79 Km is there.	BC 30.43 Km Completed.	BC done 16.04 km done.	Land issue is there.
2 	Culverts	152 nos	149 nos completed land issue is there.	149 Nos Completed	NIL	Land Problem for rest.
3	Minor bridge	22 nos	13 nos completed Backlog of 9 Nos is there.	13 nos completed.	NIL	Not work done From 01/06/2017 to 7/6/2017.
4 	Turfing on side slope	60 km	Backlog of 51.93 Km Land issue 4.79 Km is there.	Work not Started	NIL	Work not started with Backlog of 52.93 Km.
5	Road marking	33 km	Work not started. land issue of 4.79 Kms is there.	Work not started	NIL	Work not started with Backlog of 30.50 Km.
6	Road signage	60 km	Work not started. Backlog of there.	Work not Started	NIL	Work not started with Backlog of 30Km.

Work Completed

Work not Done.

Work in Progress.

Approval of Drawing Required.

Land Aquisition required

Progress from 1/6/2017 to 7/6/20 2017.

PACKAGE III

Main Carriageway :-



SR. NO.	ITEMS	SCOPE	STATUS AS ON 01/06/2017	Status as on 07/6/2017	Incremental Progress from 01/6/2017 to 07/6/2017 2017	Remarks
1.	Road Works including service road	114 km	Completed	Completed	NIL	Work completed
2	Bridges	2 Nos	Completed	Completed	NIL	Work completed
3.	Expansion Joints	28 Nos	Completed	Completed	NIL	Work completed
4 A	Ramp Plaza	4 Nos	Work not Started, Drawing is awaited.	Work in progress excavation ,Pcc raft .	Excavation,Pcc raft done	Backlog of 4 nos is there .approval of drawing is awaited
5	ROW Fencing (3 -lane)	114 Nos	108.60 Km Completed work in Progress.	109.33 km done	0.07 km done	Land issue is there. Progress is slow
6	Median fencing (6- lane)	57 Nos	Completed	Completed	NIL	Work completed
7	W- Beam Crash Barriers (3 lane)	114 km	completed	Completed	NIL	Work completed
8	K.C Drain (3- lane)	101.53 km	Completed	Completed	NIL	Work completed
9	Chutes (3 lane)	114 nos	Completed	Completed	NIL	Work completed


10	Median Drain (6-lane)	12.78 nos	Completed	Completed	NIL	Work completed
11	Storm water drainage(3-lane)	114 km	1.35 Km Completed With Backlog of 112.19 Km .	3.75 km completed	2.40 km done	Progress is slow. drawing approval is awaited.
12	Rain water Harvesting(3-lane)	114 km	Work not Started Backlog of 114 Km is there. Drawing approval is awaited.	Work not started	NIL	Drawing approval is awaited .
13	Road Marking (3 lane)	114 km	Completed	Completed	NIL	Work completed
14	Road Signage (3 -lane)	114 Nos	88.00 Km Completed a backlog of 26.Km is there.	91 km completed	3.0 km done	Work in progress with backlog of 22 km.
15	Solar Power Farms	location 1 No	Work not Started, Drawing Approval in required.	Work not started	NIL	Drawing approval is awaited
16.	Electric Poles No of locatoin /No of Poles	202 Nos	186 No Completed and work in Progress. with Block log of 16 Nos.	186 nos completed	NIL	No work done from 01/6/2017 to 07/6/2017
17	Turfing on slope slope(3-lane)	114 Nos	Completed	Completed	NIL	Work completed
18	Stone Bolder - Pitching(3-lane)	114 Nos	Completed	Completed	NIL	Work completed
19	Median Plantation (6 -lane)	57 Km	Completed	Completed	NIL	Work completed
20	Avenue Plantation(3-	114 Km	56.75 km Completed	56.75 km done	NIL	No work done from

	lane)		with backlog of 57.25 Km.		No work done from 1/6/2017 to 7/6/2017	1/6/2017 to 7/6/2017
21	Boundary Stones (3 lane)	114 Kms	104.50 Km. Completed with Backlog of 10 Km.	110 km done	5.50 km	Work in progress
22	Road studs	4.18m	Work not Started. Backlog log of 4.18 Km.	Work not started	NIL	Work not started with backlog of 4.18 m
23	Delineators (3-lane)	114 Kms	66.10 km Completed with Backlog of 40.90 Kms.	66.10 km done	NIL(no work from 1/6/2017 to 7/6/2017)	Slow progress 47.90 km left.
24	Blinker Light	6 Nos	Work not Started with Backlog of 6 Nos.	No work done	NIL	No work done backlog of 6 nos


PACKAGE III:--- SERVICES ROAD



SR. NO.	ITEMS	SCOPE	STATUS AS ON 01/06/2017	Status as on 07/6/2017	Incremental Progress from 01/6/2017 to 07/6/2017 June 2017	Remark
1.	Road Works	5714 Km	Completed	Completed	NIL	Completed
2.	Culverts	—→	Completed	Completed	NIL	Work completed
3.	Minor Bridge	—→	Completed	Completed	NIL	Work completed
4.	Turfing on side Slope	57.14 Km	Completed	Completed	NIL	Work completed
5.	Road Marking	5.6 Km	Not Started. Backlog of 5.6 Km.	Work not started	NIL	Work not started, backlog of 5.6 km
6.	Road Signage	57.14 Km	Not Started. Backlog of 57 Km.	Work not started	NIL	Work not started, backlog of 57.14 km drawing approval is awaited



Work Completed.



Work not Done.



Work in Progress.



Land Aquisition required





Approval of Drawing Required .





Progress from 1/6/2017 to 7/6/2017.

Package – IV:-- Main carriageway :-



SR.NO.	ITEMS	SCOPE	STATUS AS ON 01/06/2017	STATUS AS ON 07/06/2017	Incremental Progress from 01/6/2017 to 07/6/2017 June 2017	Remark
1.	Road work	Km	All completed.	Completed	NIL	Work completed
2.	Structures	Nos	All Completed.	Completed	NIL	Work completed
3. 	Ramp Plaza	20 Nos	Work not started. drawing under finalization, work will be start after approval of drawing,	Work not started	NIL	Approval of drawing is awaited
4.	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Civil work Completed Furnishing work in Progress.	Completed	Finishing work completed	Work completed
5.	Direction Sign boards	8 Nos	Completed	Completed	NIL	Work completed
6. 	ROW Fencing (3-lane)	124 km	114 km completed. Land problem in 3.97 km.	114 km completed	NIL	Work in progress land issue in 3.97 km is there

7.	W-Beam Crash - Barrier (3-lane)	128 km	126 km completed. Work in Progress	126 km completed	NIL No work from 01/6/2017 to 7/6/2017	Work not done from 1/6/2017 to 7/6/2017
8	Chutes (3-lane)	124 nos	124completed.	Completed	NIL	Work completed
9.	Strom Water drain 124 km (3-lane)	124 km	Drawing under finalization. work not Started expected to finish By 10th July 2017.	0.3 km completed	0.3 km done	Work in progress progress is slow
10. 	Rain water Harvesting	481 nos	Work not started, drawing under finalization. work will start after approval of drawing.	Work not started	NIL	Work not started drawing approval is awaited
11.	Road Signage	128 nos	87 nos completed. work in progress. With Backlog of 41 Kms.	87 nos completed	NIL	No work from 1/6/2017 to 7/6/2017work is slow
12. 	Solar Power Farms	9 nos	Work not started. Approval of drawing is awaited. Work will be Completed by July 2017.	Work not started	NIL	Drawing approval is awaited
13.	Electric poles	1245 nos	351 nos Completed work in progress. With backlog of 894 Nos.	401 nos completed	50 nos poles completed	Work in progress slow progress is there



14.	Turfing (3-lane)	94 km	89 km done. work in progress. With - backlog of 5 Km.	89 nos done	NIL	No work done from 1/6/2017 to 7/6/2017
15.	Stone Bolder pitching (3-lane)	30km	Completed.	Completed	NIL	Work completed
16.	Avenue plantation(3-lane)	124 nos	72 nos completed work in progress .with backlog of 52Nos.	72 Nos completed	NIL	No work from 1/6/2017 to 7/6/2017
17.	Land scaping	3 nos	Not started ,Drawing under approval.	Work not started	NIL	Drawing approval required
18.	Boundary Stone	59.14 km	Casting of stone in Progress with Backlog of 59.14 Km.	Casting of stone under progress	NIL	Casting under progress
19.	Road studs	22132 m	Work completed.	Completed	NIL	Work completed
20.	Delineators	124 km	Work completed.(124 km)	Completed	NIL	Work completed
21.	Blinker Lights	24 Nos	Work not Started. with backlog of 24 Nos	Work not started	NIL	Work not started

Package IV:-- SERVICES ROAD


SR. NO	ITEMS	SCOPE	STATUS AS ON 01/06/2017	STATUS AS ON 07/06/2017	Incremental Progress from 01/6/2017 to 07/6/2017 June 2017	Remark
1.	Road work (like embankment ,sub-grade, GSB,WMM, DBM,etc.)	59.14 kms	58.10 km work completed in remaining 1.40 km - land problem is there.	58.10 km completed	NIL	In 1.40 Km Land Problem is there.
2.	Culvert	128 nos	Completed.	completed	NIL	Work Completed
3.	Minor Bridge	8 nos	Completed.			
4.	Trufing on side slopes	59.14km	7 km done work in progress. With Backlog of 44.48 km.	0.50 km completed.	1.50 km done	Work in Progress.
5.	Road Marking	18 km	18 km work Completed.	Completed	NIL	Work Completed.
6.	Road Signage	59.14 km	Not started, will be Completed by June 2017 as reported.	Not Started	NIL	Work not started with Backlog of 59.14 km.



Work Completed.




Work in Progress



Work not Done.



Approval of Drawing Required.



Land Aquisition required



Progress from 1/6/2017 to 7/6/2017

Package V:-

Main Carriageway:-

Sr.no.	ITEMS	SCOPE	STATUS AS ON 01/06/2017	STATUS AS ON 07/06/2017	Incremental Progress from 01/6/2017 to 07/6/2017 June 2017	Remarks
1.	Road work (3-lane)	126 km	Completed.(126 km)	Completed	NIL	Work completed
2.	Bridges	5 nos	All Completed.	26 nos completed	NIL	Work completed
3.	Expansion Joints	34 nos	Completed 26 Nos and Work in Progress. With Backlog of 8 Nos.	26 nos completed	NIL	No work work done from 1/6/2017 to 7/6/2017
4.	Interchange	2 nos	1 no completed and work in progress.	1 no completed	NIL	No work done from 1/6/2017 to 7/6/2017
5.	Ramp Plaza	1 no	Not started work will be completed by august 2017.	Work not started	NIL	Work not started
6.	Toll Plaza	1 no	Work in progress and will be -Completed by July 2017.	0.5 nos work completed	0.5 nos completed	Work in progress
7.	ROW fencing (3-lane)	120.2 km	84.50 km completed.	90.0 km completed	5.50 km done	Work in progress
8.	Median fencing (6- lane)	55.90 km	52.8 km completed work in progress. With backlog of 3.10 km.	52.80 km completed	NIL	No work done from 1/6/2017 to 7/6/2017

9.	W-Beam crash Barrier (3-lane)	118.4 km	114.5 km completed work in progress. With backlog of 3.9 Km.	114.5 km completed	NIL	No work done from 1/6/2017 to 7/6/2017
10.	Chutes (6- lane)	105.63 km	97.89 km completed Work in progress. With backlog of 7.74 Kms .	97.89 nos completed	NIL	No work done from 1/6/2017 to 7/6/2017
11.	Median drain (6-lane)	7.39 km	Completed.(7.39 km)	Completed	NIL	Work completed
12. A	Storm water drain (3-lane)	78.28 km	Work not started .It is reported that work will be completed in July 2017.Drawing submitted for approval .	Work not started	NIL Approval of drawing awaited	Drawing submitted for approval
13.	Rain water harvesting	252 nos	Work not started. Drawing submitted for Approval .Backlog of 50 Nos.	Work not started	NIL Approval of drawing awaited	Drawing submitted for approval
14.	Road marking	124.40 km	113.50 km complete, work in progress. with Backlog of 11 Km.	113.50 km completed	NIL	No work from 1/6/2017 to 7/6/2017
15.	Road signage	116.50 km	61 km completed , work in progress. With Backlog of 8 Km.	61 km completed	NIL	No work from 1/6/2017 to 7/6/2017


16.	Solar power farms(no of location)	7 nos	2 nos in progress ,rest will be completed by july 2017.	Work in progress	NIL	Work in progress
17.	Electric Poles	405 nos	100 nos in progress rest will be completed by 30 June 2017.	Work in progress	NIL	Work in progress
18.	High mast light	8 nos	3 nos in progress ,rest will be completed by June 2017.	Work in progress	NIL	Work in progress
19.	Turfing (3-lane)	102.61 km	52.20 km completed, work in progress. With Backlog of 50.41 km.	52.80 km completed	0.60 km completed	Work in progress. progress is slow
20.	Stone Bolder pitching (3-lane)	14.56 km	Work started 0.450 Km done and will be completed by July 2017. Backlog of 5.05 Km is there.	0.450 km done	NIL No work	No work done from 1/6/2017 to 7/6/2017
21.	Median plantation (6-lane)	55.90 km	49.50 km completed ,work in progress, with backlog of 6.40 Km.	49.50 km done	NIL No work done	No work done from 1/6/2017 to 7/6/2017
22.	Avenue plantation (3-lane)	114 nos	11 nos completed work in progress. Total work will be completed by June 2017 With Backlog of 63 Nos.	11 no completed	NIL No work done	No work done from 1/6/2017 to 7/6/2017
23. A	Land scaping (no of location)	1 no	Work will start only after approval of drawings .	Drawing is submitted for approval	NIL	Approval of drawing is awaited

24.	Boundry Stones (3-lane)	76.40 km	Work in Progress and will be completed by June 2017.backlog of 32 Kms is there.	Work in progress	NIL	Work in progress
25.	Road studs	23645 nos	Work in Progress with backlog of 14645 Nos .	Work in progress	NIL	Work in progress
26.	Delineators (3-lane)	111.80 km	85.50 km completed with Backlog of 26.33 Kms.	85.50 km done	NIL	No work done from 1/6/2017 to 7/6/2017
27.	Blinker Lights	15 nos	Work not started .with Backlog of 15 Km.	Work not done	NIL	No work done


PACKAGE -V :-- SERVICE ROAD




Sr. no.	ITEMS	SCOPE	STATUS AS ON 01/06/2017	STATUS AS ON 07/6/2017	Incremental Progress from 01/6/2017 to 07/6/2017 June 2017	Remark
1	a).Embankment	76.40km	63.30 km work in progress. with Backlog of 4.7 Km.	64.20 km done	0.90 km done	Work in progress
2	b).Sub grade	76.40 km	60.80 km ,work in progress. With Backlog of 7.5 Km.	60.80 km done	NIL(No work done)	Work in progress
3	c).GSB	76.40 km	53.50 km ,work in progress.	54.20 km done	0.70 km done	Work in progress
4	d).WMM	76.40 km	49.40 km completed ,work in progress.	49.90 km done	0.50 km done	Work in progress
5	e). DBM	76.40 km	44.00 km completed ,work in progress.with backlog of 24 km	44.50 km done	0.50 km done	Work in progress
6	f).BC	76.40 km	40.70 km completed. work in progress. With Backlog of 27 .30 Km.	41.30 km done	0.60 km done	Work in progress
7	Culvert	115 nos	111 Nos completed ,work in progress.	111 nos completed	NIL	No work done from 1/6/2017 to 7/6/2017
8	Minor Bridge	9 nos	8 nos completed. work in progress.	8 nos	NIL	No work done from 1/6/2017 to 7/6/2017
9	Turfing on side-scope	76.40 km	Work started with backlog of 34 km.	01.0 km done	01 km done	Work in progress
10	Road Marking	28.30 km	Not started, with Backlog of 8 Km.	Work not started	NIL	Work not started
11	Road Signage	76.40 km	Work started Backlog of 12 Kms	3 km done	03 km done	Work in progress
12	Guide Bund	1 km	Not Started of Backlog 1 Km is there.	Work in progress	NIL	Work in progress




Work Completed.




Work not done



Work is Progress.



Approval of Drawing Required.



Land Aquisition required.



Progress of May 2017

S.O. TO. C.E.O