

## AGRA-LUCKNOW EXPRESSWAY


### PACKAGE I :-- MAIN CARRIAGEWAY



Sr. no	Items	Scope	Status as on 7-06-2017	Status as on 14.06.2017	Incremental Progress from 07/6/2017 to 14/6/2017
1	Road works, Bridges and Interchange		All Completed		
2	Row Fencing (3-Lane)	114.19 km	90.47 Km	91.27 Km	0.80 km
3	Median Fencing	54.17 km	54.17 Km	Completed	NIL
4	W-Beam Crash Barrier (3-Lane)	115.77 km	115.77 Km	Completed	NIL
5	K.C. Drain (3-Lane)	90.14 km	90.14 Km	Completed	NIL
6	Chutes(3-lane)	108.33 km	108.33 Km	Completed	NIL
7	Road Marking (3-lane)	112.27 km	112.27 km	Completed	NIL
8	Median Plantation	54.17 km	54.17 Km	Completed	NIL
9	Toll Plaza(1 nos)	1 nos	Structure Work Completed.	Structure Work Completed.	Finishing Work in Progress.

10 A	Ramp Plaza (8 nos)	9 Nos	Approval of Drawing awaited.	Approval of Drawing is awaited.	NIL
11	Median Drain (6 lane)	16.30 km	16.30 Km	Completed	NIL
12	Strom water drain (3-lane)	111.99 km	Not Started Approval of Drawing is awaited	GAD submitted and approval drawing of structure is submitted by consultant to EPC contractor	NIL
13	Road Signage (3-lane)	889.00 km	564 Km Completed	564 Km completed	NIL
14 A	Solar Power Farms (no of location)	5 nos	Approval is awaited	Approval of drawing is awaited	NIL
15	Electric poles (no of location/total no of poles)	5/758 nos	1/350 Completed	1/350 completed	No work done from 7/6/2017 to 14/6/2017.
16	High Mast light (no of location/ Total no of high mast )	5/20 nos	Completed (5/20)	Completed	NIL






17	Turfing/stone boulder pitching (3-lane)	111.99 km	111.70 km done	111.41 km done	0.21 km
18	Avenue Plantation (3-Lane )	111.99 km	12.88 Km done	12.88 km done	NIL
19	Land scaping (no of location)	3 nos	Work not Started	Work not Started	NIL
20	Boundary Stone (3- lane )	555 km	555 Km done	Work completed	NIL
21	Road Studs (3-lane)	4673 m	3613 Km Completed	3613 Km Completed	No work from 07/6/2017 to 14/6/2017
22	Delineators (nos)	2230 nos	1908 nos done	2069 no done	161 no done
23	Blinker Lights (nos)	10 nos	Work Not Started	Work Not Started	NIL
24	Rainwater Harvesting (Nos)	220 Nos	76 Nos Completed.	79 No Completed	3 nos

**PACKAGE -I :--- SERVICES ROAD**



SR. NO	ITEMS	SCOPE	Status as on 07-06-17	Status as on 14-06-17	Incremental Progress from 07/6/2017 to 14/6/2017
1	Embankment, Sub-Grade Top, Granular Sub base,	ROAD WORK (52.98K m)	51.70 Km done	51.70 km done	NIL
2	Wet Mix Macadam (km)		51.35 Km Done	51.30 km done	NIL
3	Dense Bituminous Macadam (km)		50.96 Km Done	50.96 km done	NIL
4	Bituminous concrete(km)		50.96 Km Done	50.92 km	NIL
5	Culverts & Minor Bridges	103 nos , 3 nos	All Completed.	Completed	NIL
6	Turfing on side slope & Bolder Pitching	47.72 km	Work not started.	Work not started	NIL
7	Road marking	9.06 km	Work not started.	Work not started	NIL
8	Road Signage and Road Furniture	52.98 km	Work not started.	Work not started	NIL




Work Completed



Approval of Drawing Required.



Progress From 07/06/2017 to 14/06/2017



Work not done



Land Aquisition required.

**Package – II :-- MAIN CARRIAGEWAY**



Sr. No.	ITEMS	SCOPE	Status as on 07-06-2017	Status as on 14-06-2017	Incremental Progress from 07/6/2017 to 14/6/2017
1	a).Road works up to DBM b).Bituminous Concrete (3- Lane)	124 km 124 km	Work Completed	Work Completed	NIL
2	ROB	2 Nos	Work Completed	Work Completed	NIL
3	Expansion Joints	136 Nos	124 No Completed.	130 nos completed	6 Nos
4	Interchange	4 Nos	Work not Started.	Work Not Started	NIL
5	Ramp Plaza	28 Nos	Not started	Not Started	NIL
6	Way Side Amenities	2 Nos	Work not started	Work Not Started	NIL
7	Water cooler at way side amenities (No of Location)	2 Nos	Work Not started	Work Not Started	NIL







8 A	Wash room in way side amenities	2 Nos	Building ready,	Building ready,	Tile and Sanitary work in progress
9	Direction Sign Board	8 Nos	Work not Started.	Work Not Started	Nil
10 L	Row Fencing (3- lane)	120 km	54.24 Kms Completed.	57.94 Km Completed	3.70 Km completed
11	Median Fencing (6-lane)	59 km	Work Completed	Work Completed	NIL
12	W-Beam Crash Barrier	124 km	122.60 Km Done.	122.60 Km Completed	NIL
13	Chutes (3-lane)	104 km	100.45 Km Done	100.45 Km Completed	Nil
14	Storm Water Drain (3-lane)	124 km	Work not Started.	Work Not Started	NIL
15	Rain water harvesting	248 Nos	Work not Started	Work Not Started	NIL
16	Road Marking (3-lane)	124 km	123.77 km.81.67 Km Done.	123.77 Km done	NIL
17	Road signage (3-lane)	124 km	81.67 km Done	81.67 Km Done	NIL
18	Solar Power Farms	6 Nos	Work not Started	Work Not Started	NIL
19	Electric Poles	6/1643	Work not Started	Work Not Started	NIL
20	High Mast Light	6 Nos	Work not Started	Work Not Started	NIL



21	Turfing (3-lane)	97 Km	86.09 Km Completed .with Backlog of 10.91 Km.	88.94 Km Completed	2.90 Km done
22	Stone Boulder Pitching (3-lane)	18.90 km	9.51 Km done.	10.18 Km Completed	0.67 Km done
23	Median Plantation	59.40 km	59.40 km Completed.	Work Completed	NIL
24	Avenue Plantation	120 km	Work not Started	Work Not Started	NIL
25	Land Scalping	2 no of location	Work not Started	Work Not Started	NIL
26	Boundary Stones	62 kms	Casting Completed. (62 Nos)	Casting Completed	NIL
27	Road Studs	16 km	Not Started	Work Not Started	NIL
28	Delineators	124 km	88 Km Done	91.87 Km Completed	3.87 Km Completed
29	Blinker Lights	6 Nos	Not Started	Work Not Started	NIL

**SERVICE ROAD :- PACKAGE II**

SR. NO.	ITEMS	SCOPE	STATUS AS ON 7/06/2017	Status as on 14/6/2017	Incremental Progress from 07/6/2017 to 14/6/2017
1	 Road Work	60.06 km	BC 30.43 Km Completed.	35.46 Km Completed	5 Km Completed
2	 Culverts	152 nos	149 Nos Completed	150 N0s Completed	1 No Completed
3	Minor bridge	22 nos	13 Nos completed.	14 Nos Completed	1 No Completed
4	 Turfing on side slope	60 km	Work not Started	4.16 Km Completed	4.16 Km Done
5	Road marking	33 km	Work not started	Work not started	NIL
6	Road signage	60 km	Work not Started	Work not started	NIL

 Work Completed

 Work not Done.

 Work in Progress.

 Approval of Drawing Required.


 Land Aquisition required  **Progress from 07/6/2017to 14/6/2017.**




### PACKAGE III

#### Main Carriageway :-




SR. NO.	ITEMS	SCOPE	STATUS AS ON 07/06/2017	Status as on 14/6/2017	Incremental Progress from 07/6/2017 to 14/6/2017
1.	Road Works including service road	114 km	Completed	Work Completed	NIL
2	Bridges	2 Nos	Completed	Work Completed	NIL
3.	Expansion Joints	28 Nos	Completed	Work Completed	NIL
4 	Ramp Plaza	4 Nos	Work in progress excavation ,Pcc raft .	Work in Progress	NIL
5	ROW Fencing (3 -lane )	114 Km	109.33 km done	112.50 Kms Completed	3.17 Km Done
6	Median fencing (6- lane)	57 Nos	Completed	Completed	NIL
7	W- Beam Crash Barriers (3 lane)	114 km	Completed	Completed	NIL
8	K.C Drain (3- lane)	101.53 km	Completed	Completed	NIL
9	Chutes (3 lane)	114 nos	Completed	Completed	NIL
10	Median Drain (6-lane)	12.78 nos	Completed	Completed	NIL
11	Storm water drainage(3-lane)	114 km	3.75 km completed	6.73 Km Completed	3 Km done



12	A	Rain water Harvesting(3-lane)	114 km	Work not started	Work not started	NIL
13		Road Marking (3 lane)	114 km	Completed	Completed	NIL
14		Road Signage (3 -lane)	114 Nos	91 km completed	93 Km Completed	2 Km done
15	A	Solar Power Farms	location 1 No	Work not started	Work not started	NIL
16.		Electric Poles No of locatoin /No of Poles	202 Nos	186 nos completed	186 Nos Completed	NIL
17		Turfing on slope slope(3-lane)	114 Nos	Completed	Completed	NIL
18		Stone Bolder -Pitching(3-lane)	114 Nos	Completed	Completed	NIL
19		Median Plantation (6 -lane)	57 Km	Completed	Completed	NIL
20		Avenue Plantation(3-lane)	114 Km	56.75 km done	56. 75 Km done	NIL
21		Boundary Stones (3 lane)	114 Kms	110 km done	111 Km Completed	01 Km done
22		Road studs	4.18m	Work not started	Work Not Completed	NIL
23		Delineators (3-lane)	114 Kms	66.10 km done	66.10 Km done	NIL
24		Blinker Light	6 Nos	No work done	No work done	NIL


**PACKAGE III:--- SERVICES ROAD**


SR. NO.	ITEMS	SCOPE	STATUS AS ON 7/06/2017	Status as on 14/6/2017	Incremental Progress from 07/6/2017 to 14/6/2017
1.	Road Works	5714 Km	Completed	Completed	NIL
2.	Culverts	→	Completed	Completed	NIL
3.	Minor Bridge	→	Completed	Completed	NIL
4.	Turfing on side Slope	57.14 Km	Completed	Completed	NIL
5.	Road Marking	5.6 Km	Work not started	Work not Started	NIL
6.	Road Signage	57.14 Km	Work not started	Work not Started	NIL


 Work Completed.

 Work not Done.

 Work in Progress.

 Land Aquisition required

 Approval of Drawing Required .

 Progress from 07/6/2017 to 14/6/2017.

**Package – IV:-- Main carriageway :-**



SR.NO.	ITEMS	SCOPE	STATUS AS ON 07/06/2017	STATUS AS ON 14/06/2017	Incremental Progress from 07/6/2017 to 14/6/2017
1.	Road work	Km	Completed	Completed	NIL
2.	Structures	Nos	Completed	Completed	NIL
3. <span style="border: 1px solid black; border-radius: 50%; padding: 2px;">A</span>	Ramp Plaza	20 Nos	Work not started	Work Not Started	NIL
4.	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Completed	Completed	NIL Finishing work in progress
5.	Direction Sign boards	8 Nos	Completed	Work Completed	NIL
6. <span style="border: 1px solid black; border-radius: 50%; padding: 2px;">L</span>	ROW Fencing (3-lane)	124 km	114 km completed	114 km completed	NIL
7.	W-Beam Crash - Barrier (3-lane)	128 km	126 km completed	126 km completed	NIL No work from 07/6/2017 to 12/6/2017
8	Chutes (3-lane)	124 nos	Completed	Work Completed	NIL

9.	Strom Water drain 124 km (3-lane)	124 km	0.3 km completed	0.4 km Completed	0.1 Km done
10.	Rain water Harvesting	481 nos	Work not started	Work Not Started	NIL
11.	Road Signage	128 nos	87 nos completed	87 Nos Completed	NIL Piling work for Foundation is in Progress.
12.	Solar Power Farms	9 nos	Work not started	Work Not Started	NIL
13.	Electric poles	1245 nos	401 nos completed	538 Nos Completed	137 Nos Done
14.	Turfing (3-lane)	94 km	89 km done	89 Km done	NIL
15.	Stone Bolder pitching (3-lane)	30km	Completed	Completed	NIL
16.	Avenue plantation(3- lane)	124 nos	72 Nos completed	72 Nos completed	NIL
17.	Land scaping	3 nos	Work not started	Work not started	NIL
18.	Boundary Stone	59.14 km	Casting of stone under progress	Casting of stone under progress	NIL
19.	Road studs	22132 m	Completed	Work completed.	NIL
20.	Delineators	124 km	Completed	Work completed	NIL
21.	Blinker Lights	24 Nos	Work not started	Work not started	NIL



**Package IV:-- SERVICES ROAD**




SR.N O	ITEMS	SCOPE	STATUS AS ON 07/06/2017	STATUS AS ON 14/06/2017	Incremental Progress from 07/6/2017 to 14/6/2017
1.	Road work (like embankment ,sub-grade, GSB,WMM, DBM upto BC)	59.14 kms	completed	Work completed	NIL
2.	Culvert	128 nos	completed	completed	NIL
3.	Minor Bridge	8 nos	completed	completed	NIL
4.	Trufing on side slopes	59.14km	0.50 km completed.	8.50 km completed	8 km done
5.	Road Marking	18 km	Completed	completed	NIL
6.	Road Signage	59.14 km	Not Started	Work not started	NIL

Work Completed.

Work in Progress

Land Aquisition required



Work not Done



Approval of Drawing Required.




**Progress from 7/6/2017 to 14/6/2017**

**Package V:-**

**Main Carriageway:-**



Sr.no.	ITEMS	SCOPE	STATUS AS ON 07/06/2017	STATUS AS ON 14/06/2017	Incremental Progress from 07/6/2017 to 14/6/2017
1.	Road work (3-lane)	126 km	Completed	completed	NIL
2.	Bridges	5 nos	completed	completed	NIL
3.	Expansion Joints	34 nos	26 nos completed	26 nos completed	NIL
4.	Interchange	2 nos	1 no completed	1no completed	NIL
5.	Ramp Plaza	1 no	Work not started	Work not started	NIL
6.	Toll Plaza	1 no	0.5 nos work completed	0.5 work completed	NIL
7.	ROW fencing (3-lane)	120.2 km	90.0 km completed	92.20 km completed	2.20 km done
8.	Median fencing (6- lane)	55.90 km	52.80 km completed	53.40 km completed	0.60 km done
9.	W-Beam crash Barrier (3-lane)	118.4 km	114.5 km completed	114.5 km completed	NIL
10.	Chutes (6- lane)	105.63 km	97.89 nos completed	101.83 km completed	3.94 km done
11.	Median drain (6-lane)	7.39 km	Completed	Work completed	NIL



12. A	Storm water drain (3-lane)	78.28 km	Work not started	Work not started	NIL Approval of drawing awaited
13.	Rain water harvesting	252 nos	Work not started	Work not started	NIL Approval of drawing awaited
14.	Road marking	124.40 km	113.50 km completed	113.50 km completed	NIL
15.	Road signage	116.50 km	61 km completed	61 km completed	NIL
16.	Solar power farms(no of location)	7 nos	Work in progress	Work in progress	NIL
17.	Electric Poles	405 nos	Work in progress	Work in progress	NIL(foundation ,pre - casting in progress)
18.	High mast light	8 nos	Work in progress	Work in progress	NIL
19.	Turfing (3-lane)	102.61 km	52.80 km completed	58.70 km completed	5.90 km completed
20.	Stone Bolder pitching (3-lane)	14.56 km	0.450 km done	0.60 km completed	0.15 km done
21.	Median plantation (6-lane)	55.90 km	49.50 km done	49.50 km done	NIL No work done
22.	Avenue plantation (3-lane)	114 nos	11 no completed	11 nos	NIL No work done




23. A	Land scaping (no of location)	1 no	Drawing is submitted for approval	Work not started	NIL
24.	Boundry Stones (3-lane)	76.40 km	Work in progress	Work not started	NIL
25.	Road studs	23645 nos	Work in progress	Work in progress	NIL
26.	Delineators (3-lane)	111.80 km	85.50 km done	90.97 km completed	5.47 km done
27.	Blinker Lights	15 nos	Work not done	Work not started	NIL



**PACKAGE -V :-- SERVICE ROAD**




Sr. no.	ITEMS	SCOPE	STATUS AS ON 07/06/2017	STATUS AS ON 14/6/2017	Incremental Progress from 07/6/2017 to 14/6/2017
1	a).Embankment	76.40km	64.20 km done	65.20 km done	1.0 km done
2	b).Sub grade	76.40 km	60.80 km done	62.30 km	1.50 km done
3	c).GSB	76.40 km	54.20 km done	57.00 km done	2.80 km done
4	d).WMM	76.40 km	49.90 km done	51.30 km done	1.40 km done
5	e). DBM	76.40 km	44.50 km done	44.90 km done	0.40 km done
6	f).BC	76.40 km	41.30 km done	42.50 km done	1.20 km done
7	Culvert	115 nos	111 nos completed	111 no completed	NIL
8	Minor Bridge	9 nos	8 nos	8 nos completed	NIL
9	Turfing on side-scope	76.40 km	01.0 km done	1.0 km completed	NIL
10	Road Marking	28.30 km	Work not started	Work not started	NIL
11	Road Signage	76.40 km	3 km done	9.43 km done	6.43 km done
12	Guide Bund	1 km	Work in progress	Work not started	NIL




Work Completed.




Work not done



Work is Progress.



Approval of Drawing Required.



Land Aquisition required.



**Progress from 7/6/2017 to 14/6/2017**

**S.O. TO. C.E.O**