

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-I MAIN CARRIAGEWAY

S.No.	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	Road works, Bridges and Interchange	112.27, 1No 1 No	Completed	Completed	NIL
2	Row Fencing (3-Lane)	114.19 km	91.27 Km	91.27 Km	NIL, NO Work From 14.06.2017 To 20.06.2017
3	Median Fencing	54.17 km	Completed	Completed	NIL
4	W-Beam Crash Barrier (3-Lane)	115.77 km	Completed	Completed	NIL
5	K.C. Drain (3-Lane)	90.14 km	Completed	Completed	NIL
6	Chutes(3-lane)	108.33 km	Completed	Completed	NIL
7	Road Marking (3-lane)	112.27 km	Completed	Completed	NIL
8	Median Plantation	54.17 km	Completed	Completed	NIL
9	Toll Plaza (1 nos)	1 nos	Structure Work Completed.	Finishing Work in Progress	NIL
10	Ramp Plaza (8 nos)	8 Nos	Approval of Drawing is awaited. Not Started	Not Started	NIL
11	Median Drain (6 lane)	16.30 km	Completed	Completed	NIL
12	Strom water drain (3-lane)	111.99 km	GAD submitted and approval drawing of structure is submitted by consultant to EPC contractor	Work Not Started	NIL
13	Road Signage (3-lane)	889.00 km	564 Km completed	564 Km	NIL NO Work From 14.06.2017 To 20.06.2017
14	Solar Power Farms (no of location)	5 nos	Approval of drawing is awaited	Approval of drawing is awaited	NIL

S.No.	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
15	Electric poles (no of location/total no of poles)	5/758 nos	1/350 completed	3/561	2/2 11 No Completed
16	High Mast light (no of location/ Total no of high mast)	5/20 nos	Completed	Completed	NIL
17	Turfing/stone boulder pitching (3-lane)	111.99 km	111.41 km done	111.80 km Completed	0.39 Km done
18	Avenue Plantation (3-Lane)	111.99 km	12.88 km done	12.88 Km Done	NIL
19	Land scaping (no of location)	3 nos	Work not Started	Work Not Started	NIL
20	Boundary Stone (3- lane)	555 km	Work completed	Work Completed	NIL
21	Road Studs (3-lane)	4673 m	3613 Km Completed	3613 Km Completed	NIL NO Work From 14.06.2017 To 20.06.2017
22	Delineators (nos)	2230 nos	2069 no done	2230 Nos Completed	161 Nos Done
23	Blinker Lights (nos)	10 nos	Work Not Started	Work No Started	NIL
24	Rainwater Harvesting (Nos)	220 Nos	79 No Completed	81 Nos Completed	03 No Done

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-I SERVICE ROAD

S.No.	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	Embankment, Sub-Grade Top, Granular Sub base,	Road work (52.98Km)	51.70 km done	51.70 km done	NIL No work from 14/6/2017 to 20/6/2017
2	Wet Mix Macadam (km)		51.3 km done	51.35 km done	
3	Dense Bituminous Macadam (km)		50.96 km done	50.96 km	
4	Bituminous concrete(km)		50.92 km	50.92 km	
5	Culverts & Minor Bridges	103 nos & 3 nos	Completed	completed	NIL
6	Turfing on side slope & Bolder Pitching	47.72 km	Work not started	work not started	NIL, No work from 14/6/2017 to 20/6/2017
7	Road marking	9.06 km	Work not started	work not started	NIL
8	Road Signage and Road Furniture	52.98 km	Work not started	work not started	NIL



Approval of Drawing Required



land Aquisition Required



Progress From 14.06.2017 To 20.06.2017



Work in Completed



Work in Progress



Work Not Done

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-II MAIN CARRIAGEWAY

S.No.	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	a).Road works up to DBM	124 km	Work Completed	Work Completed	NIL
	b).Bituminous Concrete (3- Lane)	124 km			
2	ROB	2 Nos	Work Completed	Work Completed	NIL
3	Expansion Joints	136 Nos	130 nos completed	136 Nos Completed	6 Nos
4	Interchange	4 Nos	Work Not Started	Work Not Started	No Work From 18.05.2017 To 19.06.2017
5	Ramp Plaza	28 Nos	Not Started	Not Started	NIL, Land problem
6	Way Side Amenities	2 Nos	Work Not Started	Work Not Started	NIL, No work from 31 May 2017
7	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL, No work from 15.06.2017 to 19.06.2017
8	Wash room in way side amenities	2 Nos	Building ready,	Building ready Tile and Sanitary work in progress	NIL
9	Direction Sign Board	8 Nos	Work Not Started	Work Not Started	NIL, No Work from 29 May to 19.06.2017
10	Row Fencing (3- lane)	120 km	57.94 Km Completed	62.72 Km	4.78 Km
11	Median Fencing (6-lane)	59 km	Work Completed	Work Completed	NIL
12	W-Beam Crash Barrier	124 km	122.60 Km Completed	122.60 Km Completed	NIL, No work From 14.06.2017 To20.06.2017
13	Chutes, (3-lane)	104 km	100.45 Km Completed	100.61 Km Completed	0.16 Km Done
14	Storm Water Drain (3-lane)	124 km	Work Not Started	Work Not Started	NIL No work From 14.06.2017 To 20.06.2017
15	Rain water harvesting	248 Nos	Work Not Started	Work not Started	No work From 120.06.2017 To 20.06.2017
16	Road Marking (3-lane)	124 km	123.77 Km done	123.77 Km done	No work From 14.06.2017 To 20.06.2017
17	Road signage (3-lane)	124 km	81.67 Km Done	81.67 Km done	No work From 14.06.2017 To 20.06.2017

S.No.	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
18	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL
19	Electric Poles	6/1643	Work Not Started	Work Not Started	NIL
20	High Mast Light	6 Nos	Work Not Started	Work Not Started	NIL
21	Turfing (3-lane)	97 Km	88.94 Km Completed	90.13 Km done	1.19 Km done
22	Stone Boulder Pitching (3-lane)	18.90 km	10.18 Km Completed	10.90 km done	0.72 Km Done
23	Median Plantation	59.40 km	Work Completed	Work Completed	NIL
24	Avenue Plantation	120 km	Work Not Started	Work not Started	NIL
25	Land Scalping	2 no of location	Work Not Started	Work not Started	NIL
26	Boundary Stones	62 kms	Casting Completed	Casting Completed	2 Km
27	Road Studs	16 km	Work Not Started	2.04 Km done	2.04 Km
28	Delineators	124 km	91.87 Km Completed	93.32 Km done	1.45 Km Done
29	Blinker Lights	6 Nos	Work Not Started	Work not Started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-II SERVICE ROAD

S.No	Items	Scope	Status as on 14.06.2017	Status as on 19.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	Road Work	60.06 km	35.46 Km Completed	40 km Completed	4.54 Km done
2	Culverts	152 nos	150 N0s Completed	150 Nos Completed	NIL, No work From 14.06.2017 To 19.06.2017
3	Minor bridge	22 nos	14 Nos Completed	14 Nos Completed	NIL, No work From 14.06.2017 To 19.06.2017
4	Turfing on side slope	60 km	4.16 Km Completed	9.59 Km Completed	5.43 Km
5	Road marking	33 km	Work not started	Work not started	NIL
6	Road signage	60 km	Work not started	Work not started	NIL



Progress From 14.06.2017 To 20.06.2017



Land Aquisition Required



Approval of Drawing Required



Work Completed



Work not Done



Work in Progress

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-III MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	Road Works including service road	114 km	Work Completed	Work Completed	NIL
2	Bridges	2 Nos	Work Completed	Work Completed	NIL
3	Expansion Joints	28 Nos	Work Completed	Work Completed	NIL
4	Ramp Plaza	4 Nos	Work in Progress	Work not Started	NIL
5	ROW Fencing (3 -lane)	114 Km	112.50 Kms Completed	112.709 Km Completed	0.20 Km Done
6	Median fencing (6- lane)	57 Nos	Completed	Completed	NIL
7	W- Beam Crash Barriers (3 lane)	114 km	Completed	Completed	NIL
8	K.C Drain (3- lane)	101.53 km	Completed	Completed	NIL
9	Chutes (3 lane)	114 nos	Completed	Completed	NIL
10	Median Drain(6-lane)	12.78 nos	completed	completed	NIL
11	Strom water drainage (3-lane)	114 km	6.73km completed	13 km completed	6.27 km done
12	Rain water Harvesting (3-lane)	114 km	Work not started	Work Not started	NIL
13	Road Marking (3 lane)	114 km	Completed	Completed	NIL
14	Road Signage (3 -lane)	114 Nos	93 Km Completed	94 Km Completed	01 Km Done
15	Solar Power Farms	location 1 No	Work not started	Work Not Started	NIL
16	Electric Poles No of locatoin /No of Poles	202 Nos	186 Nos Completed	186 Nos Completed	NIL
17	Turfing on slope slope (3-lane)	114 Nos	Completed	Completed	NIL
18	Stone Bolder -Pitching (3-lane)	114 Nos	Completed	Completed	NIL
19	Median Plantation (6-lane)	57 Km	Completed	Completed	NIL

S.No	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
20	Avenue Plantation(3-lane)	114 Km	56.75 Km done	56.75 Km done	NIL
21	Boundary Stones (3 lane)	114 Kms	111 Km Completed	111.50 Km Completed	0.5 Km Done
22	Road studs	4.18m	Work Not Completed	Work Not Started	NIL
23	Delineators (3-lane)	114 Kms	66.10 Km done	66.10 Km Completed	NIL
24	Blinker Light	6 Nos	No work done	Work Not Started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-III SERVICE ROAD

S.No	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	Road Works	5714 Km	Completed	Completed	NIL
2	Culverts	————→	Completed	Completed	NIL
3	Minor Bridge	————→	Completed	Completed	NIL
4	Turfing on side Slope	57.14 Km	Completed	Completed	NIL
5	Road Marking	5.6 Km	Work not Started	Work Not Started	NIL
6	Road Signage	57.14 Km	Work not Started	Work Not Started	NIL



Land Aquisition Required



Approval of Drawing Required



Progress From 14.06.2017 To 20.06.2018



Work Completed



Work not Done



Work in Progress

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-IV MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	Road work	Km	Completed	Completed	NIL
2	Structures	Nos	Completed	Completed	NIL
3	Ramp Plaza	20 Nos	Work Not Started	Work in Progress	Civil work completed finishing work in progress
4	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Completed	Work Completed	2 Nos of Each Completed
5	Direction Sign boards	8 Nos	Work Completed	Work Completed	Temporary fising completed
6	ROW Fencing (3-lane)	124 km	114 km completed	116 Km Complete	02 Km competed
7	W-Beam Crash -Barrier (3-lane)	128 km	126 km completed	127.25 Km completed	01.25 kmdone
8	Chutes (3-lane)	124 nos	Work Completed	Work completed	NIL
9	Strom Water drain 124 km (3-lane)	124 km	0.4 km Completed	1.10 completed	0.70 Km completed
10	Rain water Harvesting	481 nos	Work Not Started	Work not started	NIL
11	Road Signage	128 nos	87 Nos Completed	87 Nos completed	NIL
12	Solar Power Farms	9 nos	Work Not Started	Work not started	NIL
13	Electric poles	1245 nos	538 Nos Completed	678 Nos completed	140 Nos completed
14	Turfing (3-lane)	94 km	89 Km done	89 Km done	NIL, No work from 01.06.17 to 20.06.17
15	Stone Bolder pitching (3-lane)	30km	Completed	Completed	NIL
16	Avenue plantation(3-lane)	124 nos	72 Nos completed	72 Nos completed	NIL
17	Land scaping	3 nos	Work not started	Work not Started	NIL
18	Boundary Stone	59.14 km	Casting of stone under progress	Very slow progress	NIL
19	Road studs	22132 m	Work completed.	Completed	NIL

S.No	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
20	Delineators	124 km	Work completed	Completed	NIL
21	Blinker Lights	24 Nos	Work not started	Worknot started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-IV SERVICE ROAD

S.No	Items	Scope	Status as on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	Road work (like embankment, sub-grade, GSB, WMM, DBM upto BC)	59.14 Km	Work completed	Work completed	NIL
2	Culvert	128 Nos	completed	Work completed	NIL
3	Minor Bridge	8 Nos	completed	Work completed	NIL
4	Trufing on side slopes	59.14 km	8.50 km completed	13.00 Km completed	4.5 Km done
5	Road Marking	18.00 km	completed	Work completed	NIL
6	Road Signage	59.14 km	Work not started	Work Not Started	NIL



Approval of Drawing Required



Land Aquisition Required



Progress From 14.06.2017 To 20.06.2017



Work in Completed



Work in Progress



Work Not Done

AGRA-LUCKNOW EXPRESSWAY
PACKAGE-V MAIN CARRIAGEWAY

S.No	Items	Scope	Status on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	Road work (3-lane)	126 km	completed	completed	NIL
2	Bridges	5 nos	completed	completed	NIL
3	Expansion Joints	34 nos	26 nos completed	26 Nos Done	NIL
4	Interchange	2 nos	1no completed	1 No Completed	NIL
5	Ramp Plaza	1 no	Work not started	Work Not Started	NIL
6	Toll Plaza	1 no	0.5 work completed	0.5 Work Completed	NIL
7	ROW fencing (3-lane)	120.2 km	92.20 km completed	96.70 km Completed	4.50 km done
8	Median fencing (6-lane)	55.90 km	53.40 km completed	53.40 Km Completed	NIL
9	W-Beam crash Barrier (3-lane)	118.4 km	114.5 km completed	114.5 Km Completed	NIL
10	Chutes (6- lane)	105.63 km	101.83 km completed	102.79 km completed	0.96 km done
11	Median drain (6-lane)	7.39 km	Work completed	7.39 km completed	NIL
12	Storm water drain (3-lane)	78.28 km	Work not started	Work Not Started	NIL, Approval of drawing awaited
13	Rain water harvesting	252 nos	Work not started	Work Not Started	NIL, Approval of drawing awaited
14	Road marking	124.40 km	113.50 km completed	113.50 km completed	NIL
15	Road signage	116.50 km	61 km completed	61 km completed	NIL
16	Solar power farms(no of location)	7 nos	Work in progress	No progress NIL	NIL
17	Electric Poles	405 nos	Work in progress	No progress NIL	NIL(foundation ,pre -casting in progress)
18	High mast light	8 nos	Work in progress	No progress	NIL
19	Turfing (3 lane)	102.61 km	58.70 km completed	59.40 km completed	5.90 km completed

S.No	Items	Scope	Status on 14.06.2017	Status as on 20.06.2017	Incremental Progress from 14.06.2017 to 20.06.2017
20	Stone Bolder pitching (3-lane)	14.56 km	0.60 km completed	0.80 km completed	0.20 km done
21	Median plantation (6-lane)	55.90 km	49.50 km done	49.50 km completed	NIL
22	Avenue plantation (3-lane)	114 Nos	11 nos	11 Nos completed	NIL
23	Land scaping (no of location)	1 no	Work not started	Work Not Started	NIL
24	Boundry Stones (3-lane)	76.40 km	Work not started	Work Not Started	NIL
25	Road studs	23645 Nos	Work in progress	420 Nos completed	420 Nos completed
26	Delineators (3-lane)	111.80 km	90.97 km completed	90.97 km completed	NIL
27	Blinker Lights	15 Nos	Work not started	Work Not Started	NIL


AGRA-LUCKNOW EXPRESSWAY

PACKAGE-V SERVICE ROAD

S.No.	Items	Scope	Status as on 14/06/2017	Status as on 20/06/2017	Incremental Progress from 14.06.2017 to 20.06.2017
1	a).Embankment	76.40km	65.20 km done	66.40 km done	work in progress
2	b).Sub grade	76.40 km	62.30 km	62.30 km done	work in progress
3	c).GSB	76.40 km	57.00 km done	57.20 km done	work in progress
4	d).WMM	76.40 km	51.30 km done	51.80 km done	work in progress
5	e). DBM	76.40 km	44.90 km done	45.90 km done	work in progress
6	f).BC	76.40 km	42.50 km done	43.40 km done	work in progress
7	Culvert	115 nos	111 no completed	112 no completed	01 no completed
8	Minor Bridge	9 nos	8 nos completed	8 nos completed	NIL
9	Turfing on side-scope	76.40 km	1.0 km completed	1.0 km completed	NIL
10	Road Marking	28.30 km	Work not started	work not started	NIL
11	Road Signage	76.40 km	9.43 km done	10.54 km done	1.11 Km done
12	Guide Bund	1 km	Work not started	work not started	NIL




Approval of Drawing Required



Land Aquisition Required



Progress From 14.06.2017 To 20.06.2017



Work in Completed



Work in Progress



Work Not Done

S.O TO C.E.O