

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-I MAIN CARRIAGEWAY

S.No.	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	Road works, Bridges and Interchange	112.27, 1No 1 No	Completed	Completed	NIL
2	Row Fencing (3-Lane)	114.19 km	91.27 Km	93.10 Km	From 14.06.2017 To 26.06.2017 1.83 Km
3	Median Fencing	54.17 km	Completed	Completed	NIL
4	W-Beam Crash Barrier (3-Lane)	115.77 km	Completed	Completed	NIL
5	K.C. Drain (3-Lane)	90.14 km	Completed	Completed	NIL
6	Chutes(3-lane)	108.33 km	Completed	Completed	NIL
7	Road Marking (3-lane)	112.27 km	Completed	Completed	NIL
8	Median Plantation	54.17 km	Completed	Completed	NIL
9	Toll Plaza (1 nos)	1 nos	Finishing Work in Progress	finishing work in Progress	NIL
10	Ramp Plaza (8 nos)	8 Nos	Not Started	Not Started	NIL
11	Median Drain (6 lane)	16.30 km	Completed	Completed	NIL
12	Strom water drain (3-lane)	111.99 km	Work Not Started	4.36 km	4.36 Km
13	Road Signage (3-lane)	875 km	564 Km	564 km	NIL NO Work From 14.06.2017 To 26.06.2017
14	Solar Power Farms (no of location)	5 nos	Approval of drawing is awaited	Work Not Started	NIL
15	Electric poles (no of location/total no of poles)	5/758 nos	2/282	2/493	2/2 11 No Completed

S.No.	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
16	High Mast light (no of location/ Total no of high mast)	5/20 nos	Completed	Completed	NIL
17	Turfing/stone boulder pitching (3-lane)	111.99 km	111.80 km Completed	111.80 Km	NIL:
18	Avenue Plantation (3-Lane)	111.99 km	12.88 Km Done	12.88 km	NIL
19	Land scaping (no of location)	3 nos	Work Not Started	Work Not Started	NIL
20	Boundary Stone (3- lane)	555 km	Work Completed	Work Completed	NIL
21	Road Studs (3-lane)	4673 m	3613 Km Completed	3613 km	NIL NO Work From 14.06.2017 To 26.06.2017
22	Delineators (nos)	2230 nos	2230 Nos Completed	2230 No completed	NIL
23	Blinker Lights (nos)	10 nos	Work No Started	No work	NIL
24	Rainwater Harvesting (Nos)	220 Nos	81 Nos Completed	82 Nos Completed	01 No Done

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-I SERVICE ROAD

S.No.	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	Embankment, Sub-Grade Top, Granular Sub base,	Road work (52.98Km)	51.70 km done	51.70	NIL No work from 14/6/2017 to 20/6/2017
2	Wet Mix Macadam (km)		51.35 km done	51.35 Km	
3	Dense Bituminous Macadam (km)		50.96 km	50.96 Km	
4	Bituminous concrete(km)		50.92 km	50.92 Km	
5	Culverts & Minor Bridges	103 nos & 3 nos	completed	Completed	NIL
6	Turfing on side slope & Bolder Pitching	47.72 km	work not started	Work Not Started	NIL, No work from 14/6/2017 to 20/6/2017
7	Road marking	9.06 km	work not started	Work Not Started	NIL
8	Road Signage and Road Furniture	52.98 km	work not started	Work Not Started	NIL



Approval of Drawing Required



land Aquisition Required



Progress From 14.06.2017 To 26.06.2017



Work in Completed



Work in Progress



Work Not Done

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-II MAIN CARRIAGEWAY

S.No.	Items	Scope	Status as on 20.06.2017	Status as on 23.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	a).Road works up to DBM	124 km	Work Completed	Completed	NIL
	b).Bituminous Concrete (3- Lane)	124 km			
2	ROB	2 Nos	Work Completed	Completed	NIL
3	Expansion Joints	136 Nos	136 Nos Completed	Completed	6 Nos
4	Interchange	4 Nos	Work Not Started	Work Not Started	No Work From 18.05.2017 To 19.06.2017
5	Ramp Plaza	28 Nos	Not Started	Not Started	NIL, Land problem
6	Way Side Amenities	2 Nos	Work Not Started	Work Not Started	NIL, No work from 31 May 2017
7	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL, No work from 15.06.2017 to 19.06.2017
8	Wash room in way side amenities	2 Nos	Building ready Tile and Sanitary work in progress	Building ready	NIL
9	Direction Sign Board	8 Nos	Work Not Started	Work Not Started	NIL, No Work from 29 May to 19.06.2017
10	Row Fencing (3- lane)	120 km	62.72 Km	72.49 Km	9.77 Km
11	Median Fencing (6-lane)	59 km	Work Completed	Work Completed	NIL
12	W-Beam Crash Barrier	124 km	122.60 Km Completed	122.60 Km Completed	NIL, No work From 14.06.2017 To20.06.2017
13	Chutes, (3-lane)	104 km	100.61 Km Completed	100.73 Km	0.12 Km Done
14	Storm Water Drain (3-lane)	124 km	Work Not Started	Work Not Started	NIL No work From 14.06.2017 To 26.06.2017
15	Rain water harvesting	248 Nos	Work not Started	Work Not Started	No work From 20.06.2017 To 26.6.2017

S.No.	Items	Scope	Status as on 20.06.2017	Status as on 23.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
16	Road Marking (3-lane)	124 km	123.77 Km done	123.77 Km	No work From 14.06.2017 To 26.06.2017
17	Road signage (3-lane)	124 km	81.67 Km done	81.67 Km	No work From 14.06.2017 To 26.06.2017
18	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL
19	Electric Poles	6/1643	Work Not Started	Work Not Started	NIL
20	High Mast Light	6 Nos	Work Not Started	Work Not Started	NIL
21	Turfing (3-lane)	97 Km	90.13 Km done	93.22 Km Done	3.09 Km done
22	Stone Boulder Pitching (3-lane)	18.90 km	10.90 km done	11.48 Km Done	0.58 Km Done
23	Median Plantation	59.40 km	Work Completed	Work Completed	NIL
24	Avenue Plantation	120 km	Work not Started	Work Not started	NIL
25	Land Scalping	2 no of location	Work not Started	Work Not Started	NIL
26	Boundary Stones	62 kms	Casting Completed	16.74 Km Completed	14.74 Km
27	Road Studs	16 km	2.04 Km done	2.15 Km	011 Km Done
28	Delineators	124 km	93.32 Km done	94.77 Km done	1.45 Km Done
29	Blinker Lights	6 Nos	Work not Started	Work Not Started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-II SERVICE ROAD

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	Road Work	60.06 km	40 km Completed	43.05 Km Done	3.05 Km done
2	Culverts	152 nos	150 Nos Completed	151 Nos Completed	1 NO
3	Minor bridge	22 nos	14 Nos Completed	14 Nos	NIL, No work From 14.06.2017 To 26.06.2017
4	Turfing on side slope	60 km	9.59 Km Completed	9.59 Km Completed	NIL
5	Road marking	33 km	Work not started	Work Not Started	NIL
6	Road signage	60 km	Work not started	Work Not Started	NIL



Land Aquisition Required



Approval of Drawing Required



Work Completed



Work not Done



Work in Progress



Progress From 20.06.2017 To 26.06.2018

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-III MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	Road Works including service road	114 km	Work Completed	Completed	NIL
2	Bridges	2 Nos	Work Completed	Completed	NIL
3	Expansion Joints	28 Nos	Work Completed	Completed	NIL
4	Ramp Plaza	4 Nos	Work not Started	Work Not Started	NIL
5	ROW Fencing (3 -lane)	114 Km	112.709 Km Completed	112.70 Km Completed	NIL
6	Median fencing (6- lane)	57 Nos	Completed	Completed	NIL
7	W- Beam Crash Barriers (3 lane)	114 km	Completed	Completed	NIL
8	K.C Drain (3- lane)	101.53 km	Completed	Completed	NIL
9	Chutes (3 lane)	114 nos	Completed	Completed	NIL
10	Median Drain(6-lane)	12.78 nos	completed	Completed	NIL
11	Strom water drainage (3-lane)	114 km	13 km completed	18.75 Km Completed	5.75 km done
12	Rain water Harvesting (3-lane)	114 km	Work Not started	Work Not Started	NIL
13	Road Marking (3 lane)	114 km	Completed	Completed	NIL
14	Road Signage (3 -lane)	114 Nos	94 Km Completed	97.00 Km	3.0 Km done
15	Solar Power Farms	location 1 No	Work Not Started	Work Not Started	NIL
16	Electric Poles No of locatoin /No of Poles	202 Nos	186 Nos Completed	186 Nos Completed	NIL
17	Turfing on slope slope (3-lane)	114 Nos	Completed	Completed	NIL
18	Stone Bolder -Pitching (3-lane)	114 Nos	Completed	Completed	NIL

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
19	Median Plantation (6 -lane)	57 Km	Completed	Completed	NIL
20	Avenue Plantation (3-lane)	114 Km	56.75 Km done	56.75 Km	NII
21	Boundary Stones (3 lane)	114 Kms	111.50 Km Completed	112 km Completed	0.5 Km Done
22	Road studs	4.18m	Work Not Started	Work Not Started	NIL
23	Delineators (3-lane)	114 Kms	66.10 Km Completed	66.10 Km Completed	NIL
24	Blinker Light	6 Nos	Work Not Started	Work Not Started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-III SERVICE ROAD

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	Road Works	5714 Km	Completed	Completed	NIL
2	Culverts	————→	Completed	Completed	NIL
3	Minor Bridge	————→	Completed	Completed	NIL
4	Turfing on side Slope	57.14 Km	Completed	Completed	NIL
5	Road Marking	5.6 Km	Work Not Started	3.83 Km Completed	3.83 Km Done
6	Road Signage	57.14 Km	Work Not Started	Work Not Started	NIL



Land Aquisition Required



Approval of Drawing Required



Progress From 20.6.2017 To 26.06.2018



Work Completed



Work not Done



Work in Progress

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-IV MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	Road work	Km	Completed	Completed	NIL
2	Structures	Nos	Completed	Completed	NIL
3	Ramp Plaza	20 Nos	Work in Progress	Work in Progress	Civil work completed finishing work in progress
4	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Work Completed	Work Completed	2 Nos of Each Completed
5	Direction Sign boards	8 Nos	Work Completed	Completed	Temporary fising completed
6	ROW Fencing (3-lane)	124 km	116 Km Completed	118 Km Completed	02 Km competed
7	W-Beam Crash -Barrier (3-lane)	128 km	127.25 Km completed	Completed	NIL
8	Chutes (3-lane)	124 nos	Work completed	Completed	NIL
9	Strom Water drain 124 km (3-lane)	124 km	1.10 completed	2.54 Km Done	1.44 Km completed
10	Rain water Harvesting	481 nos	Work not started	Work Not Started	NIL
11	Road Signage	128 Km	87 Km completed	87 KM Completed	NIL
12	Solar Power Farms	9 nos	Work not started	Work Not started	NIL
13	Electric poles	1245 nos	678 Nos completed	684 Nos Completed	6 Nos completed
14	Turfing (3-lane)	94 km	89 Km done	89 Km Completed	NIL, No work from 01.06.17 to 26.06.17
15	Stone Bolder pitching (3-lane)	30km	Completed	Completed	NIL
16	Avenue plantation(3-lane)	124 nos	72 Nos completed	72 Nos Completed	NIL
17	Land scaping	3 nos	Work not Started	Work Not Started	NIL
18	Boundary Stone	59.14 km	Very slow progress	7.90 Km Done	7.90 Done
19	Road studs	22132 m	Completed	Completed	NIL

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
20	Delineators	124 km	Completed	Completed	NIL
21	Blinker Lights	24 Nos	Worknot started	Work Not started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-IV SERVICE ROAD

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	Road work (like embankment, sub-grade, GSB, WMM, DBM upto BC)	59.14 Km	Work completed	Work Completed	NIL
2	Culvert	128 Nos	Work completed	Work Completed	NIL
3	Minor Bridge	8 Nos	Work completed	Work Completed	NIL
4	Trufing on side slopes	59.14 km	13.00 Km completed	16.12 Km Completed	3.12 Km done
5	Road Marking	18.00 km	Work completed	Completed	NIL
6	Road Signage	59.14 km	Work Not Started	Work Not Started	NIL



Approval of Drawing Required



Land Aquisition Required



Progress From 20.06.2017 To 26.06.2017



Work in Completed



Work in Progress



Work Not Done

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-V MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	Road work (3-lane)	126 km	completed	Completed	NIL
2	Bridges	5 nos	completed	Completed	NIL
3	Expansion Joints	34 nos	26 Nos Done	26 Nos completed	NIL
4	Interchange	2 nos	1 No Completed	1 No Completed	NIL
5	Ramp Plaza	1 no	Work Not Started	Work Not Stared	NIL
6	Toll Plaza	1 no	0.5 Work Completed	0.5 Work completed	NIL
7	ROW fencing (3-lane)	120.2 km	96.70 km Completed	98.30 Km Completed	1.60 km done
8	Median fencing (6-lane)	55.90 km	53.40 Km Completed	53.40 Km Completed	NIL
9	W-Beam crash Barrier (3-lane)	118.4 km	114.5 Km Completed	114.5 km Completed	NIL
10	Chutes (6- lane)	105.63 km	102.79 km completed	102.87 Km Done	0.80 km done
11	Median drain (6-lane)	7.39 km	7.39 km completed	work Completed	NIL
12	Storm water drain (3-lane)	78.28 km	Work Not Started	Work not started	NIL, Approval of drawing awaited
13	Rain water harvesting	252 nos	Work Not Started	Work not started	NIL, Approval of drawing awaited
14	Road marking	124.40 km	113.50 km completed	113.50 km completed	NIL
15	Road signage	116.50 km	61 km completed	61 km completed	NIL
16	Solar power farms(no of location)	7 nos	No progress NIL	work not started	NIL
17	Electric Poles	405 nos	No progress NIL	no work done	NIL(foundation ,pre -casting in progress)
18	High mast light	8 nos	No progress	Work Not Started	NIL

S.No	Items	Scope	Status as on 20.06.2017	Status as on 26.06.2017	Incremental Progress from 20.06.2017 to 26.06.2017
19	Turfing (3-lane)	102.61 km	59.40 km completed	79.50 Km Done	20.10 km completed
20	Stone Bolder pitching (3-lane)	14.56 km	0.80 km completed	0.90 km Completed	0.10 km done
21	Median plantation (6-lane)	55.90 km	49.50 km completed	49.50 Km done	NIL
22	Avenue plantation (3-lane)	114 Nos	11 Nos completed	11 No Completed	NIL
23	Land scaping (no of location)	1 no	Work Not Started	work Not Started	NIL
24	Boundry Stones (3-lane)	76.40 km	Work Not Started	work Not Started	NIL
25	Road studs	23645 Nos	420 Nos completed	2925 completed	2505 Nos
26	Delineators (3-lane)	111.80 km	90.97 km completed	92.87 km completed	1.9 Km
27	Blinker Lights	15 Nos	Work Not Started	Work not started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-V SERVICE ROAD

S.No.	Items	Scope	Status as on 20/06/2017	Status as on 26/06/2017	Incremental Progress from 20.06.2017 to 26.06.2017
1	a).Embankment	76.40km	66.40 km done	66.40 km Done	-
2	b).Sub grade	76.40 km	62.30 km done	62.80 Km Done	-
3	c).GSB	76.40 km	57.20 km done	58.60 Km Done	-
4	d).WMM	76.40 km	51.80 km done	52.30 km done	-
5	e). DBM	76.40 km	45.90 km done	47.70 Km Done	work in progress
6	f).BC	76.40 km	43.40 km done	44.40 Km Done	work in progress
7	Culvert	115 nos	112 no completed	112 no completed	NIL
8	Minor Bridge	9 nos	8 nos completed	8 No completed	NIL
9	Turfing on side-scope	76.40 km	1.0 km completed	1.0 km completed	NIL
10	Road Marking	28.30 km	work not started	Work not started	NIL
11	Road Signage	76.40 km	10.54 km done	16.27 km done	5.73 Km done
12	Guide Bund	1 km	work not started	Work not started	NIL



Approval of Drawing Required



Land Aquisition Required



Progress From 20.06.2017 To 26.06.2017



Work Completed



Work in Progress



Work Not Done

S.No.	Items	Scope	Status as on 20/06/2017	Status as on 26/06/2017	Incremental Progress from 20.06.2017 to 26.06.2017
-------	-------	-------	-------------------------	-------------------------	---