

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-I MAIN CARRIAGEWAY

S.No.	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017(5 Days)
1	Road works, Bridges and Interchange	112.27, 1No 1 No	Completed	Completed	NIL
2	Row Fencing (3-Lane)	114.19 km	93.10 Km	94.00 Km Done	0.90 Km Done
3	Median Fencing	54.17 km	Completed	Completed	NIL
4	W-Beam Crash Barrier (3-Lane)	115.77 km	Completed	Completed	NIL
5	K.C. Drain (3-Lane)	90.14 km	Completed	Completed	NIL
6	Chutes(3-lane)	108.33 km	Completed	Completed	NIL
7	Road Marking (3-lane)	112.27 km	Completed	Completed	NIL
8	Median Plantation	54.17 km	Completed	Completed	NIL
9	Toll Plaza (1 nos)	1 nos	finishing work in Progress	Finishing Work in progress	Finishing Work in progress
10	Median Drain (6 lane)	16.30 km	Completed	Completed	0.84 Km Done
11	Strom water drain (3-lane)	111.99 km	4.36 km	5.20 Km Done	NIL
12	Road Signage (3-lane)	875 km	564 km	564 Km Done	NIL
13	Electric poles (no of location/total no of poles)	5/758 nos	2/493	2/249	NIL
14	High Mast light (no of location/ Total no of high mast)	5/20 nos	Completed	Completed	NIL
15	Turfing/stone boulder pitching (3-lane)	111.99 km	111.80 Km	111.80 Km	NIL

S.No.	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017(5 Days)
16	Avenue Plantation (3-Lane)	111.99 km	12.88 km	15 km done	2.12 Km done
17	Boundary Stone (3- lane)	555 km	Work Completed	Work Completed	NIL
18	Road Studs (3-lane)	4673 m	3613 km	3613 Km done	NIL
19	Delineators (nos)	2230 nos	2230 No completed	2230 No completed	NIL
20	Blinker Lights (nos)	10 nos	No work	Work not started	NIL
21	Rainwater Harvesting (Nos)	220 Nos	82 Nos Completed	82 Nos Completed	NIL
22	Ramp Plaza (8 nos)	8 Nos	Not Started	Not Started	NIL
23	Solar Power Farms (no of location)	5 nos	Work Not Started	Work Not Started	NIL
24	Land scaping (no of location)	3 nos	Work Not Started	Work Not started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-I SERVICE ROAD

S.No.	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017
1	Embankment, Sub-Grade Top, Granular Sub base,	Road work (52.98Km)	51.70	51.70 Km	NIL
2	Wet Mix Macadam (km)		51.35 Km	51.35 Km	
3	Dense Bituminous Macadam (km)		50.96 Km	50.96 km	
4	Bituminous concrete(km)		50.92 Km	50.92 Km	
5	Culverts & Minor Bridges	103 nos & 3 nos	Completed	completed	NIL
6	Turfing on side slope & Bolder Pitching	47.72 km	Work Not Started	Work Not Started	NIL
7	Road marking	9.06 km	Work Not Started	Work Not Started	NIL
8	Road Signage and Road Furniture	52.98 km	Work Not Started	work not started	NIL



Approval of Drawing Required



Land Aquisition Required



Progress From 26.06.2017 To 30.06.2017



Work in Completed



Work in Progress



Work Not Done

PACKAGE-II MAIN CARRIAGEWAY

S.No.	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30 .06.2017 (5 days)
1	a).Road works up to DBM	124 km	Completed	Completed	NIL
	b).Bituminous Concrete (3-Lane)	124 km			
2	ROB	2 Nos	Completed	Completed	NIL
3	Expansion Joints	136 Nos	Completed	Completed	NIL
4	Row Fencing (3- lane)	120 km	72.49 Km	73.78 km done	1.29 Km Done
5	Median Fencing (6-lane)	59.40 km	Work Completed	Work Completed	NIL
6	W-Beam Crash Barrier	124 km	122.60 Km Completed	122.60 Km Completed	NIL
7	Chutes, (3-lane)	104 km	100.73 Km	100.73 KM Done	NIL
8	Road Marking (3-lane)	124 km	123.77 Km	123.77 Km	NIL
9	Road signage (3-lane)	124 km	81.67 Km	81.67 Km	NIL
10	Turfing (3-lane)	97 Km	93.22 Km Done	93.22 Km Done	NIL
11	Median Plantation	59.40 km	Work Completed	Work Completed	NIL
12	Boundary Stones	62 kms	16.74 Km Completed	16.74 Km Completed	NIL
13	Road Studs	16 km	2.15 Km	2.15 Km	NIL
14	Delineators	124 km	94.77 Km done	94.77 Km done	NIL
15	Stone Boulder Pitching (3-lane)	18.90 km	11.48 Km Done	11.77 Km Done	0.29 Km Done
16	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL
17	Direction Sign Board	8 Nos	Work Not Started	Work Not Started	NIL
18	Storm Water Drain (3-lane)	124 km	Work Not Started	Work not Started	NIL
19	Rain water harvesting	248 Nos	Work Not Started	Work Not Started	NIL
20	Land Scalping	2 no of location	Work Not Started	Work Not Started	NIL
21	Blinker Lights	6 Nos	Work Not Started	Work Not Started	NIL

1	a).Road works up to DBM	124 km	Completed	Completed	NIL
22	Interchange	4 Nos	Work Not Started	Work Not Started	NIL
23	Ramp Plaza	28 Nos	Not Started	Work Not Started	NIL
23	Way Side Amenities	2 Nos	Work Not Started	Work Not Started	NIL
25	Wash room in way side amenities	2 Nos	Building ready	Building ready	Finishing work in Progress.
26	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL
27	Electric Poles	6/1643	Work Not Started	Work Not Started	NIL
28	Stone Boulder Pitching (3-lane)	18.90 km	11.48 Km Done	11.48 Km Done	0.29 Km Done
29	Avenue Plantation	120 km	Work Not started	Work Not started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-II SERVICE ROAD

S.No	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017 (5 Days)
1	Road Work	60.06 km	43.05 Km Done	44.25 Km Done	1.2 Km Done
2	Culverts	152 nos	151 Nos Completed	151 Nos Completed	NIL
3	Minor bridge	22 nos	14 Nos	14 Nos Completed	NIL
4	Turfing on side slope	60 km	9.59 Km Completed	10.86 Km Completed	1.27 Km Done
5	Road marking	33 km	Work Not Started	Work Not Started	NIL
6	Road signage	60 km	Work Not Started	Work Not Started	NIL



Land Aquisition Required



Approval of Drawing Required




Progress From 26.06.2017 To 30.06.2017



Work Completed



Work not Done



Work in Progress

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-III MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 20.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017 (5 days)
1	Road Works including service road	114 km	Completed	Completed	NIL
2	Bridges	2 Nos	Completed	Completed	NIL
3	Expansion Joints	28 Nos	Completed	Completed	NIL
4	ROW Fencing (3 -lane)	114 Km	112.70 Km Completed	112.80 Km Completed	0.10 Km Done
5	Median fencing (6- lane)	57 Nos	Completed	Completed	NIL
6	W- Beam Crash Barriers (3 lane)	114 km	Completed	Completed	NIL
7	K.C Drain (3- lane)	101.53 km	Completed	Completed	NIL
8	Chutes (3 lane)	114 nos	Completed	Completed	NIL
9	Median Drain(6-lane)	12.78 nos	Completed	Completed	NIL
10	Strom water drainage (3-lane)	114 km	18.75 Km Completed	22 Km Completed	5.25 km Done
11	Road Marking (3 lane)	114 km	Completed	Completed	NIL
12	Road Signage (3 -lane)	114 Nos	97.00 Km	98.00 km Sdone s	1.00 Km Done
13	Electric Poles No of locatoin /No of Poles	202 Nos	186 Nos Completed	186 Nos Completed	NIL
14	Turfing on slope slope (3-lane)	114 Nos	Completed	Completed	NIL
15	Stone Bolder -Pitching (3-lane)	114 Nos	Completed	Completed	NIL
16	Median Plantation (6-lane)	57 Km	Completed	Completed	NIL
17	Avenue Plantation (3-lane)	114 Km	56.75 Km	56.75 Km	NIL

S.No	Items	Scope	Status as on 20.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017 (5 days)
18	Boundary Stones (3 lane)	414 Kms	112 Km Completed	112.5 Km done	<i>NIL</i>
19	Delineators (3-lane)	114 Kms	66.10 Km Completed	66.10 Km Completed	NIL
20	Ramp Plaza	4 Nos	Work Not Started	Work Not Started	NIL
21	Rain water Harvesting (3-lane)	114 km	Work Not Started	Work Not Started	NIL
22	Solar Power Farms	location 1 No	Work Not Started	Work Not Started	NIL
23	Road studs	4.18m	Work Not Started	Work Not Started	<i>NIL</i>
24	Blinker Light	6 Nos	Work Not Started	Work Not Started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-III SERVICE ROAD

S.No	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017
1	Road Works	5714 Km	Completed	Completed	NIL
2	Culverts	————→	Completed	Completed	NIL
3	Minor Bridge	————→	Completed	Completed	NIL
4	Turfing on side Slope	57.14 Km	Completed	Completed	NIL
5	Road Marking	5.6 Km	3.83 Km Completed	4.20 Km Done	0.37 Km Done
6	Road Signage	57.14 Km	Work Not Started	Work Not Started	NIL



Land Aquisition Required



Approval of Drawing Required



Progress From 26.6.2017 To 30.06.2018



Work Completed



Work not Done



Work in Progress

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-IV MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017
1	Road work	Km	Completed	Completed	NIL
2	Structures	Nos	Completed	Completed	NIL
3	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Work Completed	Work Not Completed	NIL
4	Direction Sign boards	8 Nos	Completed	Work Completed	NIL
5	ROW Fencing (3-lane)	124 km	118 Km Completed	118 Km done	NIL
6	W-Beam Crash -Barrier (3-lane)	128 km	Completed	Completed	NIL
7	Chutes (3-lane)	124 nos	Completed	Completed	NIL
8	Strom Water drain 124 km (3-lane)	124 km	2.54 Km Done	2.63Km Done	0.09 Km Done
9	Road Signage	128 Km	87 KM Completed	87 Km Done	NII
10	Electric poles	1245 nos	684 Nos Completed	684 Nos Completed	NIL
11	Turfing (3-lane)	94 km	89 Km Completed	89 Km Completed	NIL
12	Stone Bolder pitching (3-lane)	30km	Completed	Completed	NIL
13	Avenue plantation(3-lane)	124 nos	72 Nos Completed	72 Nos Completed	NIL
14	Boundary Stone	59.14 km	7.90 Km Done	7.90 Km Done	NIL
15	Road studs	22132 m	Completed	Completed	NIL
16	Delineators	124 km	Completed	Completed	NIL

S.No	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017
17	Blinker Lights	24 Nos	Work Not started	Work Not started	NIL
18	Ramp Plaza	20 Nos	Work Not Started	work Not Started	NIL
19	Rain water Harvesting	481 nos	Work Not Started	Work Not Started	NIL
20	Solar Power Farms	9 nos	Work Not started	Work Not started	NIL
21	Land scaping	3 nos	Work Not Started	Work Not Started	NIL


AGRA-LUCKNOW EXPRESSWAY

PACKAGE-IV SERVICE ROAD

S.No	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017
1	Road work (like embankment, sub-grade, GSB, WMM, DBM upto BC)	59.14 Km	Work Completed	Work Completed	NIL
2	Culvert	128 Nos	Work Completed	Work Completed	NIL
3	Minor Bridge	8 Nos	Work Completed	Work Completed	NIL
4	Trufing on side slopes	59.14 km	16.12 Km Completed	16.30 Km Completed	0.18 Km done
5	Road Marking	18.00 km	Completed	Completed	NIL
6	Road Signage	59.14 km	Work Not Started	Work Not Started	NIL



Approval of Drawing Required



Land Aquisition Required



Progress From 20.06.2017 To 30.06.2017



Work in Completed



Work in Progress



Work Not Done

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-V MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017 (5 Days)
1	Road work (3-lane)	126 km	Completed	Completed	NIL
2	Bridges	5 nos	Completed	Completed	NIL
3	Expansion Joints	34 nos	26 Nos completed	26 Nos completed	NIL
4	Interchange	2 nos	1 No Completed	1 No Completed	NIL
5	Toll Plaza	1 no	0.5 Work completed	0.5 Work completed	NIL
6	ROW fencing (3-lane)	120.2 km	98.30 Km Completed	98.40 Km done	0.10 km done
7	Median fencing (6-lane)	55.90 km	53.40 Km Completed	53.40 Km done	NIL
8	W-Beam crash Barrier (3-lane)	118.4 km	114.5 km Completed	114.5 km done	NIL
9	Chutes (6- lane)	105.63	102.87 Km Done	103.18 Km done	0.31 km done
10	Median drain (6-lane)	7.39 km	work Completed	work Completed	NIL
11	Road marking	124.40	113.50 km completed	113.50 km done	NIL
12	Road signage	116.50 km	61 km completed	61 km completed	NIL
13	High mast light	8 nos	Work Not Started	Work Not Started	NIL
14	Turfing (3-lane)	102.61 km	79.50 Km Done	79.50 Km Done	NIL
15	Stone Bolder pitching (3-lane)	14.56 km	0.90 km Completed	0.95 km done	0.05 km done
16	Median plantation (6-lane)	55.90 km	49.50 Km done	49.50 Km done	NIL
17	Avenue plantation (3-lane)	114 Nos	11 No Completed	11 No Completed	NIL
18	Road studs	23645 Nos	2925 completed	5385 No Completed	2460 Nos Done

S.No	Items	Scope	Status as on 26.06.2017	Status as on 30.06.2017	Incremental Progress from 26.06.2017 to 30.06.2017 (5 Days)
19	Delineators (3-lane)	111.80 km	92.87 km completed	92.87 Km done	NIL
20	Ramp Plaza	1 no	Work Not Stared	Work Not Stared	NIL
21	Storm water drain (3-lane)	78.28 km	Work not started	Work not started	NIL, Approval of drawing awaited
22	Rain water harvesting	252 nos	Work not started	Work not started	NIL, Approval of drawing awaited
23	Solar power farms(no of location)	7 nos	work not started	work not started	NIL
24	Electric Poles	405 nos	no work done	No work done	NIL(foundation ,pre -casting in progress)
25	Land scaping (no of location)	1 no	work Not Started	work Not Started	NIL
26	Boundry Stones (3-lane)	76.40 km	work Not Started	work Not Started	NIL
27	Blinker Lights	15 Nos	Work not started	Work not started	NIL

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-V SERVICE ROAD

S.No.	Items	Scope	Status as on 26/06/2017	Status as on 30/06/2017	Incremental Progress from 26.06.2017 to 30.06.2017 (5 days)
1	a).Embankment	76.40km	66.40 km Done	66.40 km Done	NIL
2	b).Sub grade	76.40 km	62.80 Km Done	63.30 Km Done	0.50 Km Done
3	c).GSB	76.40 km	58.60 Km Done	58.90 Km Done	0.30 Km Done
4	d).WMM	76.40 km	52.30 km done	52.40 km done	0.10 Km Done
5	e). DBM	76.40 km	47.70 Km Done	48.40 Km Done	0.70 km Done
6	f).BC	76.40 km	44.40 Km Done	44.40 Km Done	NIL
7	Culvert	115 nos	112 no completed	112 no completed	NII
8	Minor Bridge	9 nos	8 No completed	8 No completed	NII
9	Turfing on side-scope	76.40 km	1.0 km completed	2.50 km completed	1.5 Km Done
10	Road Marking	28.30 km	Work not started	Work not started	NIL
11	Road Signage	76.40 km	16.27 km done	16.27 km done	NII
12	Guide Bund	1 km	Work not started	Work started	In Progress




Approval of Drawing Required



Land Aquisition Required



Progress From 26.06.2017 To 30.06.2017



Work Completed



Work in Progress



Work Not Done

S.No.	Items	Scope	Status as on 26/06/2017	Status as on 30/06/2017	Incremental Progress from 26.06.2017 to 30.06.2017 (5 days)
-------	-------	-------	----------------------------	-------------------------	---