

# **AGRA-LUCKNOW EXPRESSWAY**

## **PACKAGE-I MAIN CARRIAGEWAY**

<b>S.No.</b>	<b>Items</b>	<b>Scope</b>	<b>Status as on 30.06.2017</b>	<b>Status as on 05.07.2017</b>	<b>Incremental Progress from 30.06.2017to 05.07.2017(5 Days)</b>
1	Road works, Bridges and Interchange	112.27, 1 No	Completed	Completed	NIL
2	Row Fencing (3-Lane)	114.19 km	94.00 Km Done	95.50 Km Done	1.50 km Done
3	Median Fencing	54.17 km	Completed	Completed	NIL
4	W-Beam Crash Barrier (3-Lane)	115.77 km	Completed	Completed	NIL
5	K.C. Drain (3-Lane)	90.14 km	Completed	Completed	NIL
6	Chutes(3-lane)	108.33 km	Completed	Completed	NIL
7	Road Marking (3-lane)	112.27 km	Completed	Completed	NIL
8	Median Plantation	54.17 km	Completed	Completed	NIL
9	Toll Plaza (1 nos)	1 nos	Finishing Work in progress	Finishing Work in progress	NIL
10	Median Drain (6 lane)	16.30 km	Completed	Completed	NIL
11	Strom water drain (3-lane)	111.99 km	5.20 Km Done	5.20 Km Done	NIL NO Work From 30.06.2017 To 05.07.2017
12	Road Signage (3-lane)	875 No	564 No Done	569 NOS Done	05 Nos Done
13	Electric poles (no of location/total no of poles)	5/758 nos	2/249	2/293	244 Poles
14	High Mast light (no of location/ Total no of high mast )	5/20 nos	Completed	Completed	NIL
15	Turfing/stone boulder pitching (3-lane)	111.99 km	111.80 Km	111.80 Km	NIL

S.No.	Items	Scope	Status as on 30.06.2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05.07.2017(5 Days)
16	Avenue Plantation (3-Lane)	111.99 km	15 km done	15 km done	NIL
17	Boundary Stone (3- lane )	555 km	Work Completed	Work Completed	NIL
18	Road Studs (3-lane)	4673 Nos	3613 Nos done	3613 Nos done	NIL
19	Delineators (nos)	2230 nos	2230 No completed	Work completed	NIL
20	Blinker Lights (nos)	10 nos	Work not started	Work not started	NIL
21	Rainwater Harvesting (Nos)	220 Nos	82 Nos Completed	84 Nos Completed	02 Nos
22	Ramp Plaza (8 nos)	8 Nos	Not Started	Work Not Started	NIL
23	Solar Power Farms (no of location)	5 nos	Work Not Started	Work Not Started	NIL
24	Land scaping (no of location)	3 nos	Work Not started	Work Not started	NIL

# AGRA-LUCKNOW EXPRESSWAY

## PACKAGE-I SERVICE ROAD

S.No.	Items	Scope	Status as on 30.06.2017	Status as on 5.7.2017	Incremental Progress from to 30 .06.2017 TO 5.07.2017
1	Embankment, Sub-Grade Top, Granular Sub base,	Road work 52.98Km)	51.70 Km	51.70 Km	0.20 km NIL
2	Wet Mix Macadam (km)		51.35 Km	51.35 Km	
3	Dense Bituminous Macadam (km)		50.96 km	50.96 km	
4	Bituminous concrete(km)		50. 92 Km	50. 92 Km	
5	Culverts & Minor Bridges	103 nos & 3 nos	completed	completed	NIL
6	Turfing on side slope & Bolder Pitching	47.72 km	Work Not Started	Work Not Started	13 Km done
7	Road marking	9.06 km	Work Not Started	Work Not Started	NIL
8	Road Signage and Road Furniture	52.98 km	work not started	work not started	NIL



Approval of Drawing Required



land Aquisition Required



Progress From 30.06.2017 To 05.07.2017



Work in Completed



Work in Progress



Work Not Done

## **AGRA-LUCKNOW EXPRESSWAY**

### **PACKAGE-II MAIN CARRIAGEWAY**

<b>S.No.</b>	<b>Items</b>	<b>Scope</b>	<b>Status as on 30.06.2017</b>	<b>Status as on 05.07.2017</b>	<b>Incremental Progress from 30.06.2017 to 05 .07.2017</b>
1	a).Road works up to DBM	124 km	Completed	Completed	NIL
	b).Bituminous Concrete (3- Lane)	124 km			
2	ROB	2 Nos	Completed	Completed	NIL
3	Expansion Joints	136 Nos	Completed	Completed	NIL
4	Row Fencing (3-lane)	120 km	73.78 km done	75.74 km done	1.97 Km done
5	Median Fencing (6-lane)	59.40 km	Work Completed	Work Completed	NIL
6	W-Beam Crash Barrier	124 km	122.60 Km Completed	122.60 Km Completed	NIL
7	Chutes, (3-lane)	104 km	100.73 KM Done	101.05 Km Done	0.32 km done
8	Road Marking (3-lane)	124 km	123.77 Km	123.77 Km	NIL
9	Road signage (3-lane)	124 km	81.67 Km	81.67 Km	NIL
10	Turfing (3-lane)	97 Km	93.22 Km Done	93.22 Km Done	NIL
11	Median Plantation	59.40 km	Work Completed	Work Completed	NIL
12	Boundary Stones	62 kms	16.74 Km Completed	16.74 Km Completed	NIL
13	Road Studs	16 km	2.15 Km	2.15 Km done	NIL
14	Delineators	124 km	94.77 Km done	94.77 Km done	NIL

S.No.	Items	Scope	Status as on 30.06.2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05 .07.2017
15	Stone Boulder Pitching (3-lane)	18.90 km	11.77 Km Done	12.14 Km Done	0.37 Km done
16	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL
17	Direction Sign Board	8 Nos	Work Not Started	Work Not Started	NIL
18	Storm Water Drain (3-lane)	124 km	Work not Started	Work not Started	NIL
19	Rain water harvesting	248 Nos	Work Not Started	Work Not Started	NIL
20	Land Scalping	2 no of location	Work Not Started	Work Not Started	NIL
21	Blinker Lights	6 Nos	Work Not Started	Work Not Started	NIL
22	Interchange	4 Nos	Work Not Started	Work Not Started	NIL
23	Ramp Plaza	28 Nos	Work Not Started	Work Not Started	NIL
23	Way Side Amenities	2 Nos	Work Not Started	Work Not Started	NIL
25	Wash room in way side amenities	2 Nos	Building ready	Tile and Sanitary work in progress.	NIL
26	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL
27	Electric Poles	6/1643	Work Not Started	Work Not Started	NIL
28	Stone Boulder Pitching (3-lane)	18.90 km	11.48 Km Done	12.14 Km Done	0.66 km Done
29	Avenue Plantation	120 km	Work Not started	Work started	NII

# AGRA-LUCKNOW EXPRESSWAY

## PACKAGE-II SERVICE ROAD

S.No	Items	Scope	Status as on 30.06.2017	5.06.2017	Incremental Progress from 30.06.2017 to 05.07.2017
1	Road Work	60.06 km	44.25 Km Done	46.78 Km	2.53 km done
2	Culverts	152 nos	151 Nos Completed	151 Nos Completed	NIL
3	Minor bridge	22 nos	14 Nos Completed	15 Nos Completed	1 No
4	Turfing on side slope	60 km	10.86 Km Completed	13.33 Km Completed	2.47 km Done
5	Road marking	33 km	Work Not Started	Work Not Started	NIL
6	Road signage	60 km	Work Not Started	Work Not Started	NIL



Progress From 30.06.2017 To 05.07.2017



Land Aquisition Required



Approval of Drawing Required



Work Completed



Work not Done



Work in Progress

## AGRA-LUCKNOW EXPRESSWAY

### PACKAGE-III MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 30.06.2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05.07.2017
1	Road Works including service road	114 km	Completed	Completed	NII
2	Bridges	2 Nos	Completed	Completed	NII
3	Expansion Joints	28 Nos	Completed	Completed	NII
4	ROW Fencing (3 -lane )	114 Km	112.80 Km Completed	112.80 Km Completed	NII
5	Median fencing (6- lane)	57 Nos	Completed	Completed	NII
6	W- Beam Crash Barriers (3 lane)	114 km	Completed	Completed	NII
7	K.C Drain (3- lane)	101.53 km	Completed	Completed	NII
8	Chutes (3 lane)	114 nos	Completed	Completed	NII
9	Median Drain(6-lane)	12.78 nos	Completed	Completed	NII
10	Strom water drainage (3-lane)	114 km	22 Km Completed	23 Km Completed	01 km Done
11	Road Marking (3 lane)	114 km	Completed	Completed	NII
12	Road Signage (3 -lane)	114 Nos	98.00 km Sdone s	98.00 km Sdone s	NII
13	Electric Poles No of locatoin /No of Poles	202 Nos	186 Nos Completed	186 Nos Completed	NII
14	Turfing on slope slope (3-lane)	114 Nos	Completed	Completed	NII
15	Stone Bolder -Pitching (3-lane)	114 Nos	Completed	Completed	NII
16	Median Plantation (6-lane)	57 Km	Completed	Completed	NII
17	Avenue Plantation (3-lane)	114 Km	56.75 Km	56.75 Km	NII
18	Boundary Stones (3 lane )	414 Kms	112.5 Km done	112.90 Km done	0.40 Km Done

S.No	Items	Scope	Status as on 30.06.2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05.07.2017
19	Delineators (3-lane)	114 Kms	66.10 Km Completed	66.10 Km Completed	NII
20	Ramp Plaza	4 Nos	Work Not Started	Work Not Started	NII
21	Rain water Harvesting (3-lane)	114 km	Work Not Started	Work Not Started	NII
22	Solar Power Farms	location 1 No	Work Not Started	Work Not Started	NII
23	Road studs	4.18m	Work Not Started	Work Not Started	NII
24	Blinker Light	6 Nos	Work Not Started	Work Not Started	NII



# AGRA-LUCKNOW EXPRESSWAY

## PACKAGE-III SERVICE ROAD

S.No	Items	Scope	Status as on 30.06.2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05.07.2017
1	Road Works	5714 Km	Completed	Completed	NIL
2	Culverts	————>	Completed	Completed	NIL
3	Minor Bridge	————>	Completed	Completed	NIL
4	Turfing on side Slope	57.14 Km	Completed	Completed	NIL
5	Road Marking	5.6 Km	4.20 Km Done	5.50 Km Done	1.30 km done
6	Road Signage	57.14 Km	Work Not Started	Work Not Started	NIL



Land Aquisition Required



Approval of Drawing Required



Progress From 30.6.2017 To 05.07..2017



Work Completed



Work not Done



Work in Progress

# **AGRA-LUCKNOW EXPRESSWAY**

## **PACKAGE-IV MAIN CARRIAGEWAY**

<b>S.No</b>	<b>Items</b>	<b>Scope</b>	<b>Status as on 30.06.2017</b>	<b>Status as on 05.07.2017</b>	<b>Incremental Progress from 30.06.2017 to 05.07.2017</b>
1	Road work	Km	Completed	Completed	NIL
2	Structures	Nos	Completed	Completed	NIL
3	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Work Not Completed	Work Completed	Completed
4	Direction Sign boards	8 Nos	Work Completed	Work Completed	Completed
5	ROW Fencing (3-lane)	124 km	118 Km done	118 Km done	NIL
6	W-Beam Crash -Barrier (3-lane)	128 km	Completed	Completed	NIL
7	Chutes (3-lane)	124 nos	Completed	Completed	NIL
8	Strom Water drain 124 km (3-lane)	124 km	2.63Km Done	2.67 Km Done	0.04 Km Done
9	Road Signage	128 Km	87 Km Done	87 Km Done	NIL
10	Electric poles	1245 nos	684 Nos Completed	684 Nos Completed	NIL
11	Turfing (3-lane)	94 km	89 Km Completed	89 Km Completed	NIL
12	Stone Bolder pitching (3-lane)	30km	Completed	Completed	NIL
13	Avenue plantation(3-lane)	124 nos	72 Nos Completed	72 Nos Completed	NIL
14	Boundary Stone	59.14 km	7.90 Km Done	7.90 Km Done	NIL
15	Road studs	22132 m	Completed	work Completed	NIL

S.No	Items	Scope	Status as on 30.06.2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05.07.2017
16	Delineators	124 km	Completed	Completed	NIL
17	Blinker Lights	24 Nos	Work Not started	Work Not started	NIL
18	Ramp Plaza	20 Nos	work Not Started	work Not Started	NIL
19	Rain water Harvesting	481 nos	Work Not Started	Work Not Started	NIL
20	Solar Power Farms	9 nos	Work Not started	Work Not started	NIL
21	Land scaping	3 nos	Work Not Started	Work Not Started	NIL


# AGRA-LUCKNOW EXPRESSWAY

## PACKAGE-IV SERVICE ROAD

S.No	Items	Scope	Status as on 30.06.2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05.07.2017
1	Road work (like embankment, sub-grade, GSB, WMM, DBM upto BC)	59.14 Km	Work Completed	Work Completed	NIL
2	Culvert	128 Nos	Work Completed	Work Completed	NIL
3	Minor Bridge	8 Nos	Work Completed	Work Completed	NIL
4	Trufing on side slopes	59.14 km	16.30 Km Completed	16.30 Km Completed	NIL
5	Road Marking	18.00 km	Completed	Completed	NIL
6	Road Signage	59.14 km	Work Not Started	Work Not Started	NIL



Approval of Drawing Required



Land Aquisition Required



Progress From 30.06.2017 To 5.07.2017



Work in Completed



Work in Progress



Work Not Done

# **AGRA-LUCKNOW EXPRESSWAY**

## **PACKAGE-V MAIN CARRIAGEWAY**

<b>S.No</b>	<b>Items</b>	<b>Scope</b>	<b>Status as on 30.06.2017</b>	<b>05.7.2016</b>	<b>Incremental Progress from 30.06.2017 to 05.07.2017 )</b>
1	Road work (3-lane)	126 km	Completed	Completed	NIL
2	Bridges	5 nos	Completed	Completed	NIL
3	Expansion Joints	34 nos	26 Nos completed	26 Nos completed	NIL
4	Interchange	2 nos	1 No Completed	1 No Completed	NIL
5	Toll Plaza	1 no	0.5 Work completed	0.5 Work completed	NIL
6	ROW fencing (3-lane)	120.2 km	98.40 Km done	98.40 Km done	0.7 Km
7	Median fencing (6-lane)	55.90 km	53.40 Km done	53.40 Km done	NIL
8	W-Beam crash Barrier (3-lane)	118.4 km	114.5 km done	114.5 km done	NIL
9	Chutes (6-lane)	105.63 km	103.18 Km done	103.18 Km done	NIL
10	Median drain (6-lane)	7.39 km	work Completed	work Completed	NIL
11	Road marking	124.40 km	113.50 km done	113.50 km done	NIL
12	Road signage	116.50 km	61 km completed	61 km completed	NIL
13	High mast light	8 nos	Work Not Started	Work Not Started	NIL
14	Turfing (3-lane)	102.61 km	79.50 Km Done	80.20 Km Done	0.70 km done
15	Stone Bolder pitching (3-lane)	14.56 km	0.95 km done	0.95 km done	NIL
16	Median plantation (6-lane)	55.90 km	49.50 Km done	50.50 Km done	1.0 km done
17	Avenue plantation (3-lane)	114 Nos	11 No Completed	11 No Completed	NIL
18	Road studs	23645 Nos	5385 No Completed	7885 No Completed	2500 No Done

S.No	Items	Scope	Status as on 30.06.2017	05.7.2016	Incremental Progress from 30.06.2017 to 05.07.2017 )
19	Delineators (3-lane)	111.80 km	92.87 Km done	95.13 Km done	2.26 km done
20	Ramp Plaza	1 no	Work Not Stared	Work Not Stared	NIL
21	Storm water drain (3-lane)	78.28 km	Work not started	Work not started	NIL
22	Rain water harvesting	252 nos	Work not started	Work not started	NIL
23	Solar power farms(no of location)	7 nos	work not started	work not started	NIL
24	Electric Poles	405 nos	No work done	Work Not Started	NIL
25	Land scaping (no of location)	1 no	work Not Started	work Not Started	NIL
26	Boundry Stones (3-lane)	76.40 km	work Not Started	work Not Started	NIL
27	Blinker Lights	15 Nos	Work not started	Work not started	NIL

# AGRA-LUCKNOW EXPRESSWAY

## PACKAGE-V SERVICE ROAD

S.No.	Items	Scope	Status as on 30/06/2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05.07.2017
1	a).Embankment	76.40km	66.40 km Done	66.40 km Done	NIL
2	b).Sub grade	76.40 km	63.30 Km Done	63.30 Km Done	NIL
3	c).GSB	76.40 km	58.90 Km Done	59.20 Km Done	0.30 Km
4	d).WMM	76.40 km	52.40 km done	53.40 km done	0.90 km Done
5	e). DBM	76.40 km	48.40 Km Done	49.10 Km Done	0.70 Km Done
6	f).BC	76.40 km	44.40 Km Done	45.60 Km Done	1.20 Km Done
7	Culvert	115 nos	112 no completed	112 no completed	NIL
8	Minor Bridge	9 nos	8 No completed	8 No completed	NIL
9	Turfing on side-scope	76.40 km	2.50 km completed	4.20km completed	1.70 km Done
10	Road Marking	28.30 km	Work not started	Work not started	Nil
11	Road Signage	76.40 km	16.27 km done	18.40 km done	2.21 km Done
12	Guide Bund	1 km	Work started	Work started	NIL



Approval of Drawing Required



Land Aquisition Required



Progress From 30.06.2017 To 05.07.2017



Work Completed



Work in Progress



Work Not Done

S.No.	Items	Scope	Status as on 30/06/2017	Status as on 05.07.2017	Incremental Progress from 30.06.2017 to 05.07.2017
-------	-------	-------	-------------------------	-------------------------	--