

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-IV MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 5.07.2017 To 06.07.2017	By 25/10/2017 all work will Completed
1	Road work	Km	Completed	Completed	Completed	
2	Structures	Nos	Completed	Completed	Completed	
3	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Work Completed	Completed	Completed	
4	Direction Sign boards	8 Nos	Work Completed	Completed	Completed	
5	ROW Fencing (3-lane)	124 km	118 Km done	118 km done	NIL	
6	W-Beam Crash -Barrier (3-lane)	128 km	Completed	128 km done	NIL	
7	Chutes (3-lane)	124 nos	Completed	Completed	NIL	
8	Strom Water drain 124 km (3-lane)	124 km	2.67 Km Done	2.67 Km	NIL	
9	Road Signage	128 Km	87 Km Done	87 Km	NIL	
10	Electric poles	1245 nos	684 Nos Completed	699 nos	15 nos	
11	Turfing (3-lane)	94 km	89 Km Completed	89 km	NIL	
12	Stone Bolder pitching (3-lane)	30km	Completed	Completed	NIL	
13	Avenue plantation(3-lane)	124 km	72 Km Completed	72 km	NIL	

S.No	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 5.07.2017 To 06.07.2017	
14	Boundary Stone	59.14 km	7.90 Km Done	13.90 Km	6 Km	By 25/10/2017 all work will Completed
15	Road studs	22132 m	work Completed	Work Completed	NIL	
16	Delineators	124 km	Completed	WorkCompleted		
17	Blinker Lights	24 Nos	Work Not started	Work Not Started	NIL	
18	Ramp Plaza	20 Nos	work Not Started	Work Not Started	NIL	
19	Rain water Harvesting	481 nos	Work Not Started	work Not started	NIL	
20	Solar Power Farms	9 nos	Work Not started	Work not Started	NIL	
21	Land scaping	3 nos	Work Not Started	work not started	NIL	

AGRA-LUCKNOW EXPRESSWAY
PACKAGE-I MAIN CARRIAGEWAY

S.No.	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05.07.2017 TO 06.07.2017
1	Road works, Bridges and Interchange	112.27, 1 No	Completed	Completed	
2	Row Fencing (3-Lane)	114.19 km	95.50 Km Done	97.19 Km	Nil
3	Median Fencing	54.17 km	Completed	Completed	1.69 Km
4	W-Beam Crash Barrier (3-Lane)	115.77 km	Completed	Completed	NIL
5	K.C. Drain (3-Lane)	90.14 km	Completed	Completed	NIL
6	Chutes(3-lane)	108.33 km	Completed	Completed	NIL
7	Road Marking (3-lane)	112.27 km	Completed	Completed	NIL
8	Median Plantation	54.17 km	Completed	Completed	NIL
9	Toll Plaza (1 nos)	1 nos	Finishing Work in progress	Finishing Work in progress	NIL
10	Median Drain (6 lane)	16.30 km	Completed	Completed	NIL
11	Strom water drain (3-lane)	111.99 km	5.20 Km Done	5.40 Km	0.20 km
12	Road Signage (3-lane)	875 No	569 NOS Done	569 NOS	NIL
13	Electric poles (no of location/total no of poles)	5/758 nos	2/493	493 Nos	NIL
14	High Mast light (no of location/ Total no of high mast)	5/20 nos	Completed	Completed	NIL
15	Turfing/stone boulder pitching (3-lane)	111.99 km	111.80 Km	111.85 Km	0.05 km Done

All work will completed by 31.08.2017

S.No.	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05.07.2017 TO 06.07.2017
16	Avenue Plantation (3-Lane)	111.99 km	15 km done	15 km done	NIL
17	Boundary Stone (3- lane)	555 km	Work Completed	Work Completed	NIL
18	Road Studs (3-lane)	4673 Nos	3613 Nos done	3613 Nos done	NIL
19	Delineators (nos)	2230 nos	Work completed	Work completed	NIL
20	Blinker Lights (nos)	10 nos	Work not started	Work not started	NIL
21	Rainwater Harvesting (Nos)	220 Nos	84 Nos Completed	84 Nos Completed	NIL
22	Ramp Plaza (8 Nos)	8 Nos	Work Not Started	Work Not Started	NIL
23	Solar Power Farms (no of location)	5 nos	Work Not Started	Work Not Started	NIL
24	Land scaping (no of location)	3 nos	Work Not started	Work Not Started	NIL

All work will completed by 31.08.2017

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-I SERVICE ROAD

S.No.	Items	Scope	Status as on 5.7.2017	Status as on 6.7.2017	Incremental Progress from to 5.07.2017 To 6.07.2017	
1	Embankment, Sub-Grade Top, Granular Sub base,	Road work 52.98Km)	51.70 Km	51.90 km	0.20 Km NIL	All work till completed by 31.08. 2017
2	Wet Mix Macadam (km)		51.35 Km	51.35 Km		
3	Dense Bituminous Macadam (km)		50.96 km	50.96 Km		
4	Bituminous concrete(km)		50.92 Km	50.92 Km		
5	Culverts & Minor Bridges	103 nos & 3 nos	completed	Completed	NIL	
6	Turfing on side slope & Bolder Pitching	47.72 km	Work Not Started	13 km	13 Km done	
7	Road marking	9.06 km	Work Not Started	work not started	NIL	
8	Road Signage and Road Furniture	52.98 km	work not started	work not started	NIL	



Approval of Drawing Required



land Aquisition Required



Progress From 05.07.2017 To 06.07.2017



Work in Completed



Work in Progress



Work Not Done

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-II MAIN CARRIAGEWAY

S.No.	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05 .07.2017 To 06.07.2017	Remark	
1	a).Road works up to DBM	124 km	Completed	Completed	NIL	All work will completed by 15/09/2017	Work Completed
	b).Bituminous Concrete (3- Lane)	124 km					Work Completed
2	ROB	2 Nos	Completed	Completed	NIL		Work Completed
3	Expansion Joints	136 Nos	Completed	Completed	NIL		Work in Completed
4	Row Fencing (3-lane)	120 km	75.74 km done	75.86 km done	2.12 Km		Work in Progress
5	Median Fencing (6-lane)	59.40 km	Work Completed	Completed	NIL		Work Completed
6	W-Beam Crash Barrier	124 km	122.60 Km Completed	122.60 Km Completed	NIL		NO Work Done From 30/6/2017 to 06/07/2017
7	Chutes, (3-lane)	104 km	101.05 Km Done	101.25 Km Done	02 Km		Work in Progress.
8	Road Marking (3-lane)	124 km	123.77 Km	123.77 Km	NIL		NO Work Done From 30/6/2017 to 6/07/2017
9	Road signage (3-lane)	124 km	81.67 Km	81.67 Km	NIL		NO Work Done From 30/6/2017 to 6/07/2017
10	Turfing (3-lane)	97 Km	93.22 Km Done	93.22 Km Done	NIL		NO Work Done From 30/6/2017 to 6/07/2017
11	Median Plantation	59.40 km	Work Completed	Work Completed	NIL		Work Completed.
12	Boundary Stones	62 kms	16.74 Km Completed	16.74 Km	NIL		NO Work Done From 30/6/2017 to 06/07/2017
13	Road Studs	16 km	2.15 Km done	2.15 Km done	NIL	NO Work Done From 30/6/2017 to 06/07/2017	

S.No.	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05 .07.2017 To 06.07.2017	Remark
14	Delineators	124 km	94.77 Km done	94.77 Km done	NIL	NO Work Done From 30/6/2017 to 06/07/2017
15	Stone Boulder Pitching (3-lane)	18.90 km	12.14 Km Done	12.43 Km Done	0.29 Km Done	Work in Progress
16	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL	Work Not Started
17	Direction Sign Board	8 Nos	Work Not Started	Work Not Started	Nil	Work Not Started
18	Storm Water Drain (3-lane)	124 km	Work not Started	0.71 Km	0.71 Km	Work Started
19	Rain water harvesting	248 Nos	Work Not Started	Work Not Started	NIL	Work Not Started
20	Land Scalping	2 no of location	Work Not Started	Work Not Started	NIL	Work not Started
21	Blinker Lights	6 Nos	Work Not Started	Work Not Started	NIL	Work Not Started. With Backlog of 6 Nos.
22	Interchange	4 Nos	Work Not Started	Work Not Started	NIL	Land Not available in 3.624 Km.
23	Ramp Plaza	28 Nos	Work Not Started	Work Not Started	NIL	Drawing App. is awaited. Land Problem is there.
23	Way Side Amenities	2 Nos	Work Not Started	Work Not Started	NIL	Work Will be Completed by 30.6.2017.
25	Wash room in way side amenities	2 Nos	Building Ready	Finishing Work In Progress.	NIL	Building ready Tile and Sanitary work in progress.
26	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL	NO Work Done From 7/6/2017 to 06/07/2017
27	Electric Poles	1732 Nos	Work Not Started	92.4 no	924 nos	NO Work Done From 7/6/2017 to 06/07/2017
28	Stone Boulder Pitching (3-lane)	18.90 km	12.14 Km Done	12.43 Km	0.95 km	Work in progress

All work will completed by 15/09/2017

S.No.	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05 .07.2017 To 06.07.2017		Remark
29	Avenue Plantation	120 km	Work started	60.73 km	60.73 km		Work in Progress

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-II SERVICE ROAD

S.No	Items	Scope	Status as on 05.07.2017	Status as on 6 .06.2017	Incremental Progress from 05.07.2017 To 06.07.2017	All work will completed by 15/09/2017
1	Road Work	60.06 km	46.78 Km	57.50 Km	10.72 km	
2	Culverts	152 nos	151 Nos Completed	151 Nos	NIL	
3	Minor bridge	22 nos	15 Nos Completed	15 Nos	NIL	
4	Turfing on side slope	60 km	13.33 Km Completed	14.95 Km	1.62 Km	
5	Road marking	33 km	Work Not Started	Work Not Started	NIL	
6	Road signage	60 km	Work Not Started	Work Not Started	NIL	



Land Aquisition Required



Approval of Drawing Required



Progress From 5.07.2017 To 06.07.2017



Work Completed



Work not Done



Work in Progress

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-III MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05.07.2017 To 06.07.2017	
1	Road Works including service road	114 km	Completed	Completed	NIL	All work will completed by August, 2017
2	Bridges	2 Nos	Completed	Completed	NIL	
3	Expansion Joints	28 Nos	Completed	Completed	NIL	
4	ROW Fencing (3 -lane)	114 Km	112.80 Km Completed	112.80 Km	NIL	
5	Median fencing (6- lane)	57 Nos	Completed	Completed	NIL	
6	W- Beam Crash Barriers (3 lane)	114 km	Completed	Completed	NIL	
7	K.C Drain (3- lane)	101.53 km	Completed	Completed	NIL	
8	Chutes (3 lane)	114 nos	Completed	Completed	NIL	
9	Median Drain(6-lane)	12.78 nos	Completed	Completed	NIL	
10	Strom water drainage (3-lane)	114 km	23 Km Completed	24 Km Completed	NIL	
11	Road Marking (3 lane)	114 km	Completed	Completed	NIL	
12	Road Signage (3 -lane)	114 Nos	98.00 km Sdone s	98.00 km Sdone s	NIL	
13	Electric Poles No of locatoin /No of Poles	202 Nos	186 Nos Completed	186 Nos	NIL	
14	Turfing on slope slope (3-lane)	114 Nos	Completed	work Completed	NIL	
15	Stone Bolder -Pitching (3-lane)	114 Nos	Completed	Work Completed	NIL	
16	Median Plantation (6-lane)	57 Km	Completed	Work Completed	NIL	
17	Avenue Plantation (3-lane)	114 Km	56.75 Km		NIL	

S.No	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05.07.2017 To 06.07.2017	
18	Boundary Stones (3 lane)	414 Kms	112.90 Km done	112.90 Km done	NIL	All work will completed by 2017
19	Delineators (3-lane)	114 Kms	66.10 Km Completed	66.10 Km	NIL	
20	Ramp Plaza	4 Nos	Work Not Started	Work Not Started	NIL	
21	Rain water Harvesting (3-lane)	114 km	Work Not Started	Work Not Started	NIL	
22	Solar Power Farms	location 1 No	Work Not Started	Work Not Started	NIL	
23	Road studs	4.18m	Work Not Started	Work Not Started	NIL	
24	Blinker Light	6 Nos	Work Not Started	Work Not Started	NIL	

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-III SERVICE ROAD

S.No	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05.07.2017 To 6.07.2017	
1	Road Works	5714 Km	Completed	Completed	NIL	All work will completedby August, 2017
2	Culverts	————>	Completed	Completed	NIL	
3	Minor Bridge	————>	Completed	Completed	NIL	
4	Turfing on side Slope	57.14 Km	Completed	Completed	NIL	
5	Road Marking	5.6 Km	5.50 Km Done	5.50 Km Done	NIL	
6	Road Signage	57.14 Km	Work Not Started	Work Not Started	NIL	



Land Aquisition Required



Approval of Drawing Required



Progress From 05.07..2017 To 06.07.2017



Work Completed



Work not Done



Work in Progress


AGRA-LUCKNOW EXPRESSWAY

PACKAGE-IV SERVICE ROAD


S.No	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 5.07.2017 to 6.07.2017	
1	Road work (like embankment, sub-grade, GSB, WMM, DBM upto BC)	59.14 Km	Work Completed	Work completed	NIL	All work will complete by 30/09/2017
2	Culvert	128 Nos	Work Completed	Work completed	NIL	
3	Minor Bridge	8 Nos	Work Completed	Work completed	NIL	
4	Trufing on side slopes	59.14 km	16.30 Km Completed	16.30 Km Done	NIL	
5	Road Marking	18.00 km	Completed	work Completed	NIL	
6	Road Signage	59.14 km	Work Not Started	work not Started	NIL	



Approval of Drawing Required



Land Aquisition Required



Work in Completed



Work in Progress



Work Not Done



Progress From 05.07.2017 To 6.07.2017

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-V MAIN CARRIAGEWAY

S.No	Items	Scope	Status as on 5.07.2017	Status as on 6.7.2016	Incremental Progress from 05.07.2017 To 06.07.2017	Remarks
1	Road work (3-lane)	126 km	Completed	Completed	NIL	Work completed
2	Bridges	5 nos	Completed	Completed	NIL	Work completed
3	Expansion Joints	34 nos	26 Nos completed	26 Nos completed	NIL	No work done from 1-6-2017 to 06.07.2017. slow progress
4	Interchange	2 nos	1 No Completed	1 No Completed	NIL	No work done from 1-6-2017 to 06.07.2017.
5	Toll Plaza	1 no	0.5 Work completed	0.5 Work completed	NIL	Work in Slow Progress. No work From 14.06.2017 to 06.07.2017.
6	ROW fencing (3-lane)	120.2 km	98.40 Km done	101.2 Km Done	2.8 Km	Work in slow progress
7	Median fencing (6-lane)	55.90 km	53.40 Km done	53.80 Km done	0.40 Km	work in progress.
8	W-Beam crash Barrier (3-lane)	118.4 km	114.5 km done	114.5 km done	NIL	No work done from 7-6-2017 to 06.07-2017
9	Chutes (6- lane)	105.63	103.18 Km done	104.04 Km done	0.86 Km	Work in progress
10	Median drain (6-lane)	7.39 km	work Completed	work Completed	NIL	Work completed
11	Road marking	124.40	113.50 km done	113.50 km done	NIL	No work done from 7-6-2017 to 06-7-2017
12	Road signage	116.50 km	61 km completed	61 km completed	NIL	No work done from 7-6-2017 to 06-7-2017
13	High mast light	8 nos	Work Not Started	Work Not Started	NIL	Work in progress. progress is very slow.
z	Turfing (3-lane)	102.61 km	80.20 Km Done	82.60 Km Done	2.4 km	Work progress is slow.
15	Stone Bolder pitching (3-lane)	14.56 km	0.95 km done	0.98 Km	0.03 Km	Work progress is slow.
16	Median plantation (6-lane)	55.90 km	50.50 Km done	50.50 Km done	NIL	Work in progress.
17	Avenue plantation (3-lane)	114 Km	11 Km Completed	52.25 km	41.25 Km	Work in progress

All work will completed by oct 2017

S.No	Items	Scope	Status as on 5.07.2017	Status as on 6.7.2016	Incremental Progress from 05.07.2017 To 06.07.2017	Remarks
18	Road studs	23645 Nos	7885 No Completed	8375 Nos	490 Nos	Work in progress
19	Delineators (3-lane)	111.80 km	95.13 Km done	101.14 Km	6.01 Km	Work in slow progress .
20	Ramp Plaza	1 no	Work Not Stared	Work Not Stared	NIL	Work not started drawing is awaited
21	Storm water drain (3-lane)	78.28 km	Work not started	Work not started	NIL	Approval of drawing is awaited
22	Rain water harvesting	252 nos	Work not started	Work not started	NIL	Approval of drawing is awaited
23	Solar power farms(no of location)	7 nos	work not started	work not started	NIL	Work in slow progress
24	Electric Poles	405 nos	Work Not Started	Foundation in work in Progress.	NIL	Foundation Pre Casting -Work in progress.
25	Land scaping (no of location)	1 no	work Not Started	work Not Started	NIL	Approval drawing is awaited.
26	Boundry Stones (3-lane)	76.40 km	work Not Started	work Not Started	NIL	Work not started.No work done from 7/6/2017 to 06/7/2017.
27	Blinker Lights	15 Nos	Work not started	Work not started	NIL	Work not started

AGRA-LUCKNOW EXPRESSWAY

PACKAGE-V SERVICE ROAD

S.No.	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05.07.2017 to 06.07.2017	
1	a).Embankment	76.40km	66.40 km Done	66.40 km Done	NIL	All work till completed by oct 2017
2	b).Sub grade	76.40 km	63.30 Km Done	63.30 Km Done	NIL	
3	c).GSB	76.40 km	59.20 Km Done	59.50 Km Done	0.30 km	
4	d).WMM	76.40 km	53.40 km done	53.40 km done	NIL	
5	e). DBM	76.40 km	49.10 Km Done	49.10 Km Done	NIL	
6	f).BC	76.40 km	45.60 Km Done	45.90 Km Done	0.30 km	
7	Culvert	115 nos	112 no completed	112 nos	NIL	
8	Minor Bridge	9 nos	8 No completed	8 Nos completed	NIL	
9	Turfing on side-scope	76.40 km	4.20km completed	4.20 km completed	NIL	
10	Road Marking	28.30 km	Work not started	Not started	NIL	
11	Road Signage	76.40 km	18.40 km done	19.58 km done	1.18 Km	
12	Guide Bund	1 km	Work started	Work not started	NIL	
13	Culverts in Cross/Diversion road	6 Nos	Work not started	Work not started	NIL	



Approval of Drawing Required



Land Aquisition Required




Progress From 05.07.2017 to 06.07.2017



work Completed



work in Progress



Work not Done

S.No.	Items	Scope	Status as on 05.07.2017	Status as on 06.07.2017	Incremental Progress from 05.07.2017 to 6.07.2017
--------------	--------------	--------------	------------------------------------	------------------------------------	--