

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

#### PACKAGE I

S.No.	ITEMS	SCOPE	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	REMARK
1	Row Fencing (3-Lane)	114.19 km	96.13 Km	96.24 Km	18.06 km	About 1 km of Row Fencing At different Locations is held -up due to Encumbrances.
2	Strom water drain (3-lane)	111.99 km	5.2 Km Done	6.66 Km	105.33 km	NIL NO Work From 30.06.2017 To 14.07.2017
3	Electric poles (no of location/total no of poles)	758 nos	493 Nos	553 Nos	205 nos	A proposal for emplacement of Decorative Poles in line with Agra Ring Raod Submitted for Approval. Progress is Slow.
4	Turfing/stone boulder pitching (3-lane)	111.99 km	111.52 Km	111.54 Km	0.45 km	NIL NO Work From 30.06.2017 To 14.07.2017
5	Road Studs (3-lane)	4673 Nos	3613 Nos done	3613 Nos	1060 nos	NIL NO Work From 30.06.2017 To 14.07.2017
6	Ramp Plaza (8 nos)	8 Nos	Not Started	Not Started	8 nos	Awaited For approval of Drawing.
7	Solar Power Farms (no of location)	5 nos	Work Not Started	Not Started	5 nos	Awaited For approval of Drawing.
8	Land scaping (no of location)	3 nos	Work Not started	Not started	3 nos	Awaited For approval of Drawing.
9	Toll Plaza	1 nos	Started	Structure work Completed	finishing work	Structure work completed finishing work in Progress.

S.No.	ITEMS	SCOPE	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	REMARK
10	Avenue Plantation	111.993 km /93670 Nos	40.670 km / 34000 nos	36000 Nos	57670 nos	Work in Progress.
11	Blinker light	11 nos	Work Not started	Work Not started	11 Nos	Completed by 30/08/2017.
12	Road singage	645 nos	569 Nos	574 Nos	71 Nos	Work in Progress.
13	Over Head Sinages	74 Nos	Work Not started	Work Not started	74 nos	Work in Progress.
14	Rain Water harvesting	220 Nos	84 nos	86 nos	134 nos	Drawing Approval in awaited.

### SERVICE ROAD

S.No.	Items	Scope	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	REMARK
1	Embankment	53.42 km	50.12 Km	50.12 Km	2.72 km	<b>1)1.319 km Plan Profile submitted for review.About 300 metre of Service road is held-up due to certain encombrances religious structure at 2 locations, which are expected to be cleared in next 1 month. Accordingly all works will be completed by 30th Nov 2017.</b> <b>2)1.195 Km Plan &amp;Profile to be submiitted after receipt of approval from Authority Engineer.</b> <b>3).579 Km Negative COS may be given</b>
2	Sub Grade Top	53.42 Km	50.12 km	50.12 km	2.72 km	
3	Granular Sub Base	53.42 Km	50.12 km	50.12 km	2.72 km	
4	Wet Mix Macadam	53.42 Km	49.82 km	50.12 km	3.30 km	
5	Bituminons Concrete	53.42 km	49.82 km	49.82 km	3.30 km	

S.No.	ITEMS	SCOPE	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	REMARK
6	Turfing on Side Slopes	53.42 km	13.00 km	14 km	39.42 km	
7	Dense Bituminous Macadm	53.42 km	49.82 km	49.82 km	3.60 km	Will Be completed by 30/09/2017.
8	Road marking	9.06 km	Work not Started	Work not Started	9.06 km	Will Be completed by 31 St August 2017.
9	Road Signage and Road Furniture	52.42 Km	Work not Started	Work not Started	52.42 km	Will Be completed by 30/09/2017.







## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

#### PACKAGE-II

S.No.	ITEMS	SCOPE	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	Remark
1	W-Beam Crash Barrier	124 km	122.60 Km	122.67 Km	0.71 km	Work in Progress
2	Chutes, (3-lane)	104 km	101.51 km	101.51 km	NIL	Work in Progress.
3	Road Marking (3-lane)	124 km	124 Km	123.77 Km	0.23 Km	NO Work Done From 30/6/2017 to 14/07/2017
4	Road signage (3-lane)	124 km	81.67 Km	82.67 Km	1.00 Km	NO Work Done From 30/6/2017 to 14/07/2017
5	Turfing (3-lane)	97 Km	93.22 Km	93.22 Km	NIL	NO Work Done From 30/6/2017 to 14/07/2017
6	Boundary Stones	62 kms	16.74 Km	16.74 Km	NIL	NO Work Done From 30/6/2017 to 14/07/2017
7	Road Studs	16 km	2.15 Km	2.15 Km	NIL	NO Work Done From 30/6/2017 to 14/07/2017
8	Delineators	124 km	94.77 Km done	94.77 Km	NIL	NO Work Done From 30/6/2017 to 14/07/2017
9	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL	Work Not Started
10	Storm Water Drain (3-lane)	124 km	0.73 Km	0.91Km	0.18 km	Work in Progress.
11	Rain water harvesting	248 Nos	Work Not Started	Work Not Started	NIL	Work Not Started
12	Land Scalping	2 Nos	Work Not Started	Work Not Started	NIL	Work not Started
13	Blinker Lights	8 Nos	Work Not Started	Work Not Started	NIL	Work Not Started.
14	Interchange	4 Nos	Work Not Started	Work Not Started	NIL	Land Not available in 2.43 Km. Stretch.

S.No.	ITEMS	SCOPE	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	Remark
15	Ramp Plaza	28 Nos	Work Not Started	Work Not Started	NIL	Land Problem is there.
16	Way Side Amenities	2 Nos	Work Not Started	Work Not Started	NIL	Work Will be Completed by 15.10.2017.
17	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL	NO Work Done From 7/6/2017 to14/07/2017
18	Electric Poles	1732 nos	924 nos	1010 nos	86 Nos	Work in progress.

**Package II SERVICES ROAD**

S.No.	ITEMS	SCOPE	Work done Till 10/07/2017	Work done Till 14/07/2017	BALANCE WORK LEFT	Remark
1	Embankment	33 km	57.03 Km	57.90 Km	0.87 Km	2.7 Km Land issue is there.
2	Sub Grade Top	60.60	55.38 Km	55.90 Km	1.52 Km	2.7 Km Land issue is there.
3	Granular Sub Base	60.60	53.77 Km	55.58 Km	1.81 Km	2.7 Km Land issue is there.
4	Wet Mix Macadam	60.60	50.06 km	51.19 km	1.13 Km	2.7 Km Land issue is there.
5	Dense Bituminous	60.60	46.78 km	47.49 km	0.71 Km	2.7 Km Land issue is there.
6	Bituminous Concrete	60.60	44.89 km	46.01 km	1.12 Km	2.7 Km Land issue is there.
7	Minor Bridges	22 nos	15 nos	17 nos	2 nos	2.7 Km Land issue is there.
8	Turfing on Side Slopes	60.60 km	13.33 km	16.02 km	2.69 Km	2.7 Km Land issue is there.
9	Road Marking	33 Km	Work Not Started	Work Not Started	NIL	2.7 Km Land issue is there.
10	Road Signage	60.60 km	Work Not Started	Work Not Started	NIL	<b>2.7 Km Land issue is there.</b>
11	Culverts	152 nos	151 Nos	151 nos	NIL	<b>2.7 m Land issue is there.</b>



## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

	ITEMS	SCOPE	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	Remarks
1	Electric Poles No of locatoin /No of Poles	202 Nos	186 Nos Completed	186 nos	NIL	No work done from 07/06/2017 to 14/07/2017
2	Delineators (3-lane)	114 Kms	69 Km	75 km	6 km	Work in Progress.
3	Ramp Plaza	4 Nos	Work Not Started	Work Not Started	NIL	Backlog of 4 nos is there .approval of drawing is awaited
4	Rain water Harvesting (3-lane)	114 km	Work Not Started	Work Not Started	NIL	Drawing Approval is awaited.
5	Solar Power Farms	1 No	Work Not Started	Work Not Started	NIL	Drawing Approval is awaited.
6	Road studs	4.18 Km	Work Not Started	Work Not Started	NIL	Work Not Started.
7	Blinker Light	6 Nos	Work Not Started	Work Not Started	NIL	No work done backlog of 6 nos
8	Avenue Plantatoin	114 Km	56.75 Km	56.75 km	NIL	Work in Progress.
9	Row fencing	114 Km	112.90 Km	112.90 km	NIL	Work in Progress.
10	Storm Water Drain	114 Km	25 Km	27 km	2 km	Work in Progress.
11	Road Signage	114 Km	98 Km	99.50 km	1.50 km	Work in Progress.



## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

#### SERVICES ROAD

S.No.	ITEMS	SCOPE	Work done Till 10/07/2017	Work done Till 14/07/2017	BALANCE WORK LEFT	Remarks
1	Road Signage	57.14 Km	Work Not Started	Work Not Started	57.14 km	Work not started, backlog of 57.14 km drawing approval is awaited.
2	Road Marking	8.40 Km	5.80 Km	6.50 km	1.9 Km	Work in Progress.

# AGRA-LUCKNOW EXPRESSWAY

## STATUS OF WORKS IN PROGRESS / NOT STARTED

### PACKAGE IV

S.No.	ITEMS	SCOPE	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	Remark
1	ROW Fencing (3-lane)	124 km	118 Km done	118 Km done	06 km	Work in Progress . NO work From 30.06.2017 T0 14.07.2017
2	Strom Water drain 124 km (3-lane)	124 km	2.67 Km Done	2.75 Km Done	121.25 Km	Work Progress is slow
3	Road Signage	128 Km	87 Km Done	87 Km Done	41 km	NO work From 30.06.2017 T0 14.07.2017
4	Electric poles	1245 nos	709 Nos Completed	724 Nos	521 nos	Work progress is slow .
5	Turfing (3-lane)	94 km	91 Km Completed	92 Km	02 km	Work in progress .
6	Avenue plantation(3-lane)	124 km	72 km Completed	72 km Completed	52 km	No work from 1/06/2017 to14/7/2017
7	Boundary Stone	59.14 km	13.90 Km Done	13.90 Km Done	45.24 Km	Progress of work is Slow .
8	Blinker Lights	24 Nos	Work Not started	Work Not started	24 nos	Work not started.
9	Ramp Plaza	16 Nos	work Not Started	work Not Started	16 nos	Approval of drawing is awaited

S.No.	ITEMS	SCOPE	Work done Till 10./07/2017	Work done Till 14./07/2017	BALANCE WORK LEFT	Remark
10	Rain water Harvesting	481 nos	Work Not Started	Work Not Started	481 nos	Approval is drawing is awaited
11	Solar Power Farms	9 nos	Work Not started	Work Not started	9 nos	Approval of drawing is awaited .
12	Land scaping	3 nos	Work Not Started	Work Not Started	3 nos	Approval is drawing is awaited

# AGRA-LUCKNOW EXPRESSWAY

## STATUS OF WORKS IN PROGRESS / NOT STARTED

### PACKAGE IV

<b>S.No.</b>	<b><u>SERVICES ROAD</u></b>					
	<b>ITEMS</b>	<b>SCOPE</b>	<b>Work done Till 10./07/2017</b>	<b>Work done Till 14./07/201</b>	<b>BALANCE WORK LEFT</b>	<b>Remark</b>
1	Embankment	59.14 km	58.45 km	58.45 km	0.69 Km	Work in Progress.
2	Sub Grade Top	59.14 km	58.45 km	58.45 km	0.69 Km	Work in Progress.
3	Wet Mix Macadam	59.14 km	58.45 km	58.45 km	0.69 Km	Work in Progress.
4	Dense Bituminous Macadm	59.14 km	58.10 km	58.45 km	1.04 Km	Work in Progress.
5	Bitaminous concrete.	59.14 km	58.10 km	58.10 km	1.04 km	Work in Progress.
6	Turfing on Side Slopes	59.14 km	17 km	17 km	42.14 Km	Work in Progress.
7	Road signage	59.14 km	Work not Started	Work not Started	59.14 km	Work Not started

# AGRA-LUCKNOW EXPRESSWAY

## STATUS OF WORK IN PROGRESS/NOT STARTED

### PACKAGE V

Sl. No.	ITEMS	UNITS	SCOPE	WORK DONE TILL 10.07.2017	WORK DONE TILL 14.07.2017	BALANCE WORK LEFT	REMARKS
1	Bituminous Concrete	3-Lane km	126.00	125.40	125.40	0.60	
2	Bridge/ ROB	Nos.	5	5	5	0	Completed
3	Expansion Joints	Nos.	34	26	26	8	
4	Interchange	Nos.	2	1	1	1	Drawing under finalization.
5	Ramp Plaza	Nos.	1	0	0	1	
6	Toll Plaza	Nos.	1.0	0.5	0.5	0.5	In progress
7	ROW Fencing	3-Lane km	120.2	101.5	101.5	18.7	10 Km in air strip area Balance.
8	Median Fencing	6-Lane km	55.9	53.9	53.9	2.0	
9	W-Beam Crash Barrier	3-Lane km	118.4	114.5	114.5	3.9	
10			105.00	104.44	104.04	1.00	

10	Chutes	3-Lane km	105.63	104.14	104.34	1.29	
11	Median drain	6-Lane km	7.39	7.39	7.39	0	
12	Storm Water Drain	3-Lane km	78.28	0.00	0.00	78.28	
13	Rain Water Harvesting	Nos.	252.00	0.00	0.00	252.00	Drawing under finalization.
14	Road Marking	3-Lane km	124.40	113.50	113.50	10.90	
15	Road Signage	3-Lane km	116.50	60.67	60.67	55.83	
16	Solar power Farms	No. of Locations	7.00	0.00	0.00	7.00	
17	Electric Poles	Nos of Poles	405	0	0	405	Foundation casting in progress completed (146/238 nos)
18	High Mast Light	Nos of High mast	8	0	0	8	
19	Turfing	3-Lane km	102.61	84.60	92.50	10.11	
20	Stone Boulder Pitching	3-Lane km	14.56	1.40	1.50	13.06	
21	Median Plantation	6-Lane km	55.90	50.50	50.50	5.40	
22	Avenue Plantation	3-Lane km	114.00	52.25	58.45	55.55	
23	Landscaping	No. of Locations	1.00	0.00	0.00	1.00	
24	Boundary Stones	3-Lane km	76.40	0.00	0.00	76.40	
25	Road Studs	m	23645	9375	12500	11145	
26	Delineators	3-Lane km	111.80	102.63	104.48	7.32	



27	Blinker Lights	Nos.	15.00	0.00	0.00	15.00	
----	----------------	------	-------	------	------	-------	--

**AGRA-LUCKNOW EXPRESSWAY**

**PACKAGE : V**

**SERVICES ROAD**

S.NO	ITEMS	Unit	Scope	work done Till 10.7.2017	work done Till 14.7.2017	Balance work Left	Remarks
1	Embankment	km	76.40	66.40	66.70	9.70	<b>Partial Land is available (4.7 Km bal) for Diversion Road at Air strip area and also 1.5 Km Service Road is obstructed.</b>
2	Sub Grade Top	km	76.40	63.30	63.30	13.10	
3	Granular Sub Base	km	76.40	59.50	59.50	16.90	
4	Wet Mix Macadam	km	76.40	54.20	54.20	22.20	
5	Dense Bituminous Macadam	km	76.40	49.10	49.10	27.30	
6	Bituminous Concrete	km	76.40	45.90	45.90	30.50	
7	Culverts	Nos.	115	112	112	3	
8	Culverts in cross/Diversion road	Nos.	6	0	0	6	
9	Minor Bridges	Nos.	9	8	8	1	

10	Turfing on Side Slopes	km	76.40	7.80	15.50	60.90	
11	Road Marking	km	28.30	0.00	0.00	28.30	
12	Road Signage	km	76.40	22.34	22.34	54.06	
13	Guide Bund at 261	km	1.00	0.00	0.00	1.00	

