

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

Progress review Meeting of Agra - Lucknow Expressway was held on 06/07/2017 under Chairmanship of CEO, in which All Contractor of Different Packages (i.e from package I to Package V ) has given target dates of Completion of all remaining works of Packages . dates of Completion Was Singed by the Contractor **(Photo Copy attached)** were as follows, -----

#### PACKAGE-1

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	work done Till 29.8.2017	Incremental Progress from14.07.2017 to29.08.2017	BALANCE WORK LEFT On 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Row Fencing (3-Lane)	114.19 km	96.24 Km	103.14 km	6.9 km	11.05km	30/08/2017
2	Strom water drain (3-lane)	111.99 km	6.66 Km	19.84 Km	13.18 km	92.15	31/10/2017
3	Electric poles (no of location/total no of poles)	758 nos	553 Nos	683 Nos	130 Nos	75	31/08/2017
4	Turfing/stone boulder pitching (3-lane)	111.99 km	111.54 Km	111.92 Km	0.38 km	0.07	30/08/2017

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	work done Till 29.8.2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT On 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
5	Road Studs (3-lane)	4673 Nos	3613 Nos	3613 Nos	NIL	1060	31/10/2017
6	Ramp Plaza (8 nos)	8 Nos	All Started	In Started	In Progress	8 nos	31/10/2017
7	Solar Power Farms (no of location)	5 nos	Not Started	Not Started	NIL	5 Nos	
8	Land scaping (no of location)	3 nos	Not started	Not started	NIL	3 Nos	31/8/2017
9	Toll Plaza	1 nos	Structure work Completed	In Progress	In Progress 0.09 Nos	0.01 No	20/08/2017
10	Avenue Plantation	111.993 km /93670 Nos	36000 Nos	93670 nos	57670 Nos	Completed	31/8/2017
11	Blinker light	11 nos	Work Not started	11 Nos	11 Nos	Completed	31/8/2017
12	Road singage	645 nos	574 Nos	592	18 Nos	53 nos	31/8/2017
13	Over Head Sinages	74 Nos	Work Not started	5 Nos	5 Nos	69 Nos	31/8/2017
14	Rain Water harvesting	220 Nos	86 nos	86 nos	NIL	134 nos	31/10/2017

# AGRA-LUCKNOW EXPRESSWAY

## STATUS OF WORKS IN PROGRESS / NOT STARTED

### SERVICE ROAD      PACKAGE-1

S.No.	Items	Scope	Work done Till 14./07/2017	work done Till 29.8.2017	Incremental Progress from14.07.2017 to29.08.2017	BALANCE WORK LEFT On 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	53.42 km	50.12 km	50.92 Km	NIL	2.5 km	31/10/2017
2	Sub Grade Top	53.42 Km	50.12 km	50.12 km	NIL	2.5 km	31/10/2017
3	Granular Sub Base	53.42 Km	50.12 km	50.12 km	NIL	2.5 km	31/10/2017
4	Wet Mix Macadam	53.42 Km	50.12 km	50.12 km	NIL	2.5 km	31/10/2017
5	Bituminous Concrete	53.42 km	49.82 km	50.12 km	0.28 km	2.5 km	31/10/2017
6	Turfing on Side Slopes	53.42 km	14 km	22.70 km	8.70 Km	30.72 km	15/09/2017
7	Dense Bituminous Macadm	53.42 km	49.82 km	50.12 km	0.30	2.5 km	31/10/2017
8	Road marking	9.06 km	Work not Started	Work not Started	NIL	9.06 km	31/08/2017
9	Road Signage and Road Furniture	53.42 Km	Work not Started	Work not Started	NIL	53.42 km	31/08/2017

## **AGRA-LUCKNOW EXPRESSWAY**

### **STATUS OF WORKS IN PROGRESS / NOT STARTED**

#### **PACKAGE-II**

S.No.	ITEMS	SCOPE	Work done Till 14/07/2017	Work done Till 29/08/2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT on 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	W-Beam Crash Barrier	124 km	122.98 Km	122.67 Km	0.31 km	1.02 km	25/08/2017
2	Chutes, (3-lane)	104 km	102.53 km	102.47 km	1.02	1.47 km	LAQ ISSUE
3	Road Marking (3-lane)	124 km	123.77 Km	123.92 Km	0.15	0.08 km	15/08/2017
4	Road signage (3-lane)	2481 Nos	1664 nos	1714 nos	50 Nos	1714 Nos	15/09/2017
5	Turfing (3-lane)	95.28 km Km	93.22 Km	93.22 Km	NIL	2.06 km	15/09/2017
6	Boundary Stones	62 kms	16.74 Km	27.45 Km	10.71 km	34.55 km	09.10.2017
7	Road Studs	16 km	2.15 Km	2.60 Km	0.45 km	13.40 km	31/08/2017
8	Delineators	124 km	94.77 Km	115.40	20.63	8.6 km	30/08/2017

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 29/08/2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT on 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL	2 Nos	15/10/2017
10	Storm Water Drain (3-lane)	124 km	0.91Km	7.51 km	6.6 km	116.49 km	15/10/2017
11	Rain water harvesting	248 Nos	Work Not Started	Work Not Started	NIL	248 Nos	15/10/2017
12	Land Scalping	2 Nos	Work Not Started	Work Not Started	NIL	2 Nos	Land Problem
13	Blinker Lights	14 Nos	Work Not Started	Work Not Started	NIL	14 Nos	15/10/2017
14	Interchange	4 Nos	Work Not Started	Work Not Started	NIL	4 Nos	09.10.2017
15	Ramp Plaza	28 Nos	Work Not Started	Work Not Started	NIL	28 Nos	14/07/2017
16	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL	6 Nos	15/10/2017
17	Electric Poles	1732 nos	1010 nos	1020 nos	10 Nos	712 Nos	60 days after land Availability
18	Row Fancing	120 km	79.26 km	98.66 km	19.4 km	21.34 km	30/8/2017

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 29/08/2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT on 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
19	Avenue Plantation	120 km	60.37 km	64.25 km	3.88 km	55.75 km	Land problem
20	High Mast Light	6 nos	Work Not Started	Work Not Started	NIL	6 Nos	15/10/2017

PACKAGE II

SERVICES ROAD

S.No.	ITEMS	SCOPE	Work done Till 14/07/2017	Work done Till 29/08/2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT On 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	60.524 Km	57.90 Km	58.93 km	10.3 km	1.59 km	20/08/2017
2	Sub Grade Top	60.60	55.90 Km	58.34 km	2.44 km	2.26 km	20/08/2017
3	Granular Sub Base	60.60	55.58 Km	57.58	2 km	3.02 km	20/08/2017
4	Wet Mix Macadam	60.60	51.19 km	55.56	4.37 km	5.04 km	20/08/2017
5	Dense Bituminous	60.60	47.49 km	53.46	5.97 km	7.14 km	20/08/2017
6	Bituminous Concrete	60.60	46.01 km	52.02	5.97 km	8.58 km	20/08/2017
7	Minor Bridges	22 nos	17 nos	20 Nos	3 Nos	2 Nos	30/09/2017
8	Turfing on Side Slopes	60.60 km	16.02 km	26.64 km	10.62 km	33.96 km	15 Days After Completion of SR.

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 29/08/2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT on 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Road Marking	33 Km	Work Not Started	Work Not Started	NIL	33 km	16 Days After Completion of SR.
10	Road Signage	60.60 km	Work Not Started	Work Not Started	NIL	60.60 Km	17 Days After Completion of SR.
11	Culverts	152 nos	151 nos	152 Nos	0 1	Completed	Completed

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 29.08.2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT on 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Electric Poles No of locatoin /No of Poles	202 Nos	186 nos	186 km	NIL	<b>16 Nos</b>	30/09/2017
2	Ramp Plaza	4 Nos Localion	Work Not Started	1 No	1 No	3 Nos	20/09/2017
3	Rain water Harvesting (3-lane)	228 nos	Work Not Started	67 nos	67 Nos	161 nos	30/09/2017
4	Solar Power Farms	1 No	Work Not Started	Work Not Started	NIL	1 No	30/09/2017
5	Road studs	4.18 Km	Work Not Started	Work Not Started	NIL	4.18 km	30/09/2017
6	Avenue Plantatoin	114 Km	56.75 km	56.75 km	NIL	57.25 km	30/09/2017
7	Row fencing	114 Km	112.90 km	112.90 km	NIL	1.1 km	30/09/2017
8	Storm Water Drain	114 Km	27 km	47.88 km	20.88 km	66 km	30/07/2017
9	Road Signage	1703 Nos	1679	1702 Nos	23 Nos	01 No	30/07/2017



## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

#### SERVICES ROAD

S.No.	ITEMS	SCOPE	Work done Till 14/07/2017	Work done Till 29.08.2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT On 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Road Signage	1703 Nos 57.14 km	Work Not Started	Work Not Started	NIL	1703 nos	30/9/2017
2	Road Marking	8.40 Km	6.50 km	8.40 km	1.9km	Completed	Completed

# AGRA-LUCKNOW EXPRESSWAY

## STATUS OF WORKS IN PROGRESS / NOT STARTED

### PACKAGE IV

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 29/08/2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT On 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	ROW Fencing (3-lane)	124 km	118 Km done	119.50 Km	1.5 km	4.5 Km	
2	Strom Water drain 124 km (3-lane)	124 km	2.75 Km Done	10 km	7.25 km	114 km	25/10/2017
3	Road Signage	2625 Nos	2143 nos	2532 nos	389 nos	93 nos	25/08/2017
4	Electric poles	1245 nos	724 Nos	909 Nos	185 nos	336 Nos	25/10/2017
5	Avenue plantation(3-lane)	65 km	54 km Completed	62 km	8 Km	03 Km	31/08/2017
6	Boundary Stone	59.14 km	13.90 Km Done	48.60 km	34.70 km	10.54 km	
7	Blinker Lights	24 Nos	Work Not started	Work Not started	NIL	24 Nos	
8	Ramp Plaza	16 Nos	work Not Started	work Not Started	NIL	16 Nos	30/09/2017

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 29/08/2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT On 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Rain water Harvesting	248 nos	Work Not Started	Work Not Started	NIL	248 Nos	25/10/2017
10	Solar Power Farms	9 nos	Work Not started	Work Not started	NIL	9 Nos	25/10/2017
11	Land scaping	3 nos	Work Not Started	Work Not Started	NIL	3 Nos	30/09/2017

# AGRA-LUCKNOW EXPRESSWAY

## STATUS OF WORKS IN PROGRESS / NOT STARTED

### PACKAGE IV

<b>S.No.</b>	<b><u>SERVICES ROAD</u></b>						
	<b>ITEMS</b>	<b>59.14 km</b>	<b>Work done Till 14./07/201</b>	<b>Work done Till 29./08/201</b>	<b>Incremental Progress from 14.07.2017 to 29.08.2017</b>	<b>BALANCE WORK LEFT On 30/08/2017</b>	<b>DATE of Completion As given in Meeting of 06/07/2017</b>
1	Embankment	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
2	Sub Grade Top	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
3	Wet Mix Macadam	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
4	Dense Bituminous Macadm	59.14 km	58.10 km	58.10 km	NIL	1.04 km	Land Problem
5	Bitaminous concrete.	59.14 km	58.10 km	58.10 km	NIL	10 km	Land Problem
6	Turfing on Side Slopes	59.14 km	26.88 km	39.16	12.28	19.98 km	Land Problem
7	Road signage	59.14	Work not Started	Work not Started	NIL	59.14 km	Land Problem

**AGRA-LUCKNOW EXPRESSWAY****STATUS OF WORK IN PROGRESS/NOT STARTED****PACKAGE V**

Sl. No.	ITEMS	UNITS	SCOPE	WORK DONE TILL 14.07.2017	work done Till 29.8.2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT On 30/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Expansion Joints	Nos.	34	26	30 nos	4	4 Nos	30/09/2017
2	Ramp Plaza	Nos.	3	0	(1 Nos)	0 1	0.2	31.10.2017
4	Toll Plaza	Nos.	1.0	0.5	0.7	0.2	0.3	31.10.2017
5	ROW Fencing	3-Lane km	120.21	101.5	106.80	5.30	14.42	31/09/2017
6	Median Fencing	6-Lane km	55.9	53.9	55.61 km	1.71 km	0.29 km	31/08/2017
7	W-Beam Crash Barrier	3-Lane km	118.4	114.50	114.50	NIL	3.90 Km	15/09/2017
8	Storm Water Drain	3-Lane km	78.28	0.00	0.00	NIL	78.28 km	15/11/2017
9	Rain Water Harvesting	Nos.	252.00	0.00	0.00	NIL	252.00	15.11.2017
10	Road Marking	3-Lane km	124.40	113.50	119.30 km	5.8 km	4.7 km	10.8.2017
11	Road Signage	Nos	1870	1451 nos	1520 nos	69 nos	350 nos	15/09/2017
12	Solar power Farms	No. of Locations	7.00	0.00	0.00	NIL	7.00	15.10.2017



13	Electric Poles	Nos of Poles	405	Work Not Started.	0.00	NIL	405 Nos	31/10/2017
14	High Mast Light	Nos of High mast	8	0	0.00	NIL	8 NO	30/09/2017
15	Stone Boulder Pitching	3-Lane km	14.56	1.50	2.36 km	0.86 km	12.20 km	31.11.2017
16	Avenue Plantation	3-Lane km	114.00	58.45	87.77	29.32 km	26.23 km	15/08/2017
17	Landscaping	No. of Locations	1.00	Not Started	0.00	NIL	1.00	31/10/2017
18	Boundary Stones	3-Lane km	76.40	Not Started	0.00	NIL	76.40	30/09/2017
19	Road Studs	m	23645	12500	15000	2500 m	8645 m	31.08.2017
20	Blinker Lights	Nos.	15.00	Not Started	Work Not Started.	NIL	15.00	31.10.2017

## AGRA-LUCKNOW EXPRESSWAY

### PACKAGE : V

### SERVICES ROAD

S.NO	ITEMS	Unit	Scope	work done Till 14.7.2017	work done Till 29.8.2017	Incremental Progress from 14.07.2017 to 29.08.2017	BALANCE WORK LEFT On 29/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	km	66.20	63.00	63.10	0.10 km	0.10 km	31.10.2017
2	Sub Grade Top	km	66.20	60.90	61.20	0.30	5.00 km	31.10.2017
3	Granular Sub Base	km	66.20	59.50	60.50	1 km	5.70	31.10.2017
4	Wet Mix Macadam	km	66.20	54.20	55.90	1.6 km	10.30 km	31.10.2017
5	Dense Bituminous Macadam	km	66.20	49.10	52.80	3.70	13.4 km	31.10.2017
6	Bituminous Concrete	km	66.20	45.90	50.50	4.6 km	15.70 km	31.10.2017
7	Culverts	Nos.	121	112	115 nos	3 nos	6 nos	31.10.2017
8	Turfing on Side Slopes	km	76.40	15.50	34.75	19.25	41.65 km	31.10.2017
9	Road Marking	km	28.30	0.00	0.00	NIL	28.30 km	31.10.2017
10	Road Signage	km	76.40	22.34	37.51	15.17	38.89	31.10.2017
11	Guide Bund at 261	km	1.00	0.00	0.40	NIL	1.00	31.10.2017