

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

Progress review Meeting of Agra - Lucknow Expressway was held on 06/07/2017 under Chairmanship of CEO, in which All Contractor of Different Packages (i.e from package I to Package V ) has given target dates of Completion of all remaining works of Packages .  
dates of Completion Was Singed by the Contractor

(Photo Copy attached) were as follows, -----

#### PACKAGE-1

S.No.	ITEMS	SCOPE	work done Till 01..9.2017	work done Till 05..9.2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Row Fencing (3-Lane)	114.19 km	103.17	103.35	0.18	10.84 km	30/08/2017
2	Strom water drain (3-lane)	111.99 km	19.93	20.28	0.35	91.71 km	31/10/2017
3	Electric poles (no of location/total no of poles)	758 nos	683	683	NIL	75 Nos	31/08/2017
4	Turfing/stone boulder pitching (3-	111.99 km	111.92	111.92	NIL	0.07	30/08/2017

S.No.	ITEMS	SCOPE	work done Till 01..9.2017	work done Till 05..9.2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017	
5	Road Studs (3-lane)	4673 Nos	Not Started	Not Started	NIL	4673 nos	31/10/2017	
6	Ramp Plaza (8 nos)	8 Nos	Started	Started	NIL	8 nos	31/10/2017	
7	Solar Power Farms (no of location)	5 nos	Not Started	Not Started	NIL	5 nos		
8	Land scaping (no of	3 nos	Not started	Not started	NIL	3 nos	31/8/2017	
9	Toll Plaza	1 nos	0.988	0.988	NIL	0.012	20/08/2017	
10	Avenue Plantation	111.993 km /93670 Nos	40695	40695	NIL	52975	31/8/2017	
11	Blinker light	11 nos	Completed					31/8/2017
12	Road singage	645 nos	592	618	26 nos	27 nos	31/8/2017	
13	Over Head Sinages	74 Nos	6 nos	6 nos	NIL	68 nos	31/8/2017	
14	Rain Water harvesting	220 Nos	86 nos	86 nos	NIL	134 nos	31/10/2017	

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

#### SERVICE ROAD

S.No.	Items	Scope	work done Till 01.9.2017	work done Till 05.9.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	53.42 km	50.29 Km	50.29 Km	3.13 km	31/10/2017
2	Sub Grade Top	53.42 Km	50.12 km	50.12 km	3.32 km	31/10/2017
3	Granular Sub Base	53.42 Km	50.12 km	50.12 km	3.3 km	31/10/2017
4	Wet Mix Macadam	53.42 Km	50.12 km	50.12 km	3.3 km	31/10/2017
5	Bituminous Concrete	53.42 km	50.12 km	50.12 km	3.3 km	31/10/2017
6	Turfing on Side Slopes	53.42 km	22.70 km	22.85	30.72	15/09/2017
7	Dense Bituminous Macadm	53.42 km	50.12 km	50.12	3.3 km	31/10/2017
8	Road marking	9.06 km	0.00	0.00	9.06 km	31/08/2017
9	Road Signage and Road Furniture	53.42 Km	0.50	7.50	45.92 km	31/08/2017

## **AGRA-LUCKNOW EXPRESSWAY**

### **STATUS OF WORKS IN PROGRESS / NOT STARTED**

#### **PACKAGE-II**

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 05.9.2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	W-Beam Crash Barrier	124 km	124 km	124	NIL	NIL Completed	25/08/2017
2	Chutes, (3-lane)	104 km	102.59	102.63	0.04	1.37 km	LAQ ISSUE
3	Road Marking (3-lane)	124 km	123.92	123.92	NIL	0.08	15/08/2017
4	Road signage (3-lane)	2481 Nos	1726 nos	1752 nos	26 nos	729	15/09/2017
5	Turfing (3-lane)	95.28 km Km	93.22	93.22	NIL	2.06 km	15/09/2017
6	Boundary Stones	62 kms	27.45	27.45	NIL	34.55 km	10/9/2017
7	Road Studs	16 km	2.60 km	2.60 km	NIL	13.40 km	31/08/2017
8	Delineators	124 km	124.00	124 km	NIL	Completed	30/08/2017

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 05.9.2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Not Started	NIL	2 nos	15/10/2017
10	Storm Water Drain (3- lane)	124 km	7.59 km	7.59 km	NIL	116.4	15/10/2017
11	Rain water harvesting	248 Nos	Work Not Started	Not Started	NIL	248 nos	15/10/2017
12	Land Scalping	2 Nos	Work Not Started	Not Started	NIL	2 nos	Land Problem
13	Blinker Lights	14 Nos	Work Not Started	Not Started	NIL	14 nos	15/10/2017
14	Interchange	4 Nos	Work Not Started	Not Started	NIL	4 nos	10/9/2017
15	Ramp Plaza	28 Nos	Started	7 started	7 started	28 nos	14/07/2017
16	Solar Power Farms	6 Nos	Work Not Started	NOT Started	NIL	6 nos	15/10/2017
17	Electric Poles	1732 nos	1020 nos	1156 nos	136 nos	576 nos	60 days after land Availability
18	Row Fancing	120 km	99.21 km	99.31 km	0.10 km	20.69 km	30/8/2017

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 05.9.2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
19	Avenue Plantation	120 km	64.25 km	64.25 km	NIL	55.75 km	
20	High Mast Light	6 nos	Work Not Started	Not Started	NIL	6 nos	15/10/2017

PACKAGE II

SERVICES ROAD

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 05.9.2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	60.524 Km	58.93 km	58.93 km	NIL	1.59 km	20/08/2017
2	Sub Grade Top	60.60	58.34 km	58.47 km	0.13	2.26 km	20/08/2017
3	Granular Sub Base	60.60	57.58 km	57.91 km	0.33 km	2.82 km	20/08/2017
4	Wet Mix Macadam	60.60	55.56 km	55.56 km	NIL	5.04 km	20/08/2017
5	Dense Bituminous	60.60	53.51	53.51	NIL	7.09 km	20/08/2017
6	Bituminous Concrete	60.60	52.07	52.07	NIL	8.53 km	20/08/2017
7	Minor Bridges	22 nos	20 Nos	20 Nos	NIL	2 Nos	30/09/2017
8	Turfing on Side Slopes	60.60 km	26.92	28.52	1.6 km	32.08 km	15 Days After Completion of SR.

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 05.9.2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Road Marking	33 Km	Work Not Started	Not Started	NIL	33 km	16 Days After Completion of SR.
10	Road Signage	60.60 km	Work Not Started	Not Started	NIL	60-60	17 Days After Completion of SR.
11	Culverts	152 nos	152 Nos	Completed		Completed	Completed

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

	ITEMS	SCOPE	Work done Till 01/09/2017	Work done Till 05 /09/2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Electric Poles No of locatoin /No of Poles	202 Nos	186 km	186 km	NIL	<b>16 Nos</b>	30/09/2017
2	Ramp Plaza	4 Nos Localion	1.00 nos	1 Nos	NIL	3 Nos	20/09/2017
3	Rain water Harvesting (3-lane)	228 nos	73	78 nos	5 Nos	150 nos	30/09/2017
4	Solar Power Farms	1 No	Work Not Started	Not Started	NIL	1 No	30/09/2017
5	Road studs	4.18 Km	Work Not Started	Not Started	NIL	4.18 km	30/09/2017
6	Avenue Plantatoin	114 Km	56.75 km	56.75 km	NIL	57.25 km	30/09/2017
7	Row fencing	114 Km	112.90 km	113 km	0.10 km	1.0 km	30/09/2017
8	Storm Water Drain	114 Km	51 km	53 km	2 km	61 km	30/07/2017
9	Road Signage	1703 Nos	1703	1703	NIL	Completed	30/07/2017



## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

#### SERVICES ROAD

S.No.	ITEMS	SCOPE	Work done Till 01/09/2017	Work done Till 05 /09/2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Road Signage	1703 Nos 57.14 km	6.5 km	8.70 km	2.20 km	48.44 km	30/9/2017
2	Road Marking	8.40 Km	8.40 km	Completed			Completed

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

#### PACKAGE IV

S.No.	ITEMS	SCOPE	Work done Till 01/09/2017	Work done Till 05 /09/2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	ROW Fencing (3-lane)	124 km	119.50 km	119.50 km	NIL	4.50 km	
2	Strom Water drain 124 km (3-lane)	124 km	10.45 km	10.70 km	0.25 km	113.30 km	25/10/2017
3	Road Signage	2625 Nos	2534 No	2536 nos	2 nos	89 nos	25/08/2017
4	Electric poles	1245 nos	909 nos	909 nos	NIL	336 nos	25/10/2017
5	Avenue plantation(3-lane)	65 km	64 km	64 km	NIL	01 km	31/08/2017
6	Boundary Stone	59.14 km	52.60 km	52.60 km	NIL	6.54 km	
7	Blinker Lights	24 Nos	work Not Started	Not Started	NIL	24 nos	
8	Ramp Plaza	16 Nos	work Not Started	Not Started	NIL	16 nos	30/09/2017

<b>S.No.</b>	<b>ITEMS</b>	<b>SCOPE</b>	<b>Work done Till 01/09/2017</b>	<b>Work done Till 05 /09/2017</b>	<b>Incremental Progress from 01.09.2017 to 05.09.2017</b>	<b>BALANCE WORK LEFT On 06/09/2017</b>	<b>DATE of Completion As given in Meeting of 06/07/2017</b>
9	Rain water Harvesting	248 nos	Work Not Started	3 Nos	3 Nos	245 nos	25/10/2017
10	Solar Power Farms	9 nos	Work Not started	Not started	NIL	9 nos	25/10/2017
11	Land scaping	3 nos	Work Not Started	Not Started	NIL	3 nos	30/09/2017

# AGRA-LUCKNOW EXPRESSWAY

## STATUS OF WORKS IN PROGRESS / NOT STARTED

### PACKAGE IV

<b>S.No.</b>	<b><u>SERVICES ROAD</u></b>						
	<b>ITEMS</b>	<b>59.14 km</b>	<b>Work done Till 01/09/2017</b>	<b>Work done Till 05 /09/2017</b>	<b>Incremental Progress from 01.09.2017 to 05.09.2017</b>	<b>BALANCE WORK LEFT On 06/09/2017</b>	<b>DATE of Completion As given in Meeting of 06/07/2017</b>
1	Embankment	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
2	Sub Grade Top	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
3	Wet Mix Macadam	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
4	Dense Bituminous Macadm	59.14 km	58.10 km	58.10 km	NIL	1.04 km	Land Problem
5	Bitaminous concrete.	59.14 km	58.10 km	58.10 km	NIL	1.04 km	Land Problem
6	Turfing on Side Slopes	59.14 km	39.16 km	43.16 km	4 km	15.98 km	Land Problem
7	Road signage	59.14	Work not Started	Not Started	NIL	59.14 km	Land Problem

**AGRA-LUCKNOW EXPRESSWAY****STATUS OF WORK IN PROGRESS/NOT STARTED****PACKAGE V**

Sl. No.	ITEMS	UNITS	SCOPE	Work done Till 01/09/2017	Work done Till 05 /09/2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Expansion Joints	Nos.	34	30 nos	30 nos	NIL	4 nos	30/09/2017
2	Ramp Plaza	Nos.	3	work not started	Not started	NIL	3 Nos	31.10.2017
4	Toll Plaza	Nos.	1.0	0.8	0.8	NIL	0.2	31.10.2017
5	ROW Fencing	3-Lane km	120.21	105.80	105.80	NIL	14.41 km	31/09/2017
6	Median Fencing	6-Lane km	55.9	55.80	55.80	0.10 km	Completed	31/08/2017
7	W-Beam Crash Barrier	3-Lane km	118.4	114.50	114.80	0.30 km	3.60 km	15/09/2017
8	Storm Water Drain	3-Lane km	78.28	Wrok not Started	Wrok Started	NIL	78.28 km	Work not Started.
9	Rain Water Harvesting	Nos.	252.00	Wrok not Started	Not Started	NIL	252 nos	15.11.2017
10	Road Marking	3-Lane km	124.40	119.70 km	119.70 km	NIL	4.70	10.8.2017
11	Road Signage	Nos	1870	1520.00	1520.00	NIL	370 nos	
12	Solar power Farms	No. of Locations	7.00	Wrok not Started	Wrok not Started	NIL	7.00	15.10.2017

13	Electric Poles	Nos of Poles	405	Pre casting of foundation Wrok in Progress	Pre casting of foundation Wrok in Progress	NIL	405	31/10/2017
14	High Mast Light	Nos of High mast	8	Wrok not Started	Wrok not Started	NIL	8	30/09/2017
15	Stone Boulder Pitching	3-Lane km	14.56	2.47	2.51 km	0.04 km	12.05 km	31.11.2017
16	Avenue Plantation	3-Lane km	114.00	87.77	87.77	NIL	26.23 km	15/08/2017
17	Landscaping	No. of Locations	1.00	Wrok not Started	Wrok not Started	NIL	1.0 No	31/10/2017
18	Boundary Stones	3-Lane km	76.40	Wrok not Started	Wrok not Started	NIL	76.40 km	30/09/2017
19	Road Studs	m	23645	15000	15000	NIL	8645 m	31.08.2017
20	Blinker Lights	Nos.	15.00	Wrok not Started	Wrok not Started	NIL	15 nos	31.10.2017

## AGRA-LUCKNOW EXPRESSWAY

### PACKAGE : V

### SERVICES ROAD

S.NO	ITEMS	Unit	Scope	Work done Till 01/09/2017	Work done Till 05 /09/2017	Incremental Progress from 01.09.2017 to 05.09.2017	BALANCE WORK LEFT On 06/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	km	66.20	63.10	63.10	NIL	3.10 km	31.10.2017
2	Sub Grade Top	km	66.20	61.20	61.20	NIL	5 km	31.10.2017
3	Granular Sub Base	km	66.20	60.50	60.50	NIL	5.7 km	31.10.2017
4	Wet Mix Macadam	km	66.20	56.30	57.00	0.70 km	9.2 km	31.10.2017
5	Dense Bituminous Macadam	km	66.20	53.00	53.20	0.20 km	13 km	31.10.2017
6	Bituminous Concrete	km	66.20	50.50	50.70	0.20 km	15.5 km km	31.10.2017
7	Culverts	Nos.	121	116	116	NIL	5 nos	31.10.2017
8	Turfing on Side Slopes	km	76.40	36.20	37.50	1.30 km	38.90 km	31.10.2017
9	Road Marking	km	28.30	0.00	0.00	NIL	28.30 km	31.10.2017
10	Road Signage	km	76.40	40.27	45.78	5.51 km	30.62 km	31.10.2017
11	Guide Bund at 261	km	1.00	0.00	0.00	NIL	1.00	31.10.2017