

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE - I

PACKAGE- I

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	Work Done from 19-3-17 to 22-9-17
1	Bituminous Concrete	6-Lane km	112.27	112.27	-	-
2	Bridge/ ROB	Nos.	1	1	-	-
3	Expansion Joints	Nos.	34	34	-	-
4	Interchange	Nos.	1	1	-	-
5	Ramp Plaza	Nos.	8	Not Started	-	
6	Toll Plaza	Nos.	1	Not Started		
7	ROW Fencing	3-Lane km	114.19	68.93	103.8	34.87
8	Median Fencing	6-Lane km	54.17	51.37	54.17	2.8
9	W-Beam Crash Barrier	3-Lane km	110.76	106.55	110.76	4.21
10	Chutes	3-Lane km	108.33	106.15	108.33	2.18
11	Median Drain	6-Lane km	16.30	16.30	16.30	Completed
12	Storm Water Drain	3-Lane km	111.99	Not Started	24.48	26.07
13	Rain Water Harvesting	Nos.	220	48	86	38
14	Road Marking	3-Lane km	112.27	108.79	112.27	3.48
15	Road Signage	Nos.	656	40	623	583
16	Over Head Sinages	Nos.	74	Not Started	8	8
17	Solar Power Farms	No. of Locations	5	Not Started	Not Started	NIL
18	Electric Poles	No. of Poles	758	493	683	190
19	High Mast Light	Nos.	20	-	-	-
20	Turfing/Stone Boulder Pitching	3-Lane km	111.99	108.33	111.95	3.59
21	Median Plantation	6-Lane km	56.00	51.82	56	4.18
22	Avenue Plantation	3-Lane km	111.99	10.87	63.20	52.33
23	Landscaping	No. of Locations	5	-	—	—
24	Boundary Stones	3-Lane km	555.00	369.00	555	186
25	Road Studs	Nos.	4,673	3,273	3273	—
26	Delineators	Nos.	2,230	1,348	2230	1348
27	Blinker Lights	Nos.	10	-	10	10

Progress of Balance Works in Service Road

PACKAGE -I

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	Work Done from 19-3-17 to 22-9-17
1	Embankment	km	53.42	50.12	50.29	NIL
2	Sub Grade Top	km	53.42	50.12	50.12	NIL
3	Granular Sub Base	km	53.42	50.12	50.12	NIL
4	Wet Mix Macadam	km	53.42	49.12	50.12	NIL
5	Dense Bituminous Macadam	km	53.42	49.12	50.12	NIL
6	Bituminous Concrete	km	53.42	49.82	50.12	0.3 km
7	Culverts	Nos.	110	103	103	NIL
8	Minor Bridges	Nos.	3	3	3	NIL
9	Turfing on Side Slopes/Boulder Pitching	km	53.42	NIL	23.60	23.60
10	Road Marking	km	9.06	-	-	NIL
11	Road Signage/ Furniture	km	53.42	-	8 km	8 km

AGRA TO LUCKNOW ACCESS EXPRESSWAY
Program & Progress of Balance Works in Main Carriageway

Package No.: 2

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-2017
1	Interchange	Nos.	4.00	-	-	-	4.00
2	Ramp Plaza	Location	28.00	-	-	-	28.00
3	Way Side Amenities	Nos.	2.00	-	-	-	2.00
4	ROW Fencing	3-Lane km	120.00	22.02	104.85	82.83	15.15
5	W-Beam Crash Barrier MCW	3-Lane km	124.00	117.00	124.00	7.00	NIL
6	Chutes	3-Lane km	104.00	99.77	102.79	3.02	1.21
7	Storm Water Drain	3-Lane km	124.00	-	9.94	9.94	114.06
8	Rain Water Harvesting	Nos.	248	-	-	-	248
9	Road Marking	3-Lane km	124.00	119.00	124.00	5.00	NIL
10	Road Signage	3-Lane km	2481.00	25.12	1818	1792.88	663
11	Solar power Farms	No. of Locations	6.00	-	-	-	6.00
12	Electric Poles	Total No. of Poles	1732.00	-	1178	1178	554.00
13	High Mast Light	Nos.	6.00	-	-	-	6.00

AGRA TO LUCKNOW ACCESS EXPRESSWAY
Program & Progress of Balance Works in Main Carriageway

Package No.: 2

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-2017
14	Turfing	3-Lane km	95.28	24.05	93.22	69.17	2.06
15	Stone Boulder Pitching	3-Lane km	18.90	8.37	12.78	4.41	6.12
16	Avenue Plantation	3-Lane km	120.00	-	64.25	64.25	55.75
17	Landscaping	No. of Locations	2.00	-	-	-	2.00
18	Boundary Stones	3-Lane km	62.00	-	27.45	27.45	34.55
19	Road Studs	Km	16.00	-	2.60	2.60	13.40
20	Delineators	3-Lane km	124.00	55.55	124.00	68.45	NIL
21	Blinker Lights	Nos.	14.00	-	-	-	14

AGRA TO LUCKNOW EXPRESSWAY
Program & Progress of Balance Works in Service Road

Package No.: 2

SR. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-2017
1	Embankment	km	60.524	33	59.13	26.13	1.394
2	Sub Grade Top	km	60.524	22	58.80	36.80	1.724
3	Granular Sub Base	km	60.524	17	58.29	41.29	2.234
4	Wet Mix Macadam	km	60.524	9	56.09	47.09	4.434
5	Dense Bituminous Macadam	km	60.524	1	54.36	53.36	6.164
6	Bituminous Concrete	km	60.524	0	52.45	52.45	8.074
7	Culverts	Nos.	152	134	152	18	NIL
8	Minor Bridges	Nos.	22	12	20	8	2
9	Turfing on Side Slopes	km	60.524	0	31.23	31.23	29.294
10	Road Marking	km	33.00	0	—	—	33.00
11	Road Signage	km	60.524	0	—	—	60.524

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-17
1	Bituminous Concrete	3-Lane km	114.00	114.00	Completed	-	-
2	a) Major Bridges	Nos	2.00	2.00	Completed	-	-
	b) Minor Bridges	Nos	14.00	14.00	Completed	-	-
	c) VUP	Nos	14.00	14.00	Completed	-	-
	d) PUP	Nos	29.00	29.00	Completed	-	-
3	Expansion Joints	Nos.	28.00	28.00	Completed	-	-
4	Interchange	Nos.	Nil	Nil	-	-	-
5	Ramp Plaza	Nos.	4.00	Not Started	2.00	2.00	2.00
6	ROW Fencing	3-Lane km	114.00	104.56	113 Km	8.44	1.00
7	Median Fencing	6-Lane km	57.00	57.00	Completed		-
8	W-Beam Crash Barrier	3-Lane km	114.00	114.00	Completed		-
9	K. C. Drain	3-Lane km	101.53	101.53	Completed		-

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on23-09-17
21	Avenue Plantation	3-Lane km	114.00	43.50	56.75	13.25	57.25
22	Boundary Stones	3-Lane km	114.00	4.00	113 Km	109	1.00
23	Road Studs	Km	4.18	0.00	1.8 Km	1.8	2.38
24	Delineators	3-Lane km	114.00	14.26	114 Km	99.74	NIL
25	Blinker Lights	Nos.	6.00	0.00	6.00	6.00	NIL

**PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III
SERVICE ROAD**

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9 -2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-17
1	Embankment	km	57.14	56.80	57.14	0.34	NIL
2	Sub Grade Top	km	57.14	56.80	57.14	0.34	NIL
3	Granular Sub Base	km	57.14	56.77	57.14	0.37	NIL
4	Wet Mix Macadam	km	57.14	56.76	57.14	0.38	NIL
5	Dense Bituminous Macadam	km	57.14	56.52	57.14	0.62	NIL
6	Bituminous Concrete	km	57.14	56.13	57.14	0.01	NIL
7	Culverts	Nos.	112.00	112.00	112	Completed-	NIL
8	Minor Bridges	Nos.	14.00	14.00	Completed	Completed	NIL
9	Turfing on Side Slopes	km	57.14	57.14	Completed	Completed	NIL
10	Road Marking	km	8.40	0.00	8.40	8.4	NIL
11	Road Signage	km	57.14	0.00	40.00	40.00	17.14

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-17
1	Bituminous Concrete	6-Lane km	64.00	64.00			
2	Bridge/ ROB	Nos.		-			
a	Major Bridges	Nos.	4.00	4.00			
b	ROB	Nos.	2.00	2.00			
3	Expansion Joints	Nos.	102.00	102.00			
4	Interchange	Nos.	3.00	3.00			
5	Ramp Plaza	Nos.	16.00	-			
6	Toll Plaza	Nos.					
7	Way Side Amenities	Nos.	2.00	-			
8	Water Cooler at Way Side Amenities	No. of Locations	2.00	-	2.00	2.00	NIL
9	Wash Room in Way Side Amenities	No. of Locations	2.00	-	2.00	2.00	NIL
10	Direction Sign Boards for Way Side Amenities	Nos.	8.00	-	8.00	8.00	NIL
11	ROW Fencing	3-Lane km	124.00	107.00	120.90	13.90	3.10
12	Median Fencing	6-Lane km	64.00	64.00	Completed		Completed
13	W-Beam Crash Barrier	3-Lane km	128.00	118.00	128	10	NIL

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-17
14	Chutes	3-Lane km	124.00	114.00	124	10	NIL
15	Median Drain	6-Lane km	18.31	18.31	COMPLETED		
16	Storm Water Drain	3-Lane km	124.00	-	18.82	18.82	105.18
17	Rain Water Harvesting	Nos.	248.00	-	8	8	240 nos
18	Road Marking	3-Lane km	128.00	128.00	Completed	Completed	Completed
19	Road Signage	Nos.	2,625.00	615.00	2549	1,934	76.00
20	Solar Power Farms	No. of Locations	9.00	-	-	-	9.00
21	Electric Poles	No. of Poles	1,245.00	-	1031	1,031	214 nos
22	High Mast Light	Nos.	4.00	-	-	-	4.00
23	Turfing/Stone Boulder Pitching	3-Lane km	124.00	92.00	94	02	30
24	Median Plantation	6-Lane km	124.00	124.00	Completed	Completed	1
25	Avenue Plantation	3-Lane km	65.00	15.00	64	49	1.00
26	Landscaping	No. of Locations	3.00	-	-	-	3.00
27	Boundary Stones	3-Lane km	59.14	-	58.14	58.14	1.00
28	Road Studs	km	22,132.00	-	22132	22132	NIL

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-17
29	Delineators	3-Lane km	124.00	56.28	124	67.72 km	NIL
30	Blinker Lights	Nos.	24.00	-	-	-	24.00

Progress of Balance Works in Service Road**PAKAGE -IV**

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 22-9-2017	work done from 19-3-17 to 22-9-17	Balance Work as on 23-09-17
1	Embankment	km	59.14	56.00	58.45	2.45	0.69
2	Sub Grade Top	km	59.14	56.00	58.45	2.45	0.69
3	Granular Sub Base	km	59.14	53.88	58.45	4.57	0.69
4	Wet Mix Macadam	km	59.14	53.00	58.45	5.45	0.69
5	Dense Bituminous Macadam	km	59.14	52.00	58.10	6.10	1.04
6	Bituminous Concrete	km	59.14	52.00	58.10	6.10	1.04
7	Culverts	Nos.	128	128	Completed		
8	Minor Bridges	Nos.	8	8	completed		
9	Turfing on Side Slopes/Boulder Pitching	km	59.14	-	47.66 km	47.66 km	11.48
10	Road Marking	km	18.00	-	18 km	18 km	NIL
11	Road Signage/ Furniture	km	59.14	-	-	-	59.14

PROGRESS REPORT OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 22-9-2017	work done from 19-3-17 to 22-09-2017	Balance as on 23-9-17
1	Expansion Joints	Nos.	34	26	30	4	4
2	Interchange	Nos.	4	-	-	-	4
3	Ramp Plaza (Ramp)	Nos.	3	-	-	-	3
4	Ramp Plaza (Building and other)	Nos.	3	-	-	-	3
5	Toll Plaza	Nos.	1	-	-	-	1 No
6	Toll Plaza (TMS)	Nos.	1	-	-	-	1 No
7	ROW Fencing	3-Lane km	120.22	51.00	107.27	56.27	12.95 km
8	Median Fencing	6-Lane km	55.90	43.00	55.90	12.90	Completed
9	W-Beam Crash Barrier	3-Lane km	118.40	98.00	115.00	17 km	3.4 km
10	Chutes	3-Lane km	105.63	58.62	105.63	47.01	NIL
11	Storm Water Drain	3-Lane km	78.28	-	-	-	78.28
12	Rain Water Harvesting	Nos.	252	-	-	-	252
13	Road Marking	3-Lane km	124.40	52.50	119.70	67.20	4.70
14	Road Signage	Nos	1,870	921	1590	669	280
15	Solar power Farms	No. of Locations	7	-	-	-	7
16	Electric Poles	Nos of Poles	405	-	-	-	405

PROGRESS REPORT OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 22-9-2017	work done from 19-3-17 to 22-09-2017	Balance as on 23-9-17
17	High Mast Light	Nos of High mast	8	-	-	-	8
18	Stone Boulder Pitching	3-Lane km	14.56	-	3.10	3.10	11.46
19	Avenue Plantation	3-Lane km	114.00	-	91.90	91.90	22.10
20	Landscaping	No. of Locations	1	-	-	-	1.00
21	Boundary Stones	3-Lane km	76.40	-	5.0	5.0	71
22	Road Studs	Nos	4,729	-	3000	3000	1,729
23	Blinker Lights	Nos.	15	-	-	-	15

SERVICE ROAD OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 22-9-2017	work done from 19-3-17 to 22-09-2017	Balance as on 23-9-17
Service Road :-							
1	Embankment Top	km	66.20	46.70	63.60		2.60
2	Sub Grade Top	km	66.20	45.00	62.20		4.00
3	Granular Sub Base	km	66.20	36.70	62.00		4.20
4	Wet Mix Macadam	km	66.20	23.70	58.00		8.20
5	Dense Bituminous Macadam	km	66.20	13.20	53.50		12.70
6	Bituminous Concrete	km	66.20	2.00	50.70		15.50
Diversion Road at Air strip:-							
7	Embankment Top	Km	10.20	-	6.70		3.50
8	Subgrade Top	Km	10.20	-	6.65		3.55
9	GSB	Km	10.20	-	6.36		3.85
10	WMM	Km	10.20	-	5.40		4.80
11	DBM	Km	10.20	-	4.50		5.70
12	BC	Km	10.20	-	-	-	10.20
13	Culverts	Nos.	121	105	117	12	4
14	Turfing on Side Slopes	km	76.40	-	42.50	42.50	33.90
15	Road Marking	km	28.30	-	-	-	28.30
16	Road Signage	km	76.40	-	52.00	52.00	24.4
17	Guide Bund at 261	km	1	-	-	-	1 km