

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE - I

PACKAGE-I

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	Work Done from 19-3-17 to 10-10-17	Remark/ Balance
1	Bituminous Concrete	6-Lane km	112.27	112.27	-	-	Completed on 19/03/2017
2	Bridge/ ROB	Nos.	1	1	-	-	Completed
3	Expansion Joints	Nos.	34	34	-	-	Completed
4	Interchange	Nos.	1	1	-	-	Completed
5	Ramp Plaza	Nos.	8	Not Started	All in Progress -	All in Progress -	All in progress.
6	Toll Plaza	Nos.	1	Not Started	Completed		
7	ROW Fencing	3-Lane km	114.19	68.93	104	35.07	Bal 10.19 km
8	Median Fencing	6-Lane km	54.17	51.37	54.17	2.8	Completed
9	W-Beam Crash Barrier	3-Lane km	110.76	106.55	110.76	4.21	Completed
10	Chutes	3-Lane km	108.33	106.15	108.33	2.18	Completed
11	Median Drain	6-Lane km	16.30	16.30	Completed		-
12	Storm Water Drain	3-Lane km	111.99	Not Started	33.07	33.07	78.92 km
13	Rain Water Harvesting	Nos.	220	48	86	38	134 nos.
14	Road Marking	3-Lane km	112.27	108.79	112.27	3.48	Completed
15	Road Signage	Nos.	656	40	623	583	33 nos.
16	Over Head Sinages	Nos.	74	Not Started	29	29	45 nos.
17	Solar Power Farms	No. of Locations	5	Not Started			5 location bal
18	Electric Poles	No. of Poles	758	493	683	190	75 nos. bal
19	High Mast Light	Nos.	20	-	-	-	20 nos. bal
20	Turfing/Stone Boulder Pitching	3-Lane km	111.99	108.33	111.98	3.65	0.01 km bal
21	Median Plantation	6-Lane km	56.00	51.82	56	4.18	Completed
22	Avenue Plantation	3-Lane km	111.99	10.87	66.17	55.30	45.82 km
23	Landscaping	No. of Locations	3	-			3 nos.
24	Boundary Stones	3-Lane km	555.00	369.00	555	186	Completed
25	Road Studs	Nos.	4,673	3,273	3613	340	1060 nos .
26	Delineators	Nos.	2,230	1,348	2,230	882	Completed
27	Blinker Lights	Nos.	10	-	10	10	Completed

Progress of Balance Works in Service Road

PACKAGE -I

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	Work Done from 19-3-17 to 10-10-17	Remark
1	Embankment	km	53.42	50.12	50.34		1.44 km
2	Sub Grade Top	km	53.42	50.12	52.24		1.6 km
3	Granular Sub Base	km	53.42	50.12	51.31		2.3 km
4	Wet Mix Macadam	km	53.42	49.12	51.11		3.1 km
5	Dense Bituminous Macadam	km	53.42	49.12	50.22		3.3 km
6	Bituminous Concrete	km	53.42	49.82	50.12		3.3 km
7	Culverts	Nos.	110	103	110	7	Completed
8	Minor Bridges	Nos.	3	3	—	—	Completed
9	Turfing on Side Slopes/Boulder Pitching	km	53.42	NIL	27.82		29.87 km
10	Road Marking	km	9.06	-	3.95	-	5.11 km km
11	Road Signage/ Furniture	km	53.42	-	8	8	bal 45.42 km

AGRA TO LUCKNOW ACCESS EXPRESSWAY
Program & Progress of Balance Works in Main Carriageway

Package No.: 2

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to 10-10-17	Balance Work as on 11.10.2017
1	Interchange	Nos.	4.00	-	-	-	4
2	Ramp Plaza	Location	28.00	-	-	-	28.00
3	Way Side Amenities	Nos.	2.00	-	-	-	2.00
4	ROW Fencing	3-Lane km	120.00	22.2	106.23	84.03	13.77
5	Chutes	3-Lane km	104.00	99.77	102.79	3.02	1.21
6	Storm Water Drain	3-Lane km	124.00	-	11.82	11.82	112.18
7	Rain Water Harvesting	Nos.	248	-	-	-	248 nos
8	Road Signage	3-Lane km	2481.00	25.12	1904	1878.88	577
9	Solar power Farms	No. of Locations	6.00	-	-	-	6.00
10	Electric Poles	Total No. of Poles	1732.00	-	1291	1291	441
11	Stone Boulder Pitching	3-Lane km	18.90	8.37	12.78	4.41	6.12
12	Avenue Plantation	3-Lane km	120.00	-	64.25	64.25	55.75

AGRA TO LUCKNOW ACCESS EXPRESSWAY
Program & Progress of Balance Works in Main Carriageway

Package No.: 2

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to10-10-17	Balance Work as on 11.10.2017
13	Landscaping	No. of Locations	2.00	-	-	-	2.00
14	Boundary Stones	3-Lane km	62.00	-	27.45	27.45	34.55
15	Road Studs	Km	14.00	-	2.6	2.6	11.4 km
16	Blinker Lights	Nos.	14.00	-	-	-	14

AGRA TO LUCKNOW EXPRESSWAY
Program & Progress of Balance Works in Service Road

Package No.: 2

SR. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to 10.10.2017	Balance Work as 11-10-2017
1	Embankment	km	60.524	33	59.13	26.13	1.394
2	Sub Grade Top	km	60.524	22	58.80	36.80	1.724
3	Granular Sub Base	km	60.524	17	58.46	41.46	2.064
4	Wet Mix Macadam	km	60.524	9	56.40	47.40	4.124
5	Dense Bituminous Macadam	km	60.524	1	54.00	54.00	5.524
6	Bituminous Concrete	km	60.524	0	53.85	53.85	6.674
7	Minor Bridges	Nos.	22	12	20	8	2
8	Turfing on Side Slopes	km	60.524	0	34.75	34.75	25.774
9	Road Marking	km	33.00	0	0	-	33
10	Road Signage	km	60.524	0	—	—	60.524
11	Road Furniture	km	60.286			-	57.05

AGRA TO LUCKNOW EXPRESSWAY
Program & Progress of Balance Works in Service Road

Package No.: 2

SR. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to 10.10.2017	Balance Work as 11-10-2017
--------------------	-------------	-------------	--------------	---	-------------------------------------	---	---------------------------------------

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to10-10-17	Balance Work as on 11-10-17
1	Bituminous Concrete	3-Lane km	114.00	114.00	Completed	-	-
2	a) Major Bridges	Nos	2.00	2.00	Completed	-	-
	b) Minor Bridges	Nos	14.00	14.00	Completed	-	-
	c) VUP	Nos	14.00	14.00	Completed	-	-
	d) PUP	Nos	29.00	29.00	Completed	-	-
3	Expansion Joints	Nos.	28.00	28.00	Completed	-	-
4	Ramp Plaza	Nos.	4.00	Not Started	4.00	4.00	NIL
5	ROW Fencing	3-Lane km	114.00	104.56	113.32 km	8.76 km	0.68 km
6	Median Fencing	6-Lane km	57.00	57.00	Completed		-
7	W-Beam Crash Barrier	3-Lane km	114.00	114.00	Completed		-
8	K. C. Drain	3-Lane km	101.53	101.53	Completed		-
9	Chutes	3-Lane km	114.00	114.00	Completed		-

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to 10-10-17	Balance Work as on 11-10-17
10	Median drain	6-Lane km	12.78	12.78	Completed		-
11	Storm Water Drain	3-Lane km	114.00	0.00	90.70	90.70	23.3
12	Rain Water Harvesting	Nos.	228.00	0.00	170 Nos	170 Nos	58 Nos
13	Road Marking	3-Lane km	114.00	114.00	Completed		
14	Road Signage	Nos	1703.00	47.88	1703 nos	1655.12	NIL
15	Solar power Farms	No. of Locations	1.00	0.00	Foundation on Work in	Foundation on Work in	1.00
16	Electric Poles	No. of Locations/ Total No. of	202.00	0.00	202.00	202.00	NIL
17	Turfing	3-Lane km	114.00	114.00	Completed		-
18	Stone Boulder Pitching	3-Lane km	114.00	114.00	Completed		-
19	Median Plantation	6-Lane km	57.00	57.00	Completed		-
20	Avenue Plantation	3-Lane km	114.00	43.50	70 km	26.50 km	70.50 km

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to10-10-17	Balance Work as on 11-10-17
21	Boundary Stones	3-Lane km	114.00	4.00	113 km	109 km	01 km
22	Road Studs	Km	4.18	0.00	4.18 km	4.18 km	-
23	Delineators	3-Lane km	114.00	14.26	114 km	99.74 km	-
24	Blinker Lights	Nos.	6.00	0.00	6.00	6.00	-

**PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III
SERVICE ROAD**

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to10-10-17	Balance Work as on 11-10-17
1	Embankment	km	57.14	56.80	57.14	0.34	NIL
2	Sub Grade Top	km	57.14	56.80	57.14	0.34	NIL
3	Granular Sub Base	km	57.14	56.77	57.14	0.37	NIL
4	Wet Mix Macadam	km	57.14	56.76	57.14	0.38	NIL
5	Dense Bituminous Macadam	km	57.14	56.52	57.14	0.62	NIL
6	Bituminous Concrete	km	57.14	56.13	57.14	1.01	NIL
7	Culverts	Nos.	112.00	112.00	112	Completed-	NIL
8	Minor Bridges	Nos.	14.00	14.00	Completed	Completed	NIL
9	Turfing on Side Slopes	km	57.14	57.14	Completed	Completed	NIL
10	Road Marking	km	8.40	0.00	8.40	8.4	NIL
11	Road Signage	km	57.14	0.00	56.00	56.00	1.14 km

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to 10-10-17	Balance Work as on 11-10-17
1	Bituminous Concrete	6-Lane km	64.00	64.00	Completed	Completed	
2	Bridge/ ROB	Nos.		-			
a	Major Bridges	Nos.	4.00	4.00	Completed	Completed	
b	ROB	Nos.	2.00	2.00	Completed	Completed	
3	Expansion Joints	Nos.	102.00	102.00	Completed	Completed	
4	Interchange	Nos.	3.00	3.00	Completed	Completed	
5	Ramp Plaza	Nos.	16.00	-	Work in Progress on all Ramp Plaza	Work in Progress on all Ramp Plaza	16.00
7	Way Side Amenities	Nos.	2.00	-	-	-	2
8	Water Cooler at Way Side Amenities	No. of Locations	2.00	-	2.00	2.00	NIL
9	Wash Room in Way Side Amenities	No. of Locations	2.00	-	2.00	2.00	NIL
10	Direction Sign Boards for Way Side Amenities	Nos.	8.00	-	8.00	8.00	NIL
11	ROW Fencing	3-Lane km	125.00	107.00	121	10	NIL
12	Median Fencing	6-Lane km	64.00	64.00		Completed	Completed
13	W-Beam Crash Barrier	3-Lane km	128.00	118.00	-	-	

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to 10-10-17	Balance Work as on 11-10-17
14	Chutes	3-Lane km	124.00	114.00	124	10 km	NIL
15	Median Drain	6-Lane km	18.31	18.31	COMPLETED		
16	Storm Water Drain	3-Lane km	124.00	-	26.04	26.04	97.96
17	Rain Water Harvesting	Nos.	248.00	-	14 Nos	14 Nos	234 nos
18	Road Marking	3-Lane km	128.00	128.00	Completed	Completed	Completed
19	Road Signage	Nos.	2,625.00	615.00	2557	1,942	68 Nos.
20	Solar Power Farms	No. of Locations	9.00	-	-	-	9.00
21	Electric Poles	No. of Poles	1,245.00	-	1245	1,245	NIL
22	High Mast Light	Nos.	4.00	-	-	-	4.00
23	Turfing/Stone Boulder Pitching	3-Lane km	124.00	92.00	94	2.0	30
24	Median Plantation	6-Lane km	124.00	124.00	Completed	Completed	1
25	Avenue Plantation	3-Lane km	65.00	15.00	64.50	49.50	0.50 km
26	Landscaping	No. of Locations	3.00	-	-	-	3.00
27	Boundary Stones	3-Lane km	59.14	-	59.14	59.14	NIL
28	Road Studs	km	22,132.00	-	22,132.00	22,132.00	NIL

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to 10-10-17	Balance Work as on 11-10-17
29	Delineators	3-Lane km	124.00	56.28	124.00	67.72	NIL
30	Blinker Lights	Nos.	24.00	-	6.00	6.00	18.00

Progress of Balance Works in Service Road

PACKAGE -IV

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 10-10-2017	work done from 19-3-17 to 10-10-17	Balance Work as on 11-10-17
1	Embankment	km	59.14	56.00	58.45	2.45	0.69
2	Sub Grade Top	km	59.14	56.00	58.45	2.45	0.69
3	Granular Sub Base	km	59.14	53.88	58.45	4.57	0.69
4	Wet Mix Macadam	km	59.14	53.00	58.45	5.45	0.69
5	Dense Bituminous Macadam	km	59.14	52.00	58.10	6.1	1.04
6	Bituminous Concrete	km	59.14	52.00	58.10	6.1	1.04
7	Culverts	Nos.	128	128	Completed		
8	Minor Bridges	Nos.	8	8	Completed	Completed	
9	Turfing on Side Slopes/Boulder Pitching	km	59.14	-	47.66	47.66	11.48 km
10	Road Marking	km	18.00	-	Completed	Completed	Completed
11	Road Signage/ Furniture	km	59.14	-	-	-	59.14 km

PROGRESS REPORT OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 10-10-2017	work done from 19-3-17 to 10-10-2017	Balance as on 11-10-17
1	Expansion Joints	Nos.	34	26	30	4	4
2	Interchange	Nos.	4	-	1	1	3
3	Ramp Plaza (Ramp)	Nos.	3	-	-	-	3
4	Ramp Plaza (Building and other)	Nos.	3	-	-	-	3
5	Toll Plaza	Nos.	1	-	-	-	1 No
6	Toll Plaza (TMS)	Nos.	1	-	-	-	1 No
7	ROW Fencing	3-Lane km	120.22	51.00	107.27	56.27	12.95
8	Median Fencing	6-Lane km	55.90	43.00	55.90	12.90	Completed
9	W-Beam Crash Barrier	3-Lane km	118.40	98.00	116.60	10.97	1.8
10	Chutes	3-Lane km	105.63	58.62	105.63	47.01	NIL
11	Storm Water Drain	3-Lane km	78.28	-	0.16	0.16	78.12
12	Rain Water Harvesting	Nos.	252	-	-	-	252
13	Road Marking	3-Lane km	124.40	52.50	119.70	67.2	4.7 km
14	Road Signage	Nos	1,870	921	1690	769	180
15	Solar power Farms	No. of Locations	7	-	-	-	7
16	Electric Poles	Nos of Poles	405	-	39	39	366
17	High Mast Light	Nos of High mast	8	-	-	-	8

PROGRESS REPORT OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 10-10-2017	work done from 19-3-17 to 10-10-2017	Balance as on 11-10-17
18	Stone Boulder Pitching	3-Lane km	14.56	-	3.40	3.40	11.16
19	Avenue Plantation	3-Lane km	114.00	-	91.90	91.90	22.10
20	Landscaping	No. of Locations	1	-	-	-	1.00
21	Boundary Stones	3-Lane km	76.40	-	19	19	57.4
22	Road Studs	Nos	4,729	-	4300	4300	429
23	Blinker Lights	Nos.	15	-	-	-	15

SERVICE ROAD OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 10-10-2017	work done from 19-3-17 to 10-10-2017	Balance as on 11-10-17
Service Road :-							
1	Embankment Top	km	66.20	46.70	63.60	16.90	2.6
2	Sub Grade Top	km	66.20	45.00	62.20	17.20	NIL
3	Granular Sub Base	km	66.20	36.70	62.00	25.3	NIL
4	Wet Mix Macadam	km	66.20	23.70	58.50	34.80	7.7
5	Dense Bituminous Macadam	km	66.20	13.20	53.80	40.60	12.4
6	Bituminous Concrete	km	66.20	2.00	50.70	48.70	15.5
Diversion Road at Air strip:-							
7	Embankment Top	Km	10.20	-	8.35	8.35	1.85
8	Subgrade Top	Km	10.20	-	6.69	6.69	3.51
9	GSB	Km	10.20	-	6.51	6.51	3.69
10	WMM	Km	10.20	-	6.57	6.57	3.63
11	DBM	Km	10.20	-	6.07	6.07	4.13
12	BC	Km	10.20	-	-	-	10.20
13	Culverts	Nos.	121	105	117	12	4
14	Turfing on Side Slopes	km	76.40	-	43.70	43.70	32.70
15	Road Marking	km	28.30	-	-	-	28.30
16	Road Signage	km	76.40	-	53.51	53.51	22.89
17	Guide Bund at 261	km	1	-	-	-	1 km